

भाखड़ा ब्यास प्रबन्ध बोर्ड,  
मुख्य अभियन्ता, भाखड़ा बाँध  
(सिंचाई खण्ड), नंगल टाऊनशिप  
दूरभाष सख्या : 01887-223001, Fax No. 01887-223801

क्रमांक: 1/669-70 /बीबीएमबी/2-बीडी/716/15 दिनांक: 20/6/2024

सेवा में

मुख्य सतर्कता अधिकारी,  
सतर्कता विभाग, भाखड़ा ब्यास प्रबन्ध बोर्ड,  
चण्डीगढ़ ।

विषय:- Statement of on-going contracts/works with award value more than Rs. 2 Lacs for the month of May,2024.

संदर्भ:- इस कार्यालय के पत्र के अनुक्रम में 9650-51/बीबीएमबी/2-बीडी/716/15 दिनांक 22.05.2024.

उपर्युक्त विषय पर इस प्रशासन की माह May,2024 की सूचना निर्धारित प्रोफोर्मा में भरकर आगामी आवश्यक कार्रवाई हेतु प्रस्तुत है जी:-

1. नंगल यान्त्रिक परिमण्डल, बीबीएमबी नंगल : अनुलग्नक - क
2. भाखड़ा बांध परिमण्डल, बीबीएमबी नंगल : अनुलग्नक - ख

संलग्न/उक्त

अधीक्षण अभियन्ता/मुख्यालय,  
कृते: मुख्य अभियन्ता, भाखड़ा बाँध,  
बीबीएमबी, नंगल ।

प्रतिलिपी  
निदेशक/ एच.आर.डी, बीबीएमबी चण्डीगढ़ को सूचना एवं आवश्यक कार्यवाही हेतु  
संलग्न/उक्त

file  
21/6/24

STPR  
SSM

21/6

AE/CS-2


21/06

31/05/24 - 4

Monthly return in respect of on-going contracts work with award value more than Rs.2 Lacs for the month May 2024

Sr.No.	Tender/ supply order No.	Name of executing Proc. Office	Name of work.	Name of contractor/ supplier.	Date of award.	Awarded amount Rs.	Whether Ltd./open press/ single tender.	Date of start of work/ supply as per contract.	Date of completion of work/ supply as per contract.	Date of actual completion of work/ supply.	Progress in %age	Final value of work supply Rs.	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Work order No. GE 511687773 603055/PR 50919 dt.24/11/23	Sub Divnl. Officer, Ngl.Elect. Sub Divn.Ng	1 No.Job supply and Errection and installing of 135 Nos.25/30 watt LED Street lights complete fitting from Olinda to Barmalla via Galthai alongwith laying of 5 pair tele.cable from Galthai check post to Barmalla check post as per Ann.A	M/s AD Pole & High Mast, Ghaziabad	24/11/2023	Rs.2947025/-	BoQ through Gem	24/11/2023	56 days				C.E.Bh.Dam office letter No.24129/280/86/PR 5BD/Works dated. 15/11/2023	Work in progress
2	Gem work order No. GEMC- 511687739 949317 dt/1/2/2024	Sub Divnl. Officer, Ngl.Elect. Sub Divn.Ng	1 No.Job supply and Errection of 3 stepped 7 mtr.steel tubular swaged and welded pole. As per Ann.A, 1 No. job,supply and Errection of 3 stepped 9 mtr.steel tubular swaged and welded pole As per Ann.B. 1 No.job,supply stringing and sagging of aluminium conductor steel inforced	M/s AD Pole & High Mast Ghaziabad	01/02/2024	Rs.3031095/-	BoQ through GeM	01/02/2024	150 days				C.E.Bh.Dam office letter No.2049/280/86/PR 5BD/Work dated 25.01.2024	Work in progress

Sr.No.	Tender/ supply order No.	Name of executing Proc.Office	Name of work.	Name of contractor/ supplier.	Date of award.	Awarded amount Rs.	Whether Ltd./open press/ single tender.	Date of start of work/ supply as per contract.	Date of completion of work/ supply as per contract.	Date of actual completion of work/ supply.	Progress in %age	Final value work supply Rs.	Award ing authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
			(ACSR)on poles including binding with insulators using aluminium wires complete as desired by the Engineer in charge of the as per Annexure-C.											

  
Superintending Engineer.,  
Nangal Mechanical Circle,  
Nangal Township.  
8/6/16

Monthly Return in respect of on-going contracts with award value more than Rs. 2.00 lacs for the month of May/2024 (05/2024)


2/1/2024-24

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	12/2017/ND	Nangal Dam Division,	Replacement of wooden planks with chequered plate of river head regulator deck of bay No. 3 to 26 at Nangal Dam	M/s S.S Sales Company shastrri Market, Jalandhar (Punjab) 144001	28.11.17	57.82	e-tender	28.11.17	25.6.18	stop	78%		C.E.Bh. Dam	The work has been stopped by contractor and shu has no ability to complete the work for lower dec to site conditions vide SDO, Nangal Dam Sub Divi: BBMB, Nangal office letter No. 1225/24-A dated 26.08.2019.	
2	42/18/ND dt.18.9.20		Restoration of Drain ( Drainage system) in between RD 27000 to 32726 R/Side of NHC	Sh. Harvir Singh Govt. Contractor VPO Kotla, Teh. Anandpur sahib, Distt. Ropar (Pb)	4.7.2019	8.43	e-tendering	24.9.2018	6 Month	In progress	90%			C.E.Bh. Dam	work in progress
3	5/2020/ND		Construction and renovation of Bridge upstream of Sirsa Aqueduct (Phase-I, Study and design etc.)	M/S Tech Pacific Structural Consultants Plot No. 307, Sector- 79, SAS Nagar Mohali (Pb)-160062	11.9.2020	10.62	e-tendering	9.3.2020	6 Month	In progress	90%			C.E.Bh. Dam	work in progress
4	Agreement dt 1.12.23		Providing and fixing 8'.00 " high chain link fencing along both sides of Nangal Dam Reservoir area upto 1.5 Km upstream of Nangal Dam both sides.	.M/s Chechi Construction Co., Chechi Tower, Bhaddi Road Balachour, Distt. Nawanshahar (Pb)	01.12.2023	152.62	e-tendering	18.05.2023	6 Month	In progress	65%			C.E.Bh. Dam	NIT No.124/2023/NDD
5	Agreement dt 24.1.24		Providing and fixing chain link fencing of Nangal Hydrel Channel from RD-57825 to Ganguwal spillway to Charanganga RD-62164 left side and RD-58000 to forebay upstream of Ganguwal Power House right side of NHC	Sh. Subash Chand, # 122, kilan Area, Nangal, Distt. Ropar (Pb)	24.1.2024	117.41	e-tendering	07.12.2023	12 Month	In progress	80%			C.E.Bh. Dam	NIT No. 97/2022/NDD
6	Agreement dt 16.1.24		Providing and fixing chain link fencing of Nangal Hydrel Channel from RD -102200 to RD-104450 both side of NHC.	Sh. Havir Singh, VPO Kotla Power House, Tehsil Anandpur Sahib, Distt. Ropar (Pb).	16.2.2024	69.17	e-tendering	5.9.2023	6 Month	In progress	65%			C.E.Bh. Dam	NIT No. 138/2023/NDD
7	Agreement dt 16.2.24		Providing and laying 20mm thick premix carpet on inspection bank from RD -9645 to RD-32726 right side of NHC.	M/s B T Construction Company VPO - Khanpur, Tehsil and Distt. - Una(HP).	5.3.2024	39.74	e-tendering	15.3.2024	90 days	Work completed	100%			C.E.Bh. Dam	NIT No. 149/2023/NDD
8	Agreement dt 15.3.24		Repair of the lining joints on side slope 1:3 cement sand mortar under Kotla sub division, BBMB, Kotla at different location of NHC during partial closure.	M/s The Dasgrain Co-Op L&C Socity Ltd, Vill.- Dasgrain, Tehsil Anandpur Sahib, Distt.-Roper.	11.03.2024	27.26	e-tendering	15.03.2024	15 days	Work completed	100%			C.E.Bh. Dam	NIT No. 151/2023/NDD
9	Agreement dt 15.3.24		Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Kotla sub Division , BBMB, Kotla at different location of Nangal Hydrel Channel.	Sh. Subash Chand, # 122, Kilan area, Nangal Township, Distt.-Roper (Pb).	11.03.2024	28.39	e-tendering	15.03.2024	15 days	Work completed	100%			C.E.Bh. Dam	NIT No. 152/2023/NDD
10	Agreement dt 15.3.24		Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Nangal Dam Sub Division , BBMB, Nangal at different location of Nangal Hydrel Channel.	The Gag Co-Op Labour & Const Socity Limited, Vill.- Gag, Tehsil Anandpur Sahib, Distt. - Roper (Pb).	11.03.2024	19.47	e-tendering	15.03.2024	15 days	Work completed	100%			C.E.Bh. Dam	NIT No. 153/2023/NDD
11	48/1204/24 dt 15.3.24		Painting of gates and allied structure in bay No. 1 of Ganguwal Spillway and bay No. 1 of Kotla Spillway.	Sh. Harjeet Singh, VPO Lodhi Majra Teshsil & Distt.-Roper (Pb).	11.03.2024	1.88	e-tendering	12.03.2024	15 days	Work completed	100%			C.E.Bh. Dam	NIT No. 154/2023/NDD

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks	
12	005/233 dt.18.3.23	Bhakra Dam Divn.	Renovation of Gobind Vatika in Rose Garden at Bhakra Dam. (NIT-200)	Sh. Ashish Kumar	18.3.2023	7.78	Open	20.3.2023			45%		C.E. BD,		
13	009/417 dt. 13.3.24		Providing & fixing sign boards alongwith various road in Bhakra Dam area (NIT-210).	Sh. Raman Kumar	13.3.2024	3.82	Open	14.3.2024				10%		C.E. BD,	
14	NIT 685/21/TS	BC & Township Division	Renovation of Bhakra Beas Design & Directorate office at Nangal Township	Sh. Anmol katyal Contractor	12.10.22	93.42	Open Tender	20.12.21	11.4.24	In progress	65%	In progress	C.E.Bh. Dam	18 month	
15	NIT 720/23/TS		Construction of Community Centre inplace of Janjghar near Kangra Welfare Centre at Nangal Township.	Sh. Sunil Dutt, Contractor # 19 Contractor Colony, Nangal Township Distt. Ropar (Pb)	24.4.2023	62.38	Open Tender	01.8.2022	23.4.2024	In progress	65%	In progress	C.E.Bh. Dam	12 month	
16	NIT 755/23/TS		Replacement of sewage system from THR to Workshop at Nangal Township (NIT-755)	Sh. Anmol katyal Contractor 4779, Chowk Charakharjan Jagraon Distt.Ludhiana (Pb).	16.5.2023	156.85	Open Tender	12.1.2023	11.1.2024	In progress	95%	In progress	C.E.Bh. Dam	365 days	
17	NIT 758/23/TS		Providing G.I Chain Link fencing to various pump house and Sewerage Treatment Plant at Nangal Township.	Sh. Harvir Singh , Contractor	10.7.2023	26.46	Open Tender	4.2.2023	9.4.2024	In progress	95%	In progress	C.E.Bh. Dam	270 days period for completion	
18	782/23/TS		Providing and fixing glazed tiles in regular staff quarter in Nangal.	Sh. Harvir Singh , Contractor	5.9.2023	83.32	Open Tender	15.3.2022	4.9.2024	In progress	65%	In progress	C.E.Bh. Dam	12 month	
19	763/23/TS		Repair of physics, Chemistry, Bio-lab and plinth protection and wall tiles at BBMB DAV Public School Nangal.	Sh. Ashish Kumar Sharma	27.10.23	2.50	Open Tender	22.03.23	25.12.23	work to be started soon	0%	work to be started soon	C.E. BD,	60 days	
20	779/23/TS		Supply and Painting permanent trees in prepared pits and watering at various locations in BBMB Colony at Nangal Township	Sh. Chander Kishore	7.11.2023	1.78	Limited Tender	12.9.2023	6.3.2024	work to be started soon	0%	work to be started soon	S.E. BDC,	4 months	
21	469/CMD/ NIT-438		Civil Mtc. Divn.	Provision of water from water storage tank to Kitchen and bathroom in C-type, A 2 Type and E Type Houses in BBMB colony Sector 35-B, Chandigarh.	Shiv Shakti Engineers Sunder Nagar thermal by pass Assandh Road, Panipat.	15.11.2023	34.93	E-Tender	15.11.2023	1 year	Work in progress	Work in progress		C.E. Bh. Dam	
22	476/CMD/ NIT-457			Appointment of Architect cum project management consultant for various work of civil engineering design and cost estimation for renovation of office premises of Bhakra Beas Mangagement Board, Sector 19-B, Chandigarh.	M/s Avinash Khosla & associate, 568-AI, Police House Link Road, Near Fountain Chowk, Civil Lines Ludhiana (Punjab)	27.2.2024	9.70	E-Tender	27.2.2024	6 Month	Work in progress	Work in progress		C.E. Bh. Dam	
23	480/CMD/ NIT-422			Renovation of Sub Rest House Toilet & Bath in BBMB Colony Sector-35-B, Chandigarh.	M/s Rakesh Kumar Cont. Mehal Mubarak Colony, Gali No. 2, Sangrur.	15.3.2024	3.89	E-Tender	15.3.2024	6 Month	Work Completed	Work Completed		C.E. Bh. Dam	

more than Rs. 2 Lakh

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
4	31/23/RMD	RM&SR Divn.	Construction of Moksha Dham in various villages of H.P in District Bilaspur under social welfare activates.	Sh. Mukesh Kumar	29.10.2024	20.47	Open Tender	20.02.2024	29.7.2024	Work in progress	60%		C.E. Bh. Dam,	

  
 Superintending Engineer  
 Bhakra Dam Circle, BBM  
 Nangal Township  
 176