

भाखड़ा ब्यास प्रबन्ध बोर्ड,
मुख्य अभियन्ता, भाखड़ा बाँध
(सिंचाई खण्ड), नंगल टाऊनशिप

दूरभाष सख्या : 01887-223001, Fax No. 01887-223801

भाखड़ा ब्यास प्रबन्ध बोर्ड
Bhakhra Bypass Prabhanch Board
चण्डीगढ़
चयरी स.
Diary No. 433
Dated. 15/1/25

क्रमांक: 774-25 /बीबीएमबी/2-बीडी/716/15

दिनांक: 13/01/2025

सेवा में

मुख्य सतर्कता अधिकारी,
सतर्कता विभाग, भाखड़ा ब्यास प्रबन्ध बोर्ड,
चण्डीगढ़ ।

विषय:- Statement of on-going contracts/works with award value more than Rs. 2 Lacs for the month of November, 2024.

संदर्भ:- इस कार्यालय के पत्र क्रमांक: 23298-99 /बीबीएमबी/2-बीडी/716/15 दिनांक 55.12.2024 के अनुक्रम में ।

उपर्युक्त विषय पर इस प्रशासन की माह November, 2024 की सूचना

निर्धारित प्रोफोर्मा में भरकर आगामी आवश्यक कार्रवाई हेतु प्रस्तुत है जी:-

1. नंगल यान्त्रिक परिमण्डल, बीबीएमबी नंगल : अनुलग्नक -- क
2. भाखड़ा बांध परिमण्डल, बीबीएमबी नंगल : अनुलग्नक -- ख

संलग्न/उक्त

उप मुख्य अभियन्ता/मुख्यालय,
कृते: मुख्य अभियन्ता, भाखड़ा बाँध,
बीबीएमबी, नंगल ।


प्रतिलिपी

निदेशक/ एच.आर.डी, बीबीएमबी चण्डीगढ़ को सूचना एवं आवश्यक कार्यवाही हेतु
संलग्न/उक्त

417 3

Monthly return in respect of on-going contracts work with award value more than Rs.2 Lacs for the month ^{Nov.} October 2024

sr.No	Tender/ supply order No.	Name of executing Proc. Office	Name of work.	Name of contractor/ supplier.	Date of award.	Awarded amount Rs.	Whether Ltd./open press/ single tender.	Date of start of work/ supply as per contract.	Date of completion of work/ supply as per contract.	Date of actual completion of work/ supply.	Progress in %age	Final value work suply Rs.	Award ing authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Work order No.GEMC-511687705 274193/PR/0918 dt.11/9/2023	Sub Divnl. Officer, Ngl. Elect. and PM&T	Supply Errection testing and commissioning of One No.liquid cooled Trolley mounted 62.5 KVA cap.DG set one No.at Bh. Dam in place of Two Nos. liquid cooled silent DG Sets one No.(62.5 KVA cap.at RL-1700 left side and another 20 KVA cap. at EL-1225 right side at Bhakra Dam.	M/s United construction corporation Jaipur,Odisa	11.09.2024	5205530/-	BoQ through Gem	11/09/2024	56 days				C .E.Bh.Dam office letter No.17506/280/86/PR 5BD/Works dt.5/9/2024	Work in Progress.


 Superintending Engineer,
 Nangal Mechanical Circle,
 Nangal Township.
 9/12/

3460179-A


Monthly Return in respect of on-going contracts with award value more than Rs. 2.00 lacs for the month of November/2024 (11/2024).

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs.in lacs)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
1	12/2017/ND		Replacement of wooden planks with chequered plate of river head regulator deck of bay No. 3 to 26 at Nangal Dam	M/s S.S Sales Company shastri Market, Jalandhar (Punjab) 144001	28.11.17	57.82	e-tender	28.11.17	25.6.18	stop	78%		C.E.Bh. Dam	The work has been stopped by contractor and shown has no ability to complete the work for lower deck due to site conditions vide SDO, Nangal Dam Sub Division, BBMB, Nangal Office letter No. 1225/24-A dated 26.08.2019.
2	42/18/ND		Restoration of Drain (Drainage system) in between RD 27000 to 32726 R/Side of NHC	Sh. Harvir Singh Govt. Contractor VPO Kotla, Teh. Anandpur sahib, Distt. Roper (Pb)	4.7.2019	8.43	e-tendering	24.9.2018	6 Month	In progress	90%		C.E.Bh. Dam	work in progress
3	5/2020/ND		Construction and renovation of Bridge upstream of Sirsa Aqueduct (Phase-I, Study and design etc.)	M/S Tech Pacific Structural Consultants Plot No. 307, Sector- 79, SAS Nagar Mohali (Pb)-160062	11.9.2020	10.62	e-tendering	9.3.2020	6 Month	In progress	90%		C.E.Bh. Dam	work in progress
4	Agreement dt 1.12.23		Providing and fixing 8'00" high chain link fencing along both sides of Nangal Dam Reservoir area upto 1.5 Km upstream of Nangal Dam both sides.	M/s Chechi Construction Co., Chechi Tower, Bhaddi Road Balachour, Distt. Nawanshahar (Pb)	01.12.2023	152.62	e-tendering	18.05.2023	6 Month	In progress	65%		C.E.Bh. Dam	NIT No.124/2023/ND
5	Agreement dt 24.1.24		Providing and fixing chain link fencing of Nangal Hydel Channel from RD-57825 to Ganguwal spillway to Charanganga RD-62164 left side and RD-58000 to forsbay upstream of Ganguwal Power House right side of NHC	Sh. Subash Chand, # 122, Kilan Area, Nangal, Distt. Roper (Pb)	24.1.2024	117.41	e-tendering	07.12.2023	12 Month	Work completed	100%		C.E.Bh. Dam	NIT No.-97/2022/ND
6	Agreement dt 16.1.24		Providing and fixing chain link fencing of Nangal Hydel Channel from RD -102200 to RD-104450 both side of NHC.	Sh. Havir Singh, VPO Kotla Power House, Tehsil Anandpur Sahib, Distt. Roper (Pb).	16.2.2024	69.17	e-tendering	5.9.2023	6 Month	Work completed	100%		C.E.Bh. Dam	NIT No. 138/2023/ND
7	Agreement dt 16.2.24		Providing and laying 20mm thick premix carpet on inspection bank from RD -5645 to RD-32726 right side of NHC.	M/s B T Construction Company VPO - Khampur, Tehsil and Distt.- Una)(HP).	5.3.2024	39.74	e-tendering	15.3.2024	90 days	Work completed	100%		C.E.Bh. Dam	NIT No. 149/2023/ND
8	Agreement dt 15.3.24		Repair of the lining joints on side slope 1:3 cement sand mortar under Kotla sub division, BBMB, Kotla at different location of NHC during partial closure.	M/s The Dasgrain Co-Op L&C Society Ltd, Vill.- Dasgrain, Tehsil Anandpur Sahib, Distt.-Roper.	11.03.2024	27.26	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 151/2023/ND
9	Agreement dt 15.3.24		Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Kotla sub Division, BBMB, Kotla at different location of Nangal Hydel Channel.	Sh. Subash Chand, # 122, Kilan area, Nangal Township, Distt.-Roper (Pb).	11.03.2024	28.39	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 152/2023/ND
10	Agreement dt 15.3.24		Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Nangal Dam Sub Division, BBMB, Nangal at different location of Nangal Hydel Channel.	The Gag Co-Op Labour & Const Society Limited, Vill.- Gag, Tehsil Anandpur Sahib, Distt. - Roper (Pb).	11.03.2024	19.47	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam.	NIT No. 153/2023/ND
11	48/1204/24		Painting of gates and allied structure in bay No. 1 of Ganguwal Spillway and bay No. 1 of Kotla Spillway.	Sh. Harjeet Singh, VPO Lodhi Majra Tehsil & Distt.-Roper (Pb).	11.03.2024	1.88	e-tendering	12.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 154/2023/ND

S.No.	Tender/Supply order No.	Name of executing/ procurement office	Name of contractor/ supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/ supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
12	Agreement dt 15.3.24	Dismantling of Temporary Telegraph office and Temporary overseers' quarters at RD 23000 right side of NHC and providing boundary wall around the vacant land at RD-23000 right side of NHC	Sh. Harvir Singh VPO Kotla, Power House, Teh. Anandpur sahib, Dist. Ropar (Pb)	25.09.2024	9.80	e-tendering	31.01.2024	120 days	in progress	10%		C.E.Bh. Dam	NIT No. 147/2023/NDD
13	39/1205/24 dt 24.9.24	Providing 600mm Dia Hume pipe for storm water on right side of Sutlej River near 26 Nos. gate at Nangal Dam.	Sh. Amandeep Singh, Village Chuhawal, PO & Tehsil Nalagarh, Dist. Ropar (Pb)	27.02.2024	4.55	e-tendering	12.03.2024	45 days	in progress	85%		C.E.Bh. Dam	NIT No. 146/2023/NDD
14	Agreement dt 08.11.24	White Washing, Distempering and finishing wall with exterior decorative cement based such as snowcem in Nangal Dam Division.	Sh. Mohd. Akram, C-145/1, 2nd floor Tyab Lane, Abul Fazal Endave, Jamsil Nagar Okhla, New Delhi-110025	08.11.2024	11.15	e-tendering	12.6.24	30 days	in progress	30%		C.E.Bh. Dam	NIT No. 150/2023/NDD
15	005/233 dt.18.3.23	Renovation of Gobind Vatika in Rose Garden at Bhakra Dam. (NIT-200)	Sh. Ashish Kumar	18.3.2023	7.78	Open	20.3.2023	1.5.2023		45%		C.E. BD,	
16	009/417 dt. 13.3.24	Providing & fixing sign boards alongwith various road in Bhakra Dam area (NIT-210)	Sh. Raman Kumar	13.3.2024	3.82	Open	14.3.2024	26.04.2024		40%		C.E. BD,	
17	009/418 dt. 19.7.24	Renovation of Canteen RL-1400 Bhakra Dam.	Shree Udho Construction	19.07.2024	5.97	Open	27.08.2024	18.11.2024		95%		C.E. BD,	
18	NIT 685/21/TS	Renovation of Bhakra Beas Design & Directorate office at Nangal Township	Sh. Anmol kalyal Contractor	12.10.22	93.42	Open Tender	20.12.21	11.4.24	Work Completed	100%	Work Completed	C.E.Bh. Dam	18 month
19	NIT 720/23/TS	Construction of Community Centre in place of Janighar near Kangra Welfare Centre at Nangal Township.	Sh. Sunil Dutt, Contractor # 19 Contractor Colony, Nangal Township Dist. Ropar (Pb)	24.4.2023	62.38	Open Tender	01.8.2022	23.4.2024	Work Completed	100%	Work Completed	C.E.Bh. Dam	12 month
20	NIT 755/23/TS	Replacement of sewage system from THH to Workshop at Nangal Township.	Sh. Anmol kalyal Contractor 4779, Chowk Charakharjan Jagraon Distt.Ludhiana (Pb).	16.5.2023	156.85	Open Tender	12.1.2023	11.1.2024	In progress	95%		C.E.Bh. Dam	365 days
21	NIT 758/23/TS	Providing G.I Chain Link fencing to various pump house and Sewerage Treatment Plant at Nangal Township.	Sh. Harvir Singh, Contractor	10.7.2023	26.46	Open Tender	4.2.2023	9.4.2024	Work Completed	100%	Work Completed	C.E.Bh. Dam	270 days period for completion
22	682/23/TS	Providing and fixing glazed tiles in regular staff quarter in Nangal.	Sh. Harvir Singh, Contractor	5.9.2023	83.32	Open Tender	15.3.2022	4.9.2024	Work Completed	100%	Work Completed	C.E.Bh. Dam	12 month
23	763/23/TS	Repair of physics, Chemistry, Bio-lab and plinth protection and wall tiles at BBMB DAV Public School Nangal.	Sh. Ashish Kumar Sharma	27.10.23	2.50	Open Tender	22.03.23	25.12.23	work to be started soon	0%	work to be started soon	C.E. BD,	60 days
24	779/23/TS	Supply and Plantation permanent trees in prepared pits and watering at various locations in BBMB Colony at Nangal Township	Sh. Chandar Kishore	7.11.2023	1.78	Limited Tender	12.9.2023	6.3.2024	Work Completed	100%	Work Completed	S.E. BDC,	4 months

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs. in lacs)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
25	783/23/TS	BC & Township Division	Bio mining, Bio remediation of Legacy Waste of existing dumpsite in dumping ground on the bank of Nangal Hydrol Channel opposite Jawahar Market Nangal.	M/s God Will Executors	04.09.2024	86.41	Open Tender	26.09.2023	03.03.2025	Work Started	5%	In progress	C.E. BD,	180 days
26	798/23/TS	BC & Township Division	Widening of road from 1 MVR to 4 CAW at Nangal Township	M/s R.R. Builders	14.10.2024	6.74	Open tender	05.03.2024	08.12.2024	Work Completed	100%	Work Completed	S.E. BDC,	4 months
27	812/24/TS	BC & Township Division	White Washing, Oil bound Distemper plastic emulsion etc. and finishing wall with exterior decorative cement based paints such as snowcem robbiacem etc. on old work one coat & premium	Sh. Mohd Ajjad Contractor, C-145/1, Block-C, Abdul Fazal Enclave, Part-2, Shahneen Bagh, Jamia Nagar, New Delhi-110025	03.12.2024	46.52	Open Tender	25.09.2024	01.05.2025	Work in progress	25%	In progress	C.E. BD,	150 days
28	788/23/TS	BC & Township Division	Renovation of bathrooms in various Regular staff quarters at Nangal Township (2nd Phase)	Sh. Havir Singh, # VPO Kotla Power House Tehsil Anandpur Sahib, Distt. Ropar (Pb).	09.12.2024	74.69	Open Tender	18.10.2023	08.12.2025	Work start	Work start	Work start	C.E. BD,	365 days
29	469/CMD/ NIT-438	BC & Township Division	Provision of water from water storage tank to Kitchen and bathroom in C-type, A 2 Type and E Type Houses in BBMB colony Sector 35-B, Chandigarh.	Shiv Shakti Engineers Sunder Nagar thermal by pass Assandh Road, Panipat.	15.11.2023	34.93	E-Tender	15.11.2023	1 year	Work in progress	80%	Work in progress	C.E. Bh. Dam	
30	476/CMD/ NIT-457	BC & Township Division	Appointment of Architect cum project management consultant for various work of civil engineering design and cost estimation for renovation of office premises of Bhakra Beas Management Board, Sector 19-B, Chandigarh.	M/s Avinash Khosla & associate, 568-A1, Police House Link Road, Near Fountain Chowk, Civil Lines Ludhiana (Punjab)	27.2.2024	9.70	E-Tender	27.2.2024	6 Month	Work in progress	Work in progress	Work in progress	C.E. Bh. Dam	
31	480/CMD/ NIT-422	Civil Mentence Division, Chandigarh	Renovation of Sub Rest House Toilet & Bath in BBMB Colony Sector-35-B, Chandigarh.	M/s Rakesh Kumar Cont. Mehal Mubarak Colony, Gali No. 2, Sangrur.	15.3.2024	3.89	E-Tender	15.3.2024	6 Month	Work Completed	Completed	Work Completed	C.E. Bh. Dam	
32	481/CMD/ NIT-468	Civil Mentence Division, Chandigarh	Renovation of left out area of temporary shade office building in BBMB colony, Sector 35-B, Chandigarh	M/s Sumcap Telecom Private Limited, # 1006 Towe R-3, Park view Resident Besech, Sector 66.S.A.S. Nagar, Mohali	25.06.2024	7.47	E-Tender	25.06.2024	9 month	Work in progress	90%	Work in progress	C.E. Bh. Dam	
33	482/CMD/ NIT-458	Civil Mentence Division, Chandigarh	Providing and fixing vitrified floor tiles and false ceiling in hall area at first floor in BBMB Rest House, Sector 35-B, Chandigarh.	M/s Reliable Engineers, # 468, Sector 10, Ambala City.	25.06.2024	6.84	E-Tender	25.06.2024	9 month	Work in progress	90%	Work in progress	C.E. Bh. Dam	
34	483/CMD/ NIT-459	Civil Mentence Division, Chandigarh	Renovation of Room No. 9 to 12 & 9-A to 12-A in BBMB Rest House, Sector-35-B, Chandigarh	M/s Multiview construction Company, SCO 111-113 3rd Floor, Sector 17-B, Chandigarh.	25.07.2024	14.92	E-Tender	09.07.2024	9 month	Work in progress	30%	Work in progress	C.E. Bh. Dam	
35	484/CMD/ NIT-477	Civil Mentence Division, Chandigarh	Providing and fixing of paver block at BBMB Secretariat new building plot No 6-C, Sector 19-B, Chandigarh.	M/s Dhiraaj Construction Company, House No. 1695, Sector-4, Panchkula.	16.08.2024	11.07	E-Tender	16.08.2024	6 Month	Yet to be started	30%	Yet to be started	C.E. Bh. Dam	
36	487/CMD/ NIT-478	Civil Mentence Division, Chandigarh	Providing and fixing Sun Shads/Cover Shads in Balconies of 3rd floor in BBMB colony, Sector 36-A and B, Chandigarh.	M/s Kuber Constructions, Opposite Ranbir College, Sangrur.	08.11.2024	5.56	E-Tender	08.11.2024	6 month	Yet to be started	Yet to be started	Yet to be started	C.E. Bh. Dam	

S.No.	Tender/Supply order No.	Name of executing/ procurement office	Name of contractor/ supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/ supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
37	488/CMD/ NIT-479	Civil Mtc. Divn, Chandigarh	M/s The Salainpur Co. OP Labour and construction Society Ltd. VPO, New Malikpur Distt. & Tahsil Roopnagar (Pb).	11.11.2024	68.90	E-Tender	11.11.2024	1 year	work started at site	work started at site		C.E. Bh. Dam	
38	489/CMD/ NIT-443	Civil Mtc. Divn, Chandigarh	M/s Reliable Engineers, # 468, Sector 10, Ambala City.	12.11.2024	9.63	E-Tender	12.11.2024	9 month	Yet to be started	Yet to be started		C.E. Bh. Dam	
39	31/23/RMD	RM&SR Divn.	Sh. Mukesh Kumar	29.10.2024	20.47	Open Tender	20.02.2024	29.7.2024	Work completed	100%		C.E. Bh. Dam	


Superintending Engineer
Bhakra Dam Circle, BBMB
Nangal Township
 11/11/24