


भाखड़ा ब्यास प्रबन्ध बोर्ड,  
मुख्य अभियन्ता, भाखड़ा बाँध  
(सिंचाई खण्ड), नंगल टाऊनशिप

दूरभाष सख्या : 01887-223001, Fax No. 01887-223801



क्रमांक: 23298-99 /बीबीएमबी/2-बीडी/716/15

दिनांक: 05/11/2024

सेवा में

मुख्य सतर्कता अधिकारी,  
सतर्कता विभाग, भाखड़ा ब्यास प्रबन्ध बोर्ड,  
चण्डीगढ़ ।

विषय:- Statement of on-going contracts/works with award value more than Rs. 2 Lacs for the month of October, 2024.

संदर्भ:- इस कार्यालय के पत्र क्रमांक: 20998-99 /बीबीएमबी/2-बीडी/716/15 दिनांक 25.10.2024 के अनुक्रम में ।

उपर्युक्त विषय पर इस प्रशासन की माह October ,2024 की सूचना

निर्धारित प्रोफोर्मा में भरकर आगामी आवश्यक कार्रवाई हेतु प्रस्तुत है जी:-

1. नंगल यान्त्रिक परिमण्डल, बीबीएमबी नंगल : अनुलग्नक - क
2. भाखड़ा बांध परिमण्डल, बीबीएमबी नंगल : अनुलग्नक - ख

संलग्न/उक्त

उप मुख्य अभियन्ता/मुख्य कार्यालय,  
कृते: मुख्य अभियन्ता, भाखड़ा बाँध,  
बीबीएमबी, नंगल ।

प्रतिलिपी

निदेशक/ एच.आर.डी, बीबीएमबी चण्डीगढ़ को सूचना एवं आवश्यक कार्यवाही हेतु  
संलग्न/उक्त

SSM

le  
9/12

AG/CS-1  
11/12

Kehil  
11/11/24

Signature  
22/11/24

31/10/2024-4 312

Monthly return in respect of on-going contracts work with award value more than Rs.2 Lacs for the month October 2024

Sr.No.	Tender/ supply order No.	Name of executing Proc.Office	Name of work.	Name of contractor/ supplier.	Date of award.	Awarded amount Rs.	Whether Ltd./open press/ single tender.	Date of start of work/ supply as per contract.	Date of completion of work/ supply as per contract.	Date of actual completion of work/ supply.	Progress in %age	Final value work suply Rs.	Award ing authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Work order No.GEMC- 511687705 274193/PR/ 50918 dt.11/09/2023	Sub Divnl. Officer, Ngl. Elect. and PM&T	Supply Errection testing and commissioning of One No.liquid cooled Trolley mounted 62.5 KVA cap.DG set one No.at Bh. Dam in place of Two Nos. liquid cooled silent DG Sets one No.(62.5 KVA cap.at RL-1700 left side and another 20 KVA cap. at EL-1225 right side at Bhakra Dam.	M/s United construction corporation Jaipur,Odisa	11.09.2024	5205530/-	BoQ through Gem	11/09/2024	56 days				C. E.Bh.Dam office letter No.17506/ 280/86/PR 5BD/Works dt.5/9/2024	Work under process.

*A. Singh*  
Superintending Engineer,  
Nangal Mechanical Circle,  
Nangal Township.

892020-17 344

Monthly Return in respect of on-going contracts with award value more than Rs. 2.00 lacs for the month of October/2024 (10/2024)

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
1	12/2017/ND		Replacement of wooden planks with chequered plate of river head regulator deck of bay No. 3 to 26 at Nangal Dam	M/S S.S Sales Company shastril Market, Jalandhar (Punjab) 144001	28.11.17	57.82	e-tender	28.11.17	25.6.18	stop	78%		C.E.Bh. Dam	The work has been stopped by contractor and shown has no ability to complete the work for lower deck due to site conditions vide SDO, Nangal Dam Sub Division, BBMB, Nangal office letter No. 1225/24-A dated 26.08.2019.
2	42/18/ND		Restoration of Drain ( Drainage system) in between RD 27000 to 32726 R/Side of NHC	Sh. Harvir Singh Govt. Contractor VPO Kotla, Teh. Anandpur sahib, Distt. Ropar (Pb)	4.7.2019	8.43	e-tendering	24.9.2018	6 Month	In progress	90%		C.E.Bh. Dam	work in progress
3	5/2020/ND		Construction and renovation of Bridge upstream of Sirsa Aqueduct (Phase-I, Study and design etc.)	M/S Tech Pacific Structural Consultants Plot No. 307, Sector- 79, SAS Nagar Mohali (Pb)-160062	11.9.2020	10.62	e-tendering	9.3.2020	6 Month	In progress	90%		C.E.Bh. Dam	work in progress
4	Agreement dt 1.12.23		Providing and fixing 8'00" high chain link fencing along both sides of Nangal Dam Reservoir area upto 1.5 Km upstream of Nangal Dam both sides.	M/s Chechi Construction Co., Chechi Tower, Bhaddi Road Balachour, Distt. Nawanshahar (Pb)	01.12.2023	152.62	e-tendering	18.05.2023	6 Month	In progress	65%		C.E.Bh. Dam	NIT No.124/2023/ND
5	Agreement dt 24.1.24		Providing and fixing chain link fencing of Nangal Hydel Channel from RD-57825 to Ganguwal spillway to Charanganga RD-62164 left side and RD-58000 to forebay upstream of Ganguwal Power House right side of NHC	Sh. Subash Chand, # 122, kilan Area, Nangal, Distt. Ropar (Pb)	24.1.2024	117.41	e-tendering	07.12.2023	12 Month	Work completed	100%		C.E.Bh. Dam	NIT No. 97/2022/ND
6	Agreement dt 16.1.24		Providing and fixing chain link fencing of Nangal Hydel Channel from RD -102200 to RD-104450 both side of NHC.	Sh. Havir Singh, VPO Kotla Power House, Tehsil Anandpur Sahib, Distt. Ropar (Pb).	16.2.2024	69.17	e-tendering	5.9.2023	6 Month	Work completed	100%		C.E.Bh. Dam	NIT No. 138/2023/ND
7	Agreement dt 16.2.24		Repairing and laying 20mm thick premix carpet on inspection bank from RD -9645 to RD-32726 right side of NHC.	M/s B T Construction Company VPO Khanpur, Tehsil and Distt.- Una(JHP)	5.3.2024	39.74	e-tendering	15.3.2024	90 days	Work completed	100%		C.E.Bh. Dam	NIT No. 149/2023/ND
8	Agreement dt 15.3.24		Repair of the lining joints on side slope 1:3 cement sand mortar under Kotla sub division, BBMB, Kotla at different location of NHC during partial closure.	M/s The Dasgrain Co-Op I&C Society Ltd. Vill. - Dasgrain, Tehsil Anandpur Sahib, Distt.-Ropar.	11.03.2024	27.26	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 151/2023/ND
9	Agreement dt 15.1.24		Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Kotla sub Division, BBMB, Kotla at different location of Nangal Hydel Channel.	Sh. Subash Chand, # 122, Kilan area, Nangal Township, Distt.-Ropar (Pb).	11.03.2024	28.39	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 152/2023/ND
10	Agreement dt 15.3.24		Repairing of Honey combed Concrete lining slab on side slope with 12.50 mm thick cement sand plaster 1:3 under Nangal Dam Sub Division - BBMB, Nangal at different location of Nangal Hydel Channel.	The Gag Co-Op Labour & Const Society Limited, VIII. - Gag, Tehsil Anandpur Sahib, Distt. - Ropar (Pb).	11.03.2024	19.47	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 153/2023/ND
11	Agreement dt 15.3.24		Painting of gates and allied structure in bay No. 1 of Ganguwal Spillway and bay No. 1 of Kotla Spillway.	Sh. Harjeet Singh, VPO Lodhi Majra Teshsil & Distt.-Ropar (Pb).	11.03.2024	1.88	e-tendering	15.03.2024	15 days	Work completed	100%		C.E.Bh. Dam	NIT No. 154/2023/ND

more than Rs. 2 Lakh

S.No.	Name of contractor/ supplier	Name of work	Date of award	Awarded amount (Rs. in lacs.)	Whether Ltd./open press/single tender	Date of start of work/ supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
12	Sh. Harvir Singh VPO Kotla, Power House, Teh. Anandpur sahib, Distt. Ropar (Pb)	Dismantling of Temporary Telegraph office and Temporary overseers' quarters at RD 23000 right side of NHC and providing boundary wall around the vacant land at RD-23000 right side of NHC	25.09.2024	9.80	e-tendering	31.01.2024	120 days	In progress	10%		C.E.Bh. Dam	NIT No. 147/2023/NDD
13	Sh. Amandeep Singh, Village Chuhawal, PO & Tehsil Nalagarh, Distt. Ropar (Pb)	Providing 600mm Dia Hume pipe for storm water on right side of Sutlej River near 26 Nos. gate at Nangal Dam.	27.02.2024	4.55	e-tendering	12.03.2024	45 days	In progress	85%		C.E.Bh. Dam	NIT No. 146/2023/NDD
14	Sh. Ashish Kumar	Renovation of Gobind Vatika in Rose Garden at Bhakra Dam. (NIT-200)	18.3.2023	7.78	Open	20.3.2023	15.5.2023		45%		C.E. BD,	
15	Sh. Raman Kumar	Providing & fixing sign boards alongwith various road in Bhakra Dam area (NIT-210).	13.3.2024	3.82	Open	14.3.2024	26.04.2024		40%		C.E. BD,	
16	Shree Udho Construction	Renovation of Canteen RL-1400 Bhakra Dam.	19.07.2024	5.97	Open	27.08.2024	26.04.2024		70%		C.E. BD,	
17	Sh. Anmol katal Contractor	Renovation of Bhakra Beas Design & Directorate office at Nangal Township	12.10.22	93.42	Open Tender	20.12.21	11.4.24	Work Completed	100%	Work Completed	C.E.Bh. Dam	18 month
18	Sh. Sunil Dutt, Contractor # 19 Contractor Colony, Nangal Township Distt. Ropar (Pb)	Construction of Community Centre Inplace of Janjigar near Kangra Welfare Centre at Nangal Township.	24.4.2023	62.38	Open Tender	01.8.2022	23.4.2024	Work Completed	100%	Work Completed	C.E.Bh. Dam	12 month
19	Sh. Anmol katal Contractor 4779, Chowk Charakharjan Jagraon Distt. Ludhiana (Pb).	Replacement of sewage system from THR to Workshop at Nangal Township.	16.5.2023	156.85	Open Tender	12.1.2023	11.1.2024	In progress	95%	In progress	C.E.Bh. Dam	365 days
20	Sh. Harvir Singh , Contractor	Providing G.I Chain Link fencing to various pump house and Sewerage Treatment Plant at Nangal Township.	10.7.2023	26.46	Open Tender	4.2.2023	9.4.2024	Work Completed	100%	Work Completed	C.E.Bh. Dam	270 days period for completion
21	Sh. Harvir Singh , Contractor	Providing and fixing glazed tiles in regular staff quarter in Nangal.	5.9.2023	83.32	Open Tender	15.3.2022	4.9.24	In progress	98%	In progress	C.E.Bh. Dam	12 month
22	Sh. Ashish Kumar Sharma	Repair of physics, Chemistry, Bio-lab and plinth protection and wall tiles at BBMB DAV Public School Nangal.	27.10.23	2.50	Open Tender	22.03.23	25.12.23	work to be started soon	0%	work to be started soon	C.E. BD,	60 days
23	Sh. Chander Kishore	Supply and Plantation permanent trees in prepared pits and watering at various locations in BBMB Colony at Nangal Township	7.11.2023	1.78	Limited Tender	12.9.2023	6.3.2024	Work Completed	100%	Work Completed	S.E. BDC,	4 months

318

346

S.No.	Tender/Supply order No.	Name of executing/procurement office	Name of work	Name of contractor/supplier	Date of award	Awarded amount (Rs. in lacs.)	Whether Ltd./open press/single tender	Date of start of work/supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks
24	783/23/TS	BC & Township Division	Bio mining, Bio remediation of Legacy Waste of existing dumpsite in dumping ground on the bank of Nangal Hydel Channel opposite Jawahar Market Nangal.	M/s God Will Executors	04.09.2024	86.41	Open Tender	26.09.2023	03.03.2025	Work Started	5%	In progress	C.E. BD.	180 days
25	798/23/TS	BC & Township Division	Winding of road from 1 MVR to 4 CAW at Nangal Township	M/s R.R. Builders	14.10.2024	6.74	Open tender	05.03.2024	08.12.2024	Work stated	30%	In progress	S.E. BDC,	4 months
26	469/CMD/		Provision of water from water storage tank to Kitchen and bathroom in C-type, A 2 Type and E Type Houses in BBMB colony Sector 35-B, Chandigarh.	Shiv Shakti Engineers Sunder Nagar thermal by pass Assandh Road, Panipat.	15.11.2023	34.93	E-Tender	15.11.2023	1 year	Work in progress	80%		C.E. Bh. Dam	
27	476/CMD/		Appointment of Architect cum project management consultant for various work of civil engineering design and cost estimation for renovation of office premises of Bhakra Beas Management Board, Sector 19-B, Chandigarh.	M/s Avinash Khosla & associate, 568-A1, Police House Link Road, Near Fountain Chowk, Civil Lines Ludhiana (Punjab)	27.2.2024	9.70	E-Tender	27.2.2024	6 Month	Work in progress	Work in progress		C.E. Bh. Dam	
28	480/CMD/	Civil Mentence Division, Chandigarh	Renovation of Sub Rest House Toilet & Bath in BBMB Colony Sector-35-B, Chandigarh.	M/s Rakesh Kumar Cont. Mehal Mubarak Colony, Gali No. 2, Sangrur.	15.3.2024	3.89	E-Tender	15.3.2024	6 Month	Work Completed	Work Completed		C.E. Bh. Dam	
29	481/CMD/		Renovation of left out area of temporary shade office building in BBMB colony, Sector 35-B, Chandigarh	M/s Suncap Telecom Private Limited, # 1006 Towe R-3, Park view Resident Besech, Sector 66, S.A.S. Nagar, Mohali	25.06.2024	7.47	E-Tender	25.06.2024	9 month	Work in progress	80%		C.E. Bh. Dam	
30	482/CMD/		Providing and fixing vitrified floor tiles and false ceiling in hall area at first floor in BBMB Rest House, Sector 35-B, Chandigarh.	M/s Reliable Engineers, # 468, Sector 10, Ambala City.	25.06.2024	6.84	E-Tender	25.06.2024	9 month	Work in progress	Work in progress		C.E. Bh. Dam	
31	483/CMD/		Renovation of Room No. 9 to 12 & 9-A to 12-A in BBMB Rest House, Sector-35-B, Chandigarh	M/s Multiview construction Company, SCO 111-113 3rd Floor, Sector 17-B, Chandigarh.	09.07.2024	14.92	E-Tender	09.07.2024	9 month	Work in progress	20%		C.E. Bh. Dam	
32	484/CMD/		Providing and fixing of paver block at BBMB Secretariat new building plot No 6-C, Sector 19-B, Chandigarh.	M/s Dhiraaj Construction Company, House No. 1695, Sector-4, Panchkula.	16.08.2024	11.09	E-Tender	16.08.2024	6 Month	Yet to be started	Yet to be started		C.E. Bh. Dam	
33	31/23/RMD	RM&SR Divn.	Construction of Moksha Dham in various villages of H.P in District Bilaspur under social welfare activities.	Sh. Mukesh Kumar	29.10.2024	20.47	Open Tender	20.02.2024	29.7.2024	Work completed	100%		C.E. Bh. Dam	

*S. S. S. S.*  
 Superintending Engineer  
 Bhakra Dam Circle, BBMB  
 Nangal Township  
 1414