

AG/CS-1
DIPM
02/03

क्रमांक 4367-69 /बीएसएल/टी-4/1406/03 दिनांक 23/02/2026

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of **01/2026**.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **01/2026** .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **01/2026 (English & Hindi)**, as desired vide your office letter under reference for information and necessary action.

DA/As above.

23/2/2026
उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सीवीओओ, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

DEO
4/3/16

**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 01/2026
in respect to BSL(P), BBMB, Sundernagar.**

Sr. No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	75% work has been completed but now work stopped.
2	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil-Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	100%	28.91	-do-	Work completed.
3	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	Work in progress.
4	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	100%	-	-do-	Work completed.
5	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village-Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	80%	-	-do-	Work in progress.

6	01/25-25	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil-Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	90%	-	-do-	-do-
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distempering and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	M/S Liam Ahmed (Prop. Sh. Akhil Ahmed) R/O House No. 5/13, Behind Memorial Hospital, Nandwani Nagar Sonipat (Haryana).	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village Sakrah, P.O. Chambi, Sundernagar.	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	37%	-	-do-	-do-
9	7/25-26	-do-	Protection and stabilization of land slide zone by providing wire crates beneath Radha Swami Satsang Bhawan Colony, SNR.	Sh. Lekh Raj, Village Sakrah, P.O. Chambi, Sundernagar.	09.10.25	9.18	-do-	15.10.25	14.02.26	-	100%	-	-do-	Work completed.
10	8/25-26	-do-	Painting work with acrylic smooth exterior paint and with cement based water soluble exterior aint i.e. snowcem on Non-residential building in BSL Colony at BBMB S/Nagar.	Raj Kumar S/O Sh. Jagiri Lal S/O Kishori Lal, Uppal, Vill-Chaugan, P.O. Purana Bazar, Tehsil- S/Nagar, Distt. Mandi.	08.12.25	9.67	-do-	15.12.25	14.04.26	-	65%	-	-do-	Work in progress.
B	HC & BG Divn.													
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.

			BBMB land from Encroachment.											
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-Jaral, Tehsil-S/Nagar, Distt. Mandi (HP).	22.07.24	39381314	Open	22.07.24	21.02.25	-	53%	12153710	-do-	Work in progress.
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work stopped due to low temperature for the execution of work.
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	85%	9184922	-do-	Work in progress.
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	2200562	-do-	-do-
7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	Work order issued on 29.11.24 and finalization of site by the concerned Panchayat has been done and work will be started after demarcation.
8	13/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village-	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	1161886	-do-	Work in progress.