

आखड़ा ब्यास प्रबन्ध बोर्ड,

म्ख्य अभियन्ता, भाखड़ा बाँध (सिंचाई खण्ड), नंगल टाऊनशिप

दूरभाष संख्या : 01887-223001, Fax No. 01887-223801

क्रमांक: ²²⁶⁸⁻⁶⁹ /बीबीएमबी/2-बीडी/716/15 दिनांक: 01/2/2013

सेवा में

मुख्य सतर्कता अधिकारी, सतर्कता विभाग, भाखड़ा ब्यास प्रबन्ध बोर्ड, चण्डीगढ ।

विषय:-

Statement of on-going contracts/works with award value more than Rs. 2 Lacs for the month of December, 2022.

उपर्युक्त विषय पर इस प्रशासन की माह December, 2022 की सूचना निर्धारित प्रोफोर्मा में भरकर आगामी आवश्यक कार्रवाई हेतु प्रस्तुत है जी:-

1. नंगल यान्त्रिक परिमण्डल, नंगल : अनुलग्नक - क

2. भाखडा बांध परिमण्डल, नंगल : अनुलग्नक – ख

संलग्न/उक्त

कृते: मुख्य अभियन्ता, भाखड़ा बाँध. बीबीएमबी, नंगल।

्र प्रतिलिपी

निदेशक/ एच.आर.डी, बीबीएमबी चण्डीगढ को सूचना एवं आवश्यक कार्यवाही हेत् रालग्न/उक्त

				ct of on-going contra								D	Final	Award F	Remarks
Sr.I	No. Ter		Name of	Name of					Date of start		Dute -	1 109.000		ing	Ciliains
			executing	work.					of work/	Omple	dotte-	/ougs	work done		
	ord	ler No.	Proc.Office		supplier.			press/		of work/	completion		suply	domonty	
									per contract		of work/		Rs.	1	
<u> </u>								tender.		per contract			13	14	15
1	_	2	3	4	5	- 6	7	8	9	10	11	12		C .E.Bh.Dam	
	-		Sub Divnl.		M/s Duvedi	23.00 2020	Rs.62 18	e-tendor	23 06 2020	6 months		60% work	MIL	office letter	
				overhead 11KV(B-1 &	Electricals		lakhs				1	completed		No.254-56	accorded
	20 d		-	B-II feeder)line to under-	VPO Bahdala						1			BBMB/2BD	vide letter N
	23.6	5.2020		ground 300mm 2.3 core	Distt.Una	1					1	1		T-126/2019	63/elect
				armoured cable at PWD		1	1							20 dt.	dt.22/11/22
				GAD of ROB at Crossing	1	1	1			1		1		16/06/20	remaining
	1			88C in Ngl.Dam(Dep.work						1		1		10/00/20	under
							1		1		1		1		process
												-	Nil	Secv.BBMB	+
	2 Agre			Replacement of old	M/s Quvix	29.12.2021	Rs.3997150/-	E-NiT	29.12.21	C6 months	Nil	Work	INII	Chd.letter	completed
	No.0			Electric Stationery	Ind.Pvt.Ltd.							Completed	1	No.31550-5	
	29.1	2.21	Bhakra	Air Compressor	B-4,AMI						1			B/Estt./	sent to
				by New one at	Complex,	25				1 '		1	1	dt.06.12 20	1
			S/Division	RL-1400 at Bh.Dam	ST-11	1	1			1	1		1	01.06.12 20	for releasi
	1		Bhakia	(2nd Phase)	Jeevan	}	1	}	1	1	1	1	1		loi releasi
	- 1	}			Nagar	1 -	1		1				1	1	
		l			Focal			1				1	1	1	1
					Point,Ldh.	1	1			1				O. C. Dr. Ev-	- 101-4: :-
	3 Agre	ement	Sub Divnl.	Rewiring (underground	M/s	16/05/2022	Rs.2894195/-	e-Tender	16/05/2022	18 monhts	1	Work in	NIL		m Work in
	dated	d	Officer,	of 51 Nos.bungalows	Mukesh	1		1	.7	1.		progress	.	office	Progress
	16.05	5.2022	Bhakra	i.e.RVR,EA,THR,MVR,	Kumar,Govt.	1	1		1	1	1		1	letter No	·
	1		Elect	CAW & WA at	contractor/		1		1			1	1	7195-97/	
		- 1	Division	Nangal Township.	vill.Khal,P.O.		1				1	1		BBMB/2B	1
		- 1	Nangal		Saloa, Tehsil		1		1		1	1	1	E-62/202	1-
			-		Siri Naina	1				1	- 1	1	1	22/ dt.	-
				4	Devi, Distt.	1	1			11	1	1	1	4/5/2022	
		- 1			Bilaspur				1	11				1	

- 7-1-1

.1					1	In 0100001	C T	1	P-			NIL	S.E.NMC	Work
4	Work	SDO,Bh.	Removal of Trash	M/s Yashpal,	21/10/2022	Rs.213000/-	E-Tender	21/10/2022	120 days	NIL	NIL		letter No.	completed
١	order No.	Elect	from Gobind Sagar	Katwal S/o	1	1		1					5210-11	& payme
	43/265	S/Divn.	lake upstream Bh.	Sh.Shibu Ram	1			1		1			24M/IINIT	done.
	dt.21.10.22	Bh.Dam	Dam.	Vill.& P.O.	1	1			1	1		1	dt.17.10.22	100
				Makri, Tehsil	1	1		1	1	1	1		GC.17.10.22	1
	1			Sh.Naina Devi	1		1		1	1	1			1
				Distt.Bilaspur									1	

Superintending Engineer, Nangal Mechanical Circle, Nangal Township.

👫 बीएमबी, नंगल।

3/3 01 27 -24

h			Monthly Return in resp	ect of on-going					24		2.00	lace fo	rthe mor	oth of
1				ect of on-going contracts	with	awa	rd val	ue mo	ore tha	n Rs.	2.00	iacs to	i the mor	
	3.NO. Tender/Supply order No.	Name of executiing/ procurement offfice	Name of work	Decembo Name of contractor/ supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open 75/ press/single tender 70/	_	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done/supply Rs.	Awarding authority	Remarks 15
	1 2	3	4	5	6	7	8	9	10		12	13	14	The work has been stopped by contractor and
	Z/2017/ND		Replacement of wooden planks with chequered plate of river head regulator deck of bay No. 3 to 26 at Nangal Dam	M/s S.S Sales Company shastri Market, Jalandhar (Punjab) 144001	28.11.17	57.82	e-tender	28.11.17	25.6.18	stop	78%		C.E.Bh. Dam	shown has no ability to complete the work for lower deck due to site contitions on dated 26.08.2019.
	S4/2017/ND		Restoration of drainnage system of RD -150250 to RD-159200both side of N.H.C (in Ghanuali Section).	Sh.Tarlochan Singh Contractor vill. Chikna P.O. Massewal Teh. Anandpur Sahib Distt. Ropar (Pb).	10.1.20	29.25	e-tender	10.1.20	9.7.20	stop	%09		C.E.Bh. Dam	Contractor blacklisted as per clause 12 (b) due to not complete the work inspecific time period with No. 9302-10 dt. 30.09.2021.
	42/2018/ND dt.18.9.20		Restoration of Drain (Drainage system) in between RD 27000 to 32726 R/Side of NHC	Sh. Harvir Singh Govt. Contractor VPO Kotla, Teh. Anandpur sahib, Distt. Ropar (Pb)	4.7.2019	8.43	e-tendering	24.9.2018	6 Month	in progress	%06		C.E.Bh. Dam	work in progress
	dN/0202/50		Construction and renovation of Bridge upstream of Sirsa Aqueduct (Phase-I, Study and design etc.)	M/S Tech Pacific Structural Consultants Plot No. 307, Sector- 79, SAS Nagar Mohali (Pb)- 160062	11.9.2020	10.62	e-tendering	9.3.2020	6 Month	In progress	%06		C.E.Bh. Dam	work in progress
	Agreement dt 19.3.2021	Nangal Dam Division,	Painting of super structure of RHR and CHR of Nangal Dam.	M/s Baba Ajit Singh Co-op L&C Society Limited, VPO- Lodhi Majra, Distt Ropar	19.03.2021	17.41	e-tendering	24.2.2021	09.09.2021	Work	100%		C.E.Bh. Dam	work in progress
	67/2021/NDD and 25.08.2021	Nangal	Painting of RHR gates (upper & lower) of no. 20,21 and 24 at Nangal Dam.	The Rattangarh Co-Op L7C Society Limited, Ropar.	13.12.21	71.6	E-Tender	25.8.21	12.6.22	Work Completed	100%		Dy. C.E.BDC	work in progress
	42/2022/NDD, Agreement dt.23.8.22		Providing and fixing chain link fencing of Nangal Hydel Channel from Kotla Spilway to Kotla Superpassage RD 92437 left side of NHC and Kotla Power House to RD 92437 right side of NHC.	Sh. Harvir Singh VPO Kotla, Power House, Teh. Anandpur sahib, Distt. Ropar (Pb)	23.8.2022	52.38	e-tendering	4.5.2022	23,2.2023	In progress	70%		C.E.Bh. Dam	work in progress
	88/2022/NDD		Renovaition of Regulation office at Ganguwal and Kotla Spillway & SDO office building at Ganguwal	Sh. Atul Sharma, H.O. Gwalthai, Near Shiv Mandir, Tehsil Shri Naina Devi Ji, Distt. Bilaspur 174201 (HP)	14.09.2022	4.98	e-tender	23.6.2022	13.03.2023	In progress	%59		C.E.Bh. Dam	work in progress 88/2022/NDD .
	37/1204/2022 dt 01.11.2022		Repair, maintenace and paining of Canal cross regulator Gate from 01 to 07 at Nakian.	Sh. Nitish Sharma, Contractor, # 118, Preet Nagar, Hambewal Road, Nangal (Pb)	1.11.2022	4.28	e- Tender	3.8.22	30.4.23	In progress	%09		C.E.Bh. Dam	SOLVERING

THE ST		<u></u>													
	. S.No.	Tender/Supply order No.	Name of executiing/ procurement offfice	Name of work	Name of contractor/ supplier	Date of award	Awarded amount (Rs.in lacs.)	Whether Ltd./open press/single tender	Date of start of work/ supply as per condition	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in % age	Final value of work done supply 35	Awarding authority	Remarks
-	20	685/21/TS		Renovation of Bhakra Beas Design & Directorate office at Nangal Township	Sh. Anmol katyal Contractor 4779, Chowk Charakharjan Jagraon Distt.Ludhiana (Pb).	12.10.2022	93.42	Open Tender	20.12.2021	11.4.2024	In progress	8%	saccidi	c F IIIIs. Dam	18 month
	21	NIT 726/22/TS	B.C. & Township Division,	Enmamel painting on boulder boundary wall at various locations at Nangal Township	Sh. Raman Kumar, Contractor	23.9.2022	5.27	Open Tender O	21.7.2022	22.3.2023	In progress	30%	in progress	c t ish. Dam	6 month
	22	NIT 695/21/TS	B.C. & Tow	Construction of 1 No. park nearly newly constructed 96 Nos. quarters at Nangal Township.	Sh. Subhash Chand	13.9.2022	21.09	Open O	15.3.2022	14.9.2022	In progress	2%	in progress	Ç r ISh. Dam	1 year
	23	NIT 727/21/TS		White washing oil bound distemper, plastic emulsion etc. and fishing wall with exterior decorative	Sh. Sudhir Anand, Plot No. 21, Contractor Colony Nangal Township Distt. Ropar (Pb).	17.11.22	80.01	Open Tender	24.06.2022	31.03.2023	In progress	30%	In progress	C.t (th. Dam	One year
	24	441/CMD/ NIT-404			M/s Seven Rays Engineering 242 Sector 80, Mohali SAS Nagar Punjab	20.5.2022	714550/-	E-Tender	20.5.2022	9 month	In progress	To be started soon	To be started soon	C,(III) Dam	8 Month
	25	442/CMD/ NIT-411	÷		M/s Seven Rays Engineering 242 Sector 80, Mohali SAS Nagar Punjab	01.06.2022	642706/-	E-Tender	1.6.2022	9 month	In progress	In progress	In progress	C.[IIh. Dam	To be started 10 00
	26	443/CMD/ NIT-405	Jand	block Board office complex plot No. 6-B, Sector 19-B,	M/s Uday Karan Constructions Hustband to. 74, Opp. Railwayline Satnampura Phagwara Kapurthala, Punjab.	13.07.2022	373927/-	E-Tender	13.7.2022	6 month	In progress	In progress	In progress	C.E.th. Dam	In progress
2	7	446/CMD/ NIT-408	Jance		A/s Seven Rays Engineering 242 Sector 80, Mohali SAS Nagar Punjab	5.8.2022	542551	E-Tender		6 month	In progress	In progress	In progress	C.E.Bh. Dam	In progress
28	449/645	NIT-426	S S	ector-36-A & B and Board office Complex, Plot No. 6 Co , Sector-19-B, Chandigarh	I/s Tajinder Singh Contractor, Lakhi olony, Street No. 4 Barnala (Punjab)	1,12.2022	1071071/-	E-Tender	1.12.2022	31.03.2023	In progress	In progress	, in progress	C.E.Bh. Dam	In progress
29		NIT-394	to A	ismantling of overhead tanks and disposal of malba M commission and replacement of RCC overhead inks with new PVC tanks in BBMB Colony, Sector 36-Chandigarh	/s Rakesh Kumar Cont. Mehal Mubarak olony, Gali No. 2, Sangrur.	13 12.2022	21877311	E-Tender	[3-12.2022	8 month	2. May Cong	A. 1885. C.	In Meyson	C.E.Bh. Dam	Veste be not strated

Dy. Cir. 1 Singineer Bhakra Dam Circle BBMB Nangal Township 89-2 of