

क्रमांक 18314-16 /बीएसएल/टी-4/1406/03 दिनांक 29/11/2023

सेवा में,

मुख्य सतर्कता अधिकारी,  
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of **10/2023** .
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **10/2023** .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,  
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **10/2023 (English & Hindi)**, as desired vide your office letter under reference for information and necessary action.

DA/As above.

अधीक्षण अभियंता/मुख्यालय  
कार्यालय: मुख्य अभियंता/बीएसएल  
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-


1. Director/HRD, BBMB, Chandigarh.
2. The EDP Manager, BBMB, Chandigarh w.r.t. CVO BBMB, Chandigarh Memo No. 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Sh. Kojil

8/12

file  
काचल





**Monthly re-turn of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 10/2023.**

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल बीबीएमबी सुन्दरनगर।			शून्य						
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
1	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।	4/23-24 dt. 06.10.23.	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	श्री शशी पाल चौहान, सुपुत्र श्री हेम राज, गांव-नियानगल, डा० भौंका, तह० जवाली, जिला- कांगड़ा, हि०प्र०।	18.02.23	ई-निविदा	13,54,574.00	13,45,200	06.10.2023	-
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति भण्डार एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
							-शून्य-			
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
				-शून्य-						
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
1	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						

अधीक्षक अभियंता / मुख्यालय  
 Superintending Engineer/Hqr.  
 कार्यालय मुख्य अभियंता / बीएसएल  
 O/o CE/BSL(P), BBMB,  
 बीबीएमबी, सुन्दरनगर।  
 Sundernagar.





**2 लाख से अधिक मूल्य के चालू ठेके / कार्यों का विवरण माह-10/2023**

निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अवाई करने की तिथि	अवाई राशि	क्या खुली/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशतता अंशदान	कार्य की अंतिम कीमत	अवाईंग अथॉरिटी	कथन	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	<b>बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।</b>													
ए	<b>नगर मण्डल बीबीएमबी सुन्दरनगर।</b>													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव व डा० रोहाण्डा, तहसील- सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	4/2020-21 dt. 14.12.20	-do-	Renovation of BRSC Sub Division Office, Procurement and Disposal Division office & Sub Division of Water Regulation Sub Division office building at BBMB S/Nagar.	श्री जे.एम.एम. इन्फण ठेकेदार, हाउस नं० 51-ए/4, भोजपुर, डा० भोजपुर, तह० सुन्दरनगर।	14.12.20	35.74	-do-	23.12.20	22.06.21	-	70%	-do-	-do-	कार्य प्रगति पर है।
3	01/22-23	-do-	Replacement of conglomerate floor with vitrified floor tiles and living rooms in 20 rooms S-5 type and plaster dado with antiskid floor tiles and wall glazed tiles in bathroom and w/c along with fixing granite stone on kitchen shelves in 40 Nos. S-2 type, 40 Nos. S-3 type and 20 Nos. S-4 type quarters at BSL(P) BBMB Colony, Sundernagar.	श्री अक्षय कुमार, गांव-पलौहटा, डा० अपर बैहली, तह० सुन्दरनगर।	31.8.22	46.45	-do-	06.09.22	31.08.23	-	85%	-do-	-do-	कार्य प्रगति पर है।
4	3/22-23	-do-	Uplifting water from Overhead Tank & distributing it to entire old S-2 to S-0 area with the use of Galvanized Mild Steel Pipe (Medium) of 150mm dia 4.80mm thickness using inline booster pump of 15 HP in BBMB Colony Sundernagar.	श्री अरुण विशिष्ट 86/11, पुराना बाजार, सुन्दरनगर।	19.73	15.03.23	-do-	22.03.23	21.11.23	-	92%	-do-	-do-	कार्य प्रगति पर है।
5	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School &	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर।	29.98	20.04.23	-do-	26.04.23	25.01.24	-	80%	-do-	-do-	-do-



			Ramp & Stage in BSL Sr. Sec. School at BBMB Colony, S/Nagar.												
	02/23-24	-do-	Renovation of Central Office complex at BBMB Colony Sundernagar (Phase-III).	मै० शर्मा इलेक्ट्रीकल वर्क्स, हाउस नं० 10/11 मण्डी, हि०प्र०।	40.23	05.05.23	-do-	09.05.23	08.11.23	-	90%	-	-do-	-do-	
7	8/22-23	-do-	Repair and replacement of existing damaged conglomerate floor in S-3 type quarter at BBMB Colony, Sundernagar.	श्री शिव कुमार, गांव- पलोहटा, डा० अपर बैहली, सुन्दरनगर।	8.60	01.06.23	-do-	07.06.23	06.11.23	-	70%	-	-do-	कार्य प्रगति पर है।	
8	5/23-24	-do-	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	मै० दौलत राम, फ्रेंडज ऐसोसिएट्स, हा० नं० 49/8, अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	4.55	22.08.22	-do-	22.08.23	31.03.24	-	-	-	-do-	कार्य प्रगति पर है।	
9	06/23-24	-do-	Renovation of Dy. CAO office complex Phase-II at BBMB, Sundernagar.	मै० शर्मा इलेक्ट्रीकल वर्क्स, हाउस नं० 10/11 मण्डी, हि०प्र०।	25.47	24.08.23	-do-	01.09.23	31.05.24	-	25%	-	-do-	कार्य प्रगति पर है।	
10	7/23-24	-do-	White Washing Distempering and Cement based Paint in 40 Nos. S-2 type, 40 Nos. S-3 type old house and 15 Nos. S-4 type quarter and 15 No. block in new colony houses in BBMB Colony, Sundernagar.	मै० राज कुमार, चौगान, डा० पुराना बाजार, सुन्दरनगर।	9.42	12.09.23	-do-	20.09.23	19.04.24	-	12%	-	-do-	कार्य अभी शुरू होना है।	
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।														
1	17/21-22 dt. 17.11.21	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing the restoration work downstream of Baggi, Chail, Kansa and Masoh aqueduct of Sundernagar Hydel Channel.	तुलसी देवी सुपुत्री श्री रोशन लाल, गांव व डा० दियारगी, तह० बल्ह, जिला-मण्डी, हि०प्र०।	17.11.21	2990206	Open	23.11.21	22.5.22	-	60%	1487174	-do-	कार्य रोक दिया गया है	
2	22/22-23 dt. 28.03.22	-do-	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली,	28.03.22	2115600	Open	03.04.22	02.01.23	-	27%	219060	-do-	कार्य प्रगति पर है।	



			Sundernagar to protect BBMB land from Encroachment.	तहसील- भोरंज, जिला- हमीरपुर, हि०प्र०।											
	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरंज, जिला- हमीरपुर, हि०प्र०।	22.02.23	4717255	Open	28.02.23	27.10.23	-	65%	2451170	-do-	कार्य प्रगति पर है।	
4	3/23-24 dt. 22.05.23	-do-	Removal of weed growth, shrubs, jungle, bushes etc. from slopes, dowels, embankments of SNHC and clearance of weed, jalla, silts etc. from side drains along SNHC.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर।	22.05.23	799234	Open	28.05.23	27.12.23	-	75%	-	-do-	कार्य प्रगति पर है।	
5	06/23-24 dt. 21.06.23	-do-	Construction of RCC Underground Water Storage Tank and Laying water line at Tail Control BBMB, S/Nagar.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरंज, जिला- हमीरपुर, हि०प्र०।	21.06.23	1918870	Open	27.06.23	26.02.24	-	35%	-	-do-	कार्य प्रगति पर है।	
6	7/23-24 dt. 23.06.23	-do-	Restoration and strengthening of Sloughing Prone portion with cement concrete block pitching on left side embankment slope at RD-5000 mtr. of Sundernagar Hydel Channel.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर।	23.06.23	1063493	Open	29.06.23	28.12.23	-	75%	-	-do-	-do-	
7	13/23-24 dt. 19.09.23	-do-	Installation of 3 No. High Mast Street Light under Social Welfare Activites of BSL(P), Sundernagar.	हिम पावर इण्डिया नियर टेल कन्ट्रोल गेट सुन्दरनगर, जिला-मण्डी।	19.09.23	665100	Open	25.09.23	24.12.23	-	30%	-	-do-	-do-	
8	12/23-24 dt. 15.09.23	-do-	Renovation of Office Sheds with Plan House Area near BCW Complex at BSL(P), Sundernagar.	श्री उमेश वर्मा सुपुत्र श्री भीम सिंह, गांव-मुन्दरू, डा० बल्ह, जिला-मण्डी, हि०प्र०।	15.09.23	425600	Open	21.09.23	20.01.24	-	20%	-	-do-	-do-	



9	11/23-24 dt. 13.09.23	-do-	Construction of Retaining Wall at RD 4800 mtr. of SNHC along the road at Roa Village and along base of existing steel waer tank near kansa complex and fixing of drainage pipes on right embankment of SNHC from RD-4400 to 5500 mtr. at BSL (P) Sundernagar.	श्री गौरी राम, सुपुत्र कर्मा राम, गांव - डा0 गनारम, तह0 सदर, जिला- मण्डी, हि0प्र0।	13.09.23	739147	Open	19.09.23	18.01.24	-	-	-	-do-	-do-
10	14/23-24 dt. 23.06.23	-do-	Construction of cement concrete drain from Baggi Chowk to Khiuri Awwal 9Phase-II) at BSL(P), BBMB, S/Nagar.	श्री संजीव कुमार शर्मा, सुपुत्र श्री रतन चन्द शर्मा, गांव- झटवार, डा0 डुगली, तह0 एवं जिला-हमीरपुर।	25.09.23	949992	Open	01.10.23	31.03.24	-	75%	-	-do-	-do-
11	15/23-24 dt. 25.09.23	-do-	Providing Water Proofing Treatment on Roof Slab of Committee Hall building of BCW Sub Division at Baggi BSL(P), BBMB, Sundernagar.	विपुल चौधरी, सुपुत्र श्री टेक चन्द, गांव- डडोह, डा0 ढावण, तह0 बल्ह, जिला-मण्डी।	25.09.23	468160	Open	01.10.23	31.01.23	-	75%	-	-do-	-do-
12	16/23-24 dt. 28.09.23	-do-	Construction of Cement Concrete Interlicking Paving Blocks road from building of Gram Panchayat GP Chowk to Nalla under School Welfare Activities of BSL(P), BBMB, S/Nagar.	श्री प्रेम चन्द सुपुत्र श्री राम सिंह, गांव-धरोट, डा0 लखनु, तह0 श्री नैणा देवी जी, जिला-बिलासपुर।	25.09.23	1005469	Open	04.10.23	03.01.24	-	-	-	-do-	-do-
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	05/22-23 dt. 19.09.23	कार्यकारी अभियंता पण्डोह बांध	Renovation of Water works Building and replacement of Filter etc. at Water Works Juni Road BBMB Pandoh.	हाई एल्टीटयुट कन्सट्रक्शन प्राईवेट लिमि0 गांव व डा0 राजगढ़, तह0 बल्ह, जिला-मण्डी, हि0प्र0।	19.09.22	1157168	-do-	22.09.22	17.03.23	-	90%	-	-do-	कार्य प्रगति पर है।
2	06/22-23 dt. 06.02.23	-do-	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	-	-	-do-	-



पात्रक मण्डल बाबाएमबा पण्डाह/														
1	01/23-24	Xen, Elect. & Mech. Divn.	Fabrication of 01 set (09 Nos.) New Stop Logs for Pandoh Dam Spillway .	मै० मल्लीटेक डी-25, ईजीनियर बीएसआर इण्डस्ट्रीयल ऐरिया, नीयर लाल कुआं, गाजियाबाद,, उत्तरप्रदेश।	18.04.23	23838000	-do-			15.10.23	-	70%	-do-	कार्य प्रगति पर है।
2	02/23-24 dt. 2.5.23	-do-	Wiring of 30 Nos. houses- replacement of old electric wiring of 15 Nos. P-2 type & 15 No. P-3 type houses and replacement of wooden board, tumbler switches, old fan regulators & kit kat etc. at BSL Colony, BBMB Pandoh.	श्री शशी पाल चौहान, सरकारी ठेकेदार, सुपुत्र हेम राज चौहान, गांव नियांगला, डा० भोनक, तह० ज्वाली, जिला- कांगड़ा हि०प्र०।	21.05.23	535140/-	Open			29.08.23	-	33%	-do-	कार्य प्रगति पर है।
<b>2 बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।</b>														
ए	प्राप्ति भण्डार एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।				शून्य									
1	02 dt. 02.08.23	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।	Replacement of Steel Tubular poles 32 Nos. and additional 30 No. of poles for streets lights from diesel power house to S-4 station in BSL Colony, S/Nagar during the year 2022-23.	मै० प्रेम इन्टरप्राईस, गांव व डा० सलापड़, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	02.08.23	157835	-	-	-	-	-	90%	Xen	कार्य प्रगति पर है।
<b>डी बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।</b>														
1	10/09/17 -18	बीआरएससी एण्ड पीडी मण्डल	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	श्री मोहित ठाकुर, हाउस नं० 3/5 नजदीक एस.डी.एम. कार्यालय सुन्दरनगर।	30.11.18	15.67	खुली निविदा	6.12.18	5.11.19	-	-	70%	-	कार्यकारी अभियता, Work stopped by M.C. due to TCP permission.
2	01/23-24 dt. 21.07.23	-do-	Removal/Clearance of weed growth congress grass, Shrubs and Jungle Bushes of office complex, view point area, lawn (inside and outside along B.R. Slopes Sundernagar) (Four cutting	श्री शिव कुमार, गांव- पलोहटा, डा० अपर बेहली, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	21.07.23	7.41	ऑन-लाइन	28.07.23	10.03.24	-	-	-	-do-	कार्य प्रगति पर है।




			in a year).											
3	02/23-24 dt. 21.07.23	-do-	Outsourcing for removal and clearance of weeds growth, congress grass, shrubs and jungle bushes of inner slopes, embankment & side drains of Suketi Diversion Channel and hiring/ requirement of Poclain, JCB & Tipper for clearance or various Nalahas.	श्री रणजीत सिंह, गांव-कन्धार, डा0 खुराहल-79,एसएन आर, मण्डी, हि0प्र0।	18.08.23	11.86	On-line	25.08.23	10.03.24	-	-	-	-do-	-do-
4	03/22-23 dt. 11.09.23	-do-	Construction of Toe wall in Palace Nallah near NH-21 and Retaining wall in small Palace Nallah near Sushruta Hospital (Phase-II)	गौतम सर्वे, गांव व डा0 डुगली भोरंज, जिला-हमीरपुर।	11.09.23	24.56	On-line	18.09.23	17.03.24	-	-	-	-do-	-do-
5	04/22-23 dt. 11.09.23	-do-	Turffing Earthwork including removal leveling and compaction and construction of concrete, Bands on outer slope of left bank and inner slope of right bank near view pointof Balancing Reservoir.	श्री शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	11.09.23	25.11	On-line	18.09.23	17.01.23	-	-	-	-do-	-do-

अधीक्षण अभियंता/मुख्यालय  
कार्यालय: मुख्य अभियंता/बीएसएल  
बीबीएमवी, सुन्दरनगर।  
Ela 2



**Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 10/2023.**

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
<b>(I) BSL Circle No. I, BBMB, S/Nagar.</b>										
<b>A Township Divn. S/Nagar.</b>										
				-NIL-						
<b>B HC&amp;BG Divn. S/Nagar</b>										
				-NIL-						
<b>C Pandoh Dam Divn.</b>										
1	Pandoh Dam	4/23-24 dt. 06.10.23.	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	Sh. Shashi Pal Chouhan S/O Sh. Hem Raj, Village-Niyaangal, P.O. Bhounka, Tehsil- Jwali, Distt. Kangra (HP).	18.02.23	E-Tender	13,54,574.00	13,45,200	06.10.2023	-
<b>D Elect. &amp; Mech. Divn. Pandoh.</b>										
				-NIL-						
<b>(II) BSL Circle No. II, BBMB, S/Nagar.</b>										
<b>A Proc. Stores &amp; Disposal Divn. SNR.</b>										
				-NIL-						
<b>B Slapper Divn. BBMB Slapper.</b>										
				-NIL-						
<b>C Elect. &amp; W/Shop Divn.</b>										
				-NIL-						
<b>D BRSC &amp; PD Divn. S/Nagar.</b>										
				-NIL-						

  
 अधीक्षण अभियंता/मुख्यालय  
 कार्यालय: मुख्य अभियंता/बीएसएल  
 बीबीएमबी सुन्दरनगर।



**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 10/2023  
in respect to BSL(P), BBMB, Sundernagar.**

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
<b>I</b>	<b>S.E. BSL Circle No. I, BBMB, S/Nagar.</b>													
<b>A</b>	<b>Township Divn. BBMB, S/Nagar.</b>													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	4/2020-21 dt. 14.12.20	-do-	Renovation of BRSC Sub Division Office, Procurement and Disposal Division office & Sub Division of Water Regulation Sub Division office building at BBMB S/Nagar.	M/S JMM Infr. Cont. House No. 51-A/4, Bhopjpur, P.O. Bhopjpur, Tehsil- S/Nagar.	14.12.20	35.74	-do-	23.12.20	22.06.21	-	70%	-	-do-	-do-
3	01/22-23	-do-	Replacement of conglomerate floor with vitrified floor tiles and living rooms in 20 rooms S-5 type and plaster dado with antiskid floor tiles and wall glazed tiles in bathroom and w/c along with fixing granite stone on kitchen shelves in 40 Nos. S-2 type, 40 Nos. S-3 type and 20 Nos. S-4 type quarters at BSL(P) BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village-Palahota, P.O. Upper Behli, Tehsil-S/Nagar.	31.8.22	46.45	-do-	06.09.22	31.08.23	-	85%	-	-do-	-do-
4	3/22-23	-do-	Uplifting water from Overhead Tank & distributing it to entire old S-2 to S-0 area with the use of Galvanized Mild Steel Pipe (Medium) of 150mm dia 4.80mm thickness using	Sh. Arun Vishist, 86/11, Purana Bazar Sundernagar.	19.73	15.03.23	-do-	22.03.23	21.11.23	-	92%	-	-do-	-do-











	13.09.23		VPO. Tehsil- Distt.	SNHC along the road at Roa Village and along base of existing steel waer tank near kansa complex and fixing of drainage pipes on right embankment of SNHC from RD-4400 to 5500 mtr. at BSL (P) Sundernagar.	VPO- Gnaram, Tehsil-Sadar, Distt. Mandi(HP).										
10	14/23-24 dt. 23.06.23	-do-		Construction of cement concrete drain from Baggi Chowk to Khiuri Awwal 9Phase-II) at BSL(P), BBMB, S/Nagar.	Sh. Sanjeev Kumar Sharma, S/O Sh. Rattan Chand Sharma, Vill- Jhatwar, P.O. Dughli, Tehsil & Distt. Hamirpur.	25.09.23	949992	Open	01.10.23	31.03.24	-	75%	-	-do-	-do-
11	15/23-24 dt. 25.09.23	-do-		Providing Water Proofing Treatment on Roof Slab of Committee Hall building of BCW Sub Division at Baggi BSL(P), BBMB, Sundernagar.	Vipul Chaudhary S/O Sh. Tek Chand, Village- Dadoue, P.O. Dhaban, Tehsil- Balh, Distt. Mandi.	25.09.23	468160	Open	01.10.23	31.01.23	-	75%	-	-do-	-do-
12	16/23-24 dt. 28.09.23	-do-		Construction of Cement Concrete Interlicking Paving Blocks road from building of Gram Panchayat GP Chowk to Nalla under School Welfare Activities of BSL(P), BBMB, S/Nagar.	Sh. Prem Chand S/O Sh. Ram Singh, Vill- Dharot, P.O. Lakhnoo, Tehsil- Shri Naina Devi Ji, Distt. Bilaspur.	25.09.23	1005469	Open	04.10.23	03.01.24	-	-	-	-do-	-do-
<b>C Pandoh Dam Divn. Pandoh</b>															
1	05/22-23 dt. 19.09.22	Xen Pandoh Dam.		Renovation of Water works Building and replacement of Filter etc. at Water Works Juni Road BBMB Pandoh.	High Altitude Construction Pvt. Ltd. VPO- Rajgarh, Tehsil- Balh, Distt. Mandi.	19.09.22	1157168	-do-	22.09.22	17.03.23	-do-	90%	-	-do-	Work in progress.
2	06/22-23 dt. 06.02.23	-do-		Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	-	-	-do-	-



<b>D Elect. &amp; Mech. Divn. Pandoh</b>														
1	01/23-24 *	Xen, Elect. & Mech. Divn.	Fabrication of 01 set (09 Nos.) New Stop Logs for Pandoh Dam Spillway .	M/S Multitech Engineer, D-25-B.S.R. Industrial Area, Near Lal Kuan, Ghaziabad (U.P.)	18.04.23	23838000	Open	-	15.10.23	-	70%	Xen,	-do-	Work in progress.
2	02/23-24 dt. 2.5.23	-do-	Wiring of 30 Nos. houses-replacement of old electric wiring of 15 Nos. P-2 type & 15 No. P-3 type houses and replacement of wooden board, tumbler switches, old fan regulators & kit kat etc. at BSL Colony, BBMB Pandoh.	Sh. Shashi Pal Couhan, Govt. Contractor S/O Hem Raj Chauhan, Vill. Niyangal P.O. Bhonk, Tehsil-Jawali Distt. Kangra.	21.05.23	535140/-	Open	-	29.08.23	-	33%	-	-do-	Work in progress.
<b>II BSL Circle No. II</b>														
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.			-NIL-										
C	Elect. & W/Shop Divn. S/Nagar.													
1	2 dt. 02.08.23	E & W Divn.	Replacement of Steel Tubular Poles 32 Nos. and additional 30 No. of Poles for streets lights from diesel power house to S-4 station in BSL Colony Sundernagar during the year 2022-23.	M/S Prem Enterprises, VPO-Slapper, Tehsil-Sundernagar, Distt. Mandi (HP).	02.08.23	157835		-	-	-	90%	-	Xen	Work in progress.
<b>D BRSC &amp; PD Divn. S/Nagar.</b>														
1	10/09/ 17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	70%	-	Xen	Work stopped by M.C. for want of TC & CP certificate.
2	01/22-23 dt. 21.07.23	-do-	Removal/Clearance of weed growth congress grass, Shrubs and Jungle Bushes of office complex, view point area, lawn (inside and outside along B.R. Slopes Sundernagar) (Four cutting in a year).	Sh. Shive Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	21.07.23	7.41	On-line	28.07.23	10.03.24	-	-	-	-do-	Work in progress.



3	02/23-24 dt. 21.07.23	-do-	Outsourcing for Removal and Clearance of weed growth congress grass, Shrubs and Jungle Bushes of inner slopes, embankment & side drains of Suketi Diversion Channel and hiring/ requirement of Poclain, JCB & Tipper for clearance or various Nalahas.	Sh. Ranjeet Singh, Vill- Kandhar, P.O. Khurahal-79 SNR Mandi (HP).	18.08.23	11.86	On line	25.08.23	10.03.24	-	-	-	Xen	-do-
4	03/22-23 dt. 11.09.23	-do-	Construction of Toe wall in Palace Nallah near NH-21 and Retaining wall in small Palace Nallah near Sushruta Hospital (Phase-II)	Gutum Survay, VPO- Dughli Bhoranj, Distt. Hamirpur.	11.09.23	24.56	On-line	18.09.23	17.03.24	-	-	-	-do-	-do-
5	04/22-23 dt. 11.09.23	-do-	Turffing Earthwork including removal leveling and compaction and construction of concrete. Bands on outer slope of left bank and inner slope of right bank near view point of Balancing Reservoir.	Sh. Shive Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	11.09.23	25.11	On-line	18.09.23	17.01.23	-	-	-	-do-	-do-

अधीक्षण अभियंता / मुख्यालय  
कार्यालय: मुख्य अभियंता / बीएसएल  
बीबीएमबी, सुंदरनगर।



(9)