

क्रमांक 3342-44 /बीएसएल/टी-4/1406/03 दिनांक 26/02/2024

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of **01/2024**.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **01/2024** .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **01/2024 (English & Hindi)**, as desired vide your office letter under reference for information and necessary action.

DA/As above.

अधीक्षण अभियंता/मुख्यालय
कार्या: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।
[Signature]

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सी0डी0ओ0, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above


Sh. Kapil

[Signature]
28/02

File
[Signature]

Monthly re-turn of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 01/2024.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल बीबीएमबी सुन्दरनगर।	8/2023-24	Tial Terracing and water proofing treatment in Chairman camp office and Suket Sadan building BBMB Colony Sundernagar	मै० एम.बी.एम. डवैल्परज, शॉप नं० 42-43, नियर हनुमान चौक द माल, जिला भटिण्डा	17.11.2023	खुली निविदा	6.19	5.21	-	
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
1	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।	22/23-24 dt. 30.11.24	Painting work (with acrylic smooti. exterior paints and snowcem) of tail control structure at BSL(P) BBMB Sundernagar	द बाबा अजीत सिंह, को-ओप० एल एण्ड सी सोशायटो, लिमि० लोधी माजरा, डा० लोधी माजरा, जिला-रूपनगर, पंजाब।	18.10.2023	खुली निविदा	3,31,339/-	1,80,514/-	30.01.24	-
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।	023-24 dt.12.01.2024	Repair of Pandoh S/Way & Construction of Katcha Bandh through tender.	हीमैन्क राना, सरकारी ठेकेदार, गांव- साम्बल, डा० पण्डोह, जिला-सदर, जिला-मण्डी, हि०प्र०।	08.12.2023	ई- निविदा	5502854/-	1425883/-	12.01.2024	-
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						
				-शून्य-						



D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
1	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						

अधीक्षण अभियंता / मुख्यालय
कार्या: मुख्य अभियंता / बीएसएल
बीबीएमबी सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके / कार्यों का विवरण माह-01/2024

क्र. सं.	निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अंदाज करने की तिथि	अंदाज राशि	क्या खुली/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशतता अंशदान	कार्य की अंतिम कीमत	अंदाजित अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।													
ए	नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव व डा० रोहाण्डा, तहसील- सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	01/22-23	-do-	Replacement of conglomerate floor with vitrified floor tiles and living rooms in 20 rooms S-5 type and plaster dado with antiskid floor tiles and wall glazed tiles in bathroom and w/c along with fixing granite stone on kitchen shelves in 40 Nos. S-2 type, 40 Nos. S-3 type and 20 Nos. S-4 type quarters at BSL(P) BBMB Colony, Sundernagar.	श्री अक्षय कुमार, गांव-पलौहटा, डा० अपर बैहली, तह० सुन्दरनगर।	31.8.22	46.45	-do-	06.09.22	31.08.23	-	100%	-	-do-	कार्य पूर्ण हो गया है।
3	3/22-23	-do-	Uplifting water from Overhead Tank & distributing it to entire old S-2 to S-0 area with the use of Galvanized Mild Steel Pipe (Medium) of 150mm dia 4.80mm thickness using inline booster pump of 15 HP in BBMB Colony Sundernagar.	श्री अरुण विशिष्ट 86/11, पुराना बाजार, सुन्दरनगर।	19.73	15.03.23	-do-	22.03.23	21.11.23	-	93%	-	-do-	कार्य प्रगति पर है।
4	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School & Ramp & Stage in BSL Sr. Sec. School at BBMB Colony, S/Nagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर।	29.98	20.04.23	-do-	26.04.23	25.01.24	-	98%	-	-do-	-do-


8/22-23	-do-	Repair and replacement of existing damaged conglomerate floor in S-3 type quarter at BBMB Colony, Sundernagar.	श्री शिव कुमार, गांव-पलौहटा, डा0 अपर बैहली, सुन्दरनगर।	8.60	01.06.23	-do-	07.06.23	06.11.23	-	100%	-	Do-	कार्य पूर्ण हो गया है।
8/22-23	-do-	Repair and replacement of existing damaged conglomerate floor in S-3 type houses at BBMB Colony, Sundernagar.	श्री शिव कुमार, गांव-पलौहटा, डा0 अपर बैहली, तह0 सुन्दरनगर, जिला-मण्डी, हि0प्र0।	8.60	01.06.23	-do-	07.06.23	06.11.23	-	-	-	-do-	कार्य अभी शुरू होना है।
5/23-24	-do-	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	मै0 दौलत राम, फ्रैण्डज ऐसोसिएटस, हा0 नं0 49/8, अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	4.55	22.08.22	-do-	22.08.23	31.03.24	-	-	-	-do-	कार्य प्रगति पर है।
06/23-24	-do-	Renovation of Dy. CAO office complex Phase-II at BBMB, Sundernagar.	मै0 शर्मा इलैक्ट्रीकल वर्क्स, हाउस नं0 10/11 मण्डी, हि0प्र0।	25.47	24.08.23	-do-	01.09.23	31.05.24	-	60%	-	-do-	कार्य प्रगति पर है।
7/23-24	-do-	White Washing Distemping and Cement based Paint in 40 Nos. S-2 type, 40 Nos. S-3 type old house and 15 Nos. S-4 type quarter and 15 No. block in new colony houses in BBMB Colony, Sundernagar.	मै0 राज कुमार, चौगान, डा0 पुराना बाजार, सुन्दरनगर।	9.42	12.09.23	-do-	20.09.23	19.04.24	-	65%	-	-do-	Work has been completed and final bill paymentis to be made.
एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
17/21-22 dt. 17.11.21	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing the restoration work downstream of Baggi, Chail, Kansa and Masoh aqueduct of Sundernagar Hydrel Channel.	तुलसी देवी सुपुत्री श्री रोशन लाल, गांव व डा0 दियारगी, तह0 बल्ह, जिला-मण्डी, हि0प्र0।	17.11.21	2990206	Open	23.11.21	22.5.22	-	60%	1487174	-do-	कार्य रोक दिया गया है

2	22/23-23 dt. 28.03.22	-do-	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	28.03.22	2115600	Open	03.04.22	02.01.23	-	27%	219060	-do-	कार्य प्रगति पर है।
3	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
4	06/23-24 dt. 21.06.23	-do-	Construction of RCC Underground Water Storage Tank and Laying water line at Tail Control BBMB, S/Nagar.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	21.06.23	1918870		27.06.23	26.02.24	-	85%	-	-do-	कार्य प्रगति पर है।
5	7/23-24 dt. 23.06.23	-do-	Restoration and strengthening of Sloughing Proae portion with cement concrete block pitching on left side embankment slope at RD-5000 mtr. of Sundernagar Hydel Channel.	श्री लेख राज, गांव-सकराह, डा0 चाम्बी, सुन्दरनगर।	23.06.23	1063493	Open	29.06.23	28.12.23	-	100%	-	-do-	Work has been completed and final bill paymentis to be made.
6	12/23-24 dt. 15.09.23	-do-	Renovation of Office Sheds with Plan House Area near BCW Complex at BSL(P), Sundernagar.	श्री उमेश वर्मा सुपुत्र श्री भीम सिंह, गांव-मुन्दरू, डा0 बल्ह, जिला-मण्डी, हि0प्र0।	15.09.23	425600	Open	21.09.23	20.01.24	-	95%	-	-do-	कार्य प्रगति पर है।
7	11/23-24 dt. 13.09.23	-do-	Construction of Retaining Wall at RD 4800 mtr. of SNHC along the road at Roa Village and along base of existing steel waer tank near kansa complex and fixing of drainage pipes on right embankment of SNHC from RD-4400 to 5500 mtr. at BSL (P) Sundernagar.	श्री गौरी राम, सुपुत्र कर्मा राम, गांव - डा0 गनारम, तह0 सदर, जिला-मण्डी, हि0प्र0।	13.09.23	739147	Open	19.09.23	18.01.24	-	45%	-	-do-	-do-

8	14/23-24 dt. 23.06.23	-do-	Construction of cement concrete drain from Baggi Chowk to Khiuri Awwal 9Phase-II) at BSL(P), BBMB, S/Nagar.	श्री संजीव कुमार शर्मा, सुपुत्र श्री रतन चन्द शर्मा, गांव- झटवार, डा0 डुगली, तह0 एवं जिला-हमीरपुर।	25.09.23	949992	Open	01.10.23	31.03.24	-	45%	-	-do-	-do-
9	15/23-24 dt. 25.09.23	-do-	Providing Water Proofing Treatment on Roof Slab of Committee Hall building of BCW Sub Division at Baggi BSL(P), BBMB, Sundernagar.	विपुल चौधरी, सुपुत्र श्री टेक चन्द, गांव- डडोह, डा0 दावण, तह0 बल्ह, जिला-मण्डी।	25.09.23	468160	Open	01.10.23	31.01.23	-	100%	-	-do-	Work has been completed and final bill payment is to be made.
10	16/23-24 dt. 28.09.23	-do-	Construction of Cement Concrete Interlocking Paving Blocks road from building of Gram Panchayat GF Chowk to Nalla under School Welfare Activities of BSL(P), BBMB, S/Nagar.	श्री प्रेम चन्द सुपुत्र श्री राम सिंह, गांव-धरोट, डा0 लखनू, तह0 श्री नेणा देवी जी, जिला-बिलासपुर।	25.09.23	1005469	Open	04.10.23	03.01.24	-	5%	-	-do-	-
11	18/23-24 dt. 05.12.23	-do-	Construction of Public Toilet block for Gents and Ladies under Social Welfare Activities of BSL(P) Sundernagar.	श्री शिव कुमार सुपुत्र श्री बरीकम रान गांव- पलोहटा, डा0 अपर वैहली, तह0 सुन्दरनगर, जिला-मण्डी, हि0प्र0।	01.12.23	475199	Open	12.12.23	11.04.24	-	10%	-	-do-	-
12	19/23-24 dt. 11.12.23	-do-	Repair of Existing Police Barrack Seigal alongwith repair and renovation of existing Silt Ejector building at BBMB Sundernagar.	अमन शर्मा सुपुत्र श्री बाल कृष्ण शर्मा 149/11, थनेहरा मोहल्ला, जिला-मण्डी।	11.12.23	801416	Open	17.12.23	16.05.24	-	90%	-	-do-	कार्य प्रगति पर है।
13	19/23-24 dt. 11.12.23	-do-	Repair and renovation of SDO Gate Operation building and BCW complex Toilet at Baggi BBMB, Sundernagar.	अमन शर्मा सुपुत्र श्री बाल कृष्ण शर्मा 149/11, थनेहरा मोहल्ला, जिला-मण्डी।	11.12.23	463395	Open	17.12.23	16.05.24	-	85%	-	-do-	-do-

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 01/2024 .

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Township Divn. S/Nagar	8/2023-24	Tial Terracing and water proofing treatment in Chairman camp office and suket sadan building BEMB Colony Sundernagar	M/s MBM Developers, Shop No.42-43, Near Hanuman Chock the Mall, Distt Bathinda.	17.11.2023	Open Tender	6.19	5.21	-	
B HC&BG Divn. S/Nagar										
1	HC & BG Divn.	22/23-24 dt. 30.11.24	Painting work (with acrylic smooth exterior paints and snowcem) of tail control structure at BSL(P) BBMB Sundernagar	The Baba Ajit Singh Co-Op. L&C Socity Ltd. Lodhi Majra Post Office Lodhi Majra Distt. Rupnagar (Punjab).	18.10.2023	Open	3,31,339/-	1,80,514/-	30.01.24	-
C Pandoh Dam Divn.										
	Pandoh Dam Divn	023-24 dt.12.01.2024	Repair of Pandoh S/Way & Construction of Katch Bandh through tender.	Himank Rana, Govt. Contractor Village Sambal,P.O. Pandoh Tehsil Sadar, Distt Mandi(H.P.)	08.12.2023	E-Tender	5502854/-	1425883/-	12.01.2024	-
D Elect. & Mech. Divn. Pandoh.										
				-NIL-						
(II) BSL Circle No. II, EBMB, S/Nagar.										
A Proc. Stores & Dispesal Divn. SNR.										
				-NIL-						
B Slapper Divn. BBMB Slapper.										
				-NIL-						
C Elect. & W/Shop Divn.										
				-NIL-						
D BRSC & PD Divn. S/Nagar.										
				-NIL-						

अधीक्षण अभियंता / मुख्यालय
Superintending Engineer
अधीक्षण अभियंता / मुख्यालय

Sundernagar.

**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 01/2024
in respect to BSL(P), BBMB, Sundernagar.**

Sr. No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	01/22-23	-do-	Replacement of conglomerate floor with vitrified floor tiles and living rooms in 20 rooms S-5 type and plaster dado with antiskid-floor tiles and wall glazed tiles in bathroom and w/c along with fixing granite stone on kitchen shelves in 40 Nos. S-2 type, 40 Nos. S-3 type and 20 Nos. S-4 type quarters at BSL(P) BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village-Palahota, P.O. Upper Behli, Tehsil-S/Nagar.	31.8.22	46.45	-do-	06.09.22	31.08.23	-	100%	-	-do-	Work completed.
3	3/22-23	-do-	Uplifting water from Overhead Tank & distributing it to entire old S-2 to S-0 area with the use of Galvanized Mild Steel Pipe (Medium) of 150mm dia 4.80mm thickness using inline booster pump of 15 HP in BBMB Colony Sundernagar.	Sh. Arun Vishist, 86/11, Purana Bazar Sundernagar.	19.73	15.03.23	-do-	22.03.23	21.11.23	-	93%	-	-do-	Work in progress.
4	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School & Ramp & Stage in BSL Sr. Sec. School at BBMB	Sh. Lekh Raj, Vill- Sakrah, P.O. Chambi, S/Nagar.	29.98	20.04.23	-do-	26.04.23	25.01.24	-	98%	-	-do-	-do-

5	8/22-23	-do-	-	100%	-	06.11.23	07.06.23	01.06.23	-do-	8.60	Sh. Shive Kumar, Village- Palhota, P.O. Upper Behli, Tehsil- SNR, Dist. Mandi (HP)	Repair and replacement of damaged conglomerate floor in S-3 type quarter at BBMB Colony, Sundernagar.	-do-	8/22-23	-do-	-	-	-	Work completed.	
6	8/22-23	-do-	-	-	-	06.11.23	07.06.23	01.06.23	-do-	8.60	Sh. Shiv Kumar, Village- Palhota, P.O. Upper Behli, Tehsil- S/Nagar, Dist. Mandi (HP)	Repair and replacement of existing damaged conglomerate floor in S-3 type houses at BBMB Colony, Sundernagar.	-do-	8/22-23	-do-	-	-	-	Work yet to be started.	
7	5/23-24	-do-	-	-	-	31.03.24	22.08.23	22.08.22	-do-	4.55	M/S Daulat Ram Associates, H. No. 49/8, Ambedkar Nagar, Bhojpur, S/Nagar.	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	-do-	5/23-24	-do-	-	-	-	Work in progress.	
8	08/23-	-do-	-	50%	-	31.05.24	01.09.23	24.08.23	-do-	25.47	M/S Sundernagar Electrical Works, H. No. 10/11 Mandi.	Restoration of Electrical office complex Phase-II at BBMB, Sundernagar.	-do-	08/23-	-do-	-	-	-	Work in progress.	
9	7/23-24	-do-	-	65%	-	19.04.24	20.09.23	12.09.23	-do-	9.42	M/S Raj Kumar, P.O. Chougan, Purana Bazar, Sundernagar.	White Washing Distemping and Cement based Paint in 40 Nos. S-2 type, 40 Nos. S-3 type old house and 15 Nos. S-4 type quarter and 15 No. block in new colony houses in BBMB Colony, Sundernagar.	-do-	7/23-24	-do-	-	-	-	-do-	
B	HC & BG Divn.																			
1	17/21-22	HC & BG	-	60%	-	22.5.22	23.11.21	17.11.21	Open	2990206	Miss Tulsi Devi VPO- Lal, D/O Sh. Roshan Diyargi, Tehsil- Bahi, Dist. Mandi (HP)	Providing the restoration work downstream of Baggi, Chail, Kansa and Masoh aqeduct of Sundernagar Hydel Channel.	HC & BG	17/21-22	HC & BG					Work Stopped.
2	22/22-23	-do-	-	27%	-	02.01.23	03.04.22	28.03.22	Open	2115600	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil- Bhoranj, Dist. Hamipur (HP)	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect land from Encroachment.	-do-	22/22-23	-do-	28.03.22				Work in progress.

13/22-23	-do-	13/22-23	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	Work in progress.
06/23-24	-do-	06/23-24	21.06.23	1918870	Open	27.06.23	26.02.24	-	85%		-do-	Work in progress.
7/23-24	-do-	7/23-24	23.06.23	1063493	Open	29.06.23	28.12.23	-	100%		-do-	Work has been completed and final bill payments to be made.
12/23-24	-do-	12/23-24	15.09.23	425600	Open	21.09.23	20.01.24	-	95%		-do-	Work in progress.
11/23-24	-do-	11/23-24	13.09.23	739147	Open	19.09.23	18.01.24	-	45%		-do-	Work is under progress.
14/23-24	-do-	14/23-24	25.09.23	949992	Open	01.10.23	31.03.24	-	45%		-do-	Work has been completed and
15/23-24	-do-	15/23-24	25.09.23	468160	Open	01.10.23	31.01.23	-	100%		-do-	Work has been completed and
13/22-23	-do-	13/22-23	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	Work in progress.
06/23-24	-do-	06/23-24	21.06.23	1918870	Open	27.06.23	26.02.24	-	85%		-do-	Work in progress.
7/23-24	-do-	7/23-24	23.06.23	1063493	Open	29.06.23	28.12.23	-	100%		-do-	Work has been completed and final bill payments to be made.
12/23-24	-do-	12/23-24	15.09.23	425600	Open	21.09.23	20.01.24	-	95%		-do-	Work in progress.
11/23-24	-do-	11/23-24	13.09.23	739147	Open	19.09.23	18.01.24	-	45%		-do-	Work is under progress.
14/23-24	-do-	14/23-24	25.09.23	949992	Open	01.10.23	31.03.24	-	45%		-do-	Work has been completed and
15/23-24	-do-	15/23-24	25.09.23	468160	Open	01.10.23	31.01.23	-	100%		-do-	Work has been completed and

