

क्रमांक 7251-53 /बीएसएल/टी-4/1406/03 दिनांक 02/05/2024

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 03/2024.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 03/2024 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 03/2024 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

अधीक्षण अभियंता/मुख्यालय
कार्या: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-


1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सीवीओओ, बीबीएमबी चण्डीगढ़ के सीओ क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Sh. Kapsir

07/05

file
07/05/24



Monthly re-turn of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 03/2024.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल बीबीएमबी सुन्दरनगर।	11/23-24	Construction of C.C. Road and retaining walls, periphery of S-3 beside the khad BBMB Colony S/Nagar.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एंव डा० द्रवल, तहसील- कोटली, जिला-मण्डी, हि०प्र०।	08.02.2024	Open	33.76	36.87	15.03.24	कार्य प्रगति पर है।
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
i	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।	25/23-24 dt. 07.03.24	Construction of cement concrete Interlocking Paver Block pavement from main road (NH-21) to the house of Hitender Chandel at BSL(P) BBMB, Sundernagar.	श्री शिव कुमार, गांव- पलौहटा, डा० अपर बैहली, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	16.02.2024	Ltd.	1,91,989/-	2,10,025/-	07.03.2024	-
2	-do-	26/23-24 dt. 11.03.24	Special repair of stilling basin glacis floor with polymer based high strength mortar at Baggi Control Works of BSL(P) BBMB, S/Nagar.	श्री प्रेम लाल सुपुत्र श्री साधु राम, प्र० साधु राम एण्ड सन्ज, ग्राउन्ड फ्लोर, गांव व डा० बेरी, तहसील- सदर, जिला- बिलासपुर, हि०प्र०।	12.02.2024	Open	25,98,714/-	26,50,890/-	11.03.2024	-
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
1	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।	06/23-24 dt. 06.03.24	Maintenance and repair of 5 No. 33/11KV (VCB) Panel at Pandoh complex.	श्री शर्मा इलेक्ट्रीकल वर्क्स, हाउस नं० 10/11 मण्डी, हि०प्र०।	17.10.2023	E-Tender.	582000	605138	06.03.2024	-
2	-do-	07/23-24 dt. 07.03.24	Repair and Maintenance of Quarter/ Police Barrack, Samla Adit and Model Room at Dam site and requirement of material for CISF at BBMB Pandoh.	हाई एल्टीट्यूट कन्सट्रक्शन प्राईवेट लिमि० तहसील- बल्ह, जिला- मण्डी, हि०प्र०।	30.01.2024	-do-	2685151	2449104	07.03.2024	-
3	-do-	08/2023-24 dt. 07.03.24	Supply and fixing of 60 lbs grade E.O.T. Crane rail (Track conforming to ASCE 60 grade) alongwith rail clamps, fishing plates	अमन शर्मा सुपुत्र श्री बाल कृष्ण शर्मा 149/11, थनेहरा मोहल्ला,	16.01.2024	-do-	1699200	1782000	07.03.24	-


			etc. (at Pandoh Dam site) complete in all respects (suitable for E.O.T. Cranes already installed at Pandoh Dam site.	जिला-मण्डी।						
4	-do-	09/23-24 dt. 07.03.24	Clearance of Jungle of Jagar Area.	अमन शर्मा सुपुत्र श्री बाल कृष्ण शर्मा 149/11, थनेहरा मोहल्ला, जिला-मण्डी।	15.02.2024	-do-	393584	408000	12.03.24	-
5	-do-	10/23-24 dt. 07.03.24	Replacement of OCB with AcB, 4 Pole 800 Amp, 415 V and MCCB 200 Amp., complete metering and wiring at workshop complex Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स, हाउस नं० 10/11 मण्डी, हि०प्र०।	20.02.24	-do-	270000	283500	12.03.24	-
6	-do-	11/23-24 dt. 07.03.24	Carrying out the work for sludge clearance from 38 No. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 Mtr. & length of Pipe is 1500 mtr.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा० द्रवल,, तहसील- कोटली, जिला-मण्डी, हि०प्र०।	07.11.23	Ltd. Tender	129365	142258	12.03.24	-
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
	-शून्य-									
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़।									
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
	-शून्य-									

अधीक्षण अभियंता/मुख्यालय
कार्या: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

(Signature)

2 लाख से अधिक मूल्य के चालू ठेके/ कार्यों का विवरण माह-03/2024

क्र. सं.	निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अर्वाड करने की तिथि	अर्वाड राशि	क्या खुली/ एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशतता अंशदान	कार्य की अंतिम कीमत	अर्वाडिंग अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1														
1			बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।											
ए			नगर मण्डल बीबीएमबी सुन्दरनगर।											
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव व डा० रोहाण्डा, तहसील- सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School & Ramp & Stage in BSL Sr. Sec. School at BBMB Colony, S/Nagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर।	20.04.23	29.98	-do-	26.04.23	25.01.24	-	98%	-	-do-	कार्य प्रगति पर है।
3	5/23-24	-do-	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	मै० दौलत राम, फ्रेंडज ऐसोसिएट्स, हा० नं० 49/8, अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	22.08.22	4.55	-do-	22.08.23	31.03.24	-	-	-	-do-	कार्य प्रगति पर है।
4	06/23-24	-do-	Renovation of Dy. CAO office complex Phase-II at BBMB, Sundernagar.	मै० शर्मा इलैक्ट्रीकल वर्क्स, हाउस नं० 10/11 मण्डी, हि०प्र०।	24.08.23	25.47	-do-	01.09.23	31.05.24	-	95%	-	-do-	कार्य प्रगति पर है।
5	7/23-24	-do-	White Washing Distempering and Cement based Paint in 40 Nos. S-2 type, 40 Nos. S-3 type old house and 15 Nos. S-4 type quarter and 15 No. block in new colony houses in BBMB Colony, Sundernagar.	मै० राज कुमार, चौगान, डा० पुराना बाजार, सुन्दरनगर।	12.09.23	9.42	-do-	20.09.23	19.04.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।



6	8/23-24	-do-	Tile Terracing and Water proofing treatment in Chairman camp office and Suket Sadan building BBMB Colony, S/Nagar.	मै० एमबीएम डवैलपर, शॉप नं० 42-43, नजदीक- हनुमान चौक, द माल, जिला- भटिण्डा।	16.01.24	5.21	-do-	23.01/24	22.05.24	-	90%	-	-do-	कार्य प्रगति पर है।
7	9/23-24	-do-	Renovation of 03 No. S-5, 4 Nos. S-4 and 4 No. S-3 type houses in BBMB Colony, Sundernagar.	श्री लेख राज, गांव- सकराह, डा० चाम्बी, सुन्दरनगर।	09.02.24	93.09	-do-	16.02.24	15.02.24	-	10%	-	-do-	-do-
8	11/23-24	-do-	Construction of C.C. Road and Retaining walls, periphery of S-3 beside the khad BBMB Colony S/Nagar.	श्री विकान्त कुमार, ठेकेदार, गांव नैणी, डा० मलोह, जिला-मण्डी।	15.03.24	36.87	-do-	22.03.24	21.09.24	-	5%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	17/21-22 dt. 17.11.21	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing the restoration work downstream of Baggi, Chail, Kansa and Masoh aqueduct of Sundernagar Hydel Channel.	तुलसी देवी सुपुत्री श्री रोशन लाल, गांव व डा० दियारगी, तह० बल्ह, जिला-मण्डी, हि०प्र०।	17.11.21	2990206	Open	23.11.21	22.5.22	-	60%	1487174	-do-	कार्य रोक दिया गया है।
2	22/22-23 dt. 28.03.22	-do-	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि०प्र०।	28.03.22	2115600	Open	03.04.22	02.01.23	-	30%	219060	-do-	कार्य प्रगति पर है।
3	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि०प्र०।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।

4	06/23-24 dt. 21.06.23	-do-	Construction of RCC Underground Water Storage Tank and Laying water line at Tail Control BBMB, S/Nagar.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरंज, जिला- हमीरपुर, हि0प्र0।	21.06.23	1918870		27.06.23	26.02.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
5	11/23-24 dt. 13.09.23	-do-	Construction of Retaining Wall at RD 4800 mtr. of SNHC along the road at Roa Village and along base of existing steel waer tank near kansa complex and fixing of drainage pipes on right embankment of SNHC from RD-4400 to 5500 mtr. at BSL (P) Sundernagar.	श्री गौरी राम, सुपुत्र कर्मा राम, गांव - डा0 गनारम, तह0 सदर, जिला- मण्डी, हि0प्र0।	13.09.23	739147	Open	19.09.23	18.01.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
6	14/23-24 dt. 23.06.23	-do-	Construction of cement concrete drain from Baggi Chowk to Khiuri Awwal 9Phase-II) at BSL(P), BBMB, S/Nagar.	श्री संजीव कुमार शर्मा, सुपुत्र श्री रतन चन्द शर्मा, गांव- झटवार, डा0 डुगली, तह0 एवं जिला-हमीरपुर।	25.09.23	949992	Open	01.10.23	31.03.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
7	18/23-24 dt. 05.12.23	-do-	Construction of Pubic Toilet block for Gents and Ladies under Social Welfare Activities of BSL(P) Sundernagar.	श्री शिव कुमार सुपुत्र श्री बरीकम राम गांव- पलौहटा, डा0 अपर बैहली, तह0 सुन्दरनगर, जिला-मण्डी, हि0प्र0।	01.12.23	475199	Open	12.12.23	11.04.24	-	75%	-	-do-	कार्य प्रगति पर है।
8	19/23-24 dt. 11.12.23	-do-	Repair and renovation of SDO Gate Operation building and BCW complex Toilet at Baggi BBMB, Sundernagar.	अमन शर्मा सुपुत्र श्री बाल कृष्ण शर्मा 149/11, थनेहरा मोहल्ला, जिला-मण्डी।	11.12.23	463395	Open	17.12.23	16.05.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।

9	23/23-24 dt. 21.02.24	-do-	Construction of Cement concrete Road from Padhru to "Devta Sahib Kandhlu Bala Kamleshwar Temple" at Village- Maghar- Padhru under Social Welfare.	श्री संजीव कुमार शर्मा, सुपुत्र श्री रतन चन्द शर्मा, गांव- झटवार, डा0 डुगली, तह0 एवं जिला-हमीरपुर।	21.02.24	669430	Open	27.02.24	26.07.24	-	0%	-	-do-	कार्य प्रगति पर है।
10	23/23-24	-do-	Speccial repair of Basin glacis floor with polymer based high strength mortar at Baggi Control Works of BSL(P), BBMB, S/Nagar.	श्री प्रेम लाल सुपुत्र श्री साधु राम, प्रो0 साधु राम एण्ड सन्ज, ग्राउन्ड फ्लोर, गांव व डा0 बेरी, तहसील- सदर, जिला- बिलारपुर, हि0प्र0।	11.03.24	2650890	Open	11.03.24	16.04.24	-	0%	-	-do-	-do-
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	06/22-23 dt. 06.02.23	कार्यकारी अभियंता पण्डोह बांध	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	-do-	कार्य प्रगति पर है।
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	श्री शशी पाल चौहान, गांव- नीयांगल, डा0 भौका, तहसील- भोरंज, तह0 जवाली, जिला- कांगड़ा, हि0 प्र0।	16.10.23	1345200.0 0	-do-	-	03.04.24	-	30%	-	-do-	-
3	05/23-24 dt. 12.01.24	-do-	Repair of Pandoh Spillway & Construction of Katcha Bandh through Tender.	हिमैन्क राणा, सरकारी ठेकेदार, गांव- साम्बल, डा0 पण्डोह, तहसील-सदर, जिला-मण्डी, हि0प्र0।	12.01.24	1425883	-do-	15.01.24	11.02.24	-	85%	-	-do-	-do-

4	06/23-24 dt.06.03.24	-do-	Maintenance and Repair of 5 No. 33/11 KV (VCB) Panel at Pandoh complex.	मै० शर्मा ईलेक्ट्रीकल वर्क्स, सरकारी ठेकेदार, थनेहरा मोहल्ला, मण्डी, हि०प्र०।	06.03.24	605138	-do-	06.03.24	02.09.24	-	-	-	-do-	-do-
5	07/23-24 dt. 07.03.24	-do-	Repair and maintenance of Quarter/Police Barrack, Samla Adit and Model Room at Dam Site and requirement of material for CISF at BBMB Pandoh.	हाई एल्टीट्यूट कन्सट्रक्शन प्राइवेट लिमि० तहसील- बल्ह, जिला- मण्डी, हि०प्र०।	07.03.24	2449104	-do-	07.03.24	05.05.24	-	-	-	-do-	-do-
6	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा० द्रवल, तहसील- कोटली, जिला-मण्डी, हि०प्र०।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	-do-
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।													
1	01/23-24	Xen, Elect. & Mech. Divn.	Fabrication of 01 set (09 Nos.) New Stop Logs for Pandoh Dam Spillway .	मै० मल्टीटैक ईजीनियर डी-25, बीएसआर इण्डस्ट्रीयल ऐरिया, नीयर लाल कुआं, गाजियाबाद, उत्तरप्रदेश।	18.04.23	23838000	-do-	-	15.10.23	-	90%	-	-do-	कार्य प्रगति पर है।
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति मण्डल एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।													
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	3/15. 02.24	कार्यकारी अभियंता सलापड़ मण्डल बीबीएमबी सलापड़	Repair & Maintenance of Panel of Emergency Gates at Slapper.	श्री अमन शर्मा, 149/11, थनेहरा मोहल्ला, मण्डी, हि०प्र०।	15.02.24	310423	Open	22.02.24	21.04.24	-	-	Xen	-	-

सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव-थला, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।	02.02.24	969256	NIT	02.02.24	02.02.26	-	8%	Xen	-	कार्य प्रगति पर है।
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै0 हन्स टूअर एण्ड टरैवलज, गांव व डा0 तिरफालघाट, तहसील-पुमारवीं, जिला-मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	4%	Xen	-	-do-
डी	बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।													
1	10/09/17-18	बीआरएससी एण्ड पीडी मण्डल	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	श्री मोहित ठाकुर, हाउस नं0 3/5 नजदीक एस.डी. एम. कार्यालय सुन्दरनगर।	30.11.18	15.67	खुली निविदा	6.12.18	5.11.19	-	70%	-	कार्यकारी अभियता,	Work stopped by M.C. due to TCP permission.
2	01/23-24 dt. 21.07.23	-do-	Removal/Clearance of weed growth congress grass, Shrubs and Jungle Bushes of office complex, view point area, lawn (inside and outside along B.R. Slopes Sundernagar) (Four cutting in a year).	श्री शिव कुमार, गांव-पलौहटा, डा0 अपर बेहली, तह0 सुन्दरनगर, जिला-मण्डी, हि0प्र0।	21.07.23	7.41	ऑन-लाईन	28.07.23	10.03.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
3	02/23-24 dt. 21.07.23	-do-	Outsourcing for removal and clearance of weeds growth, congress grass, shrubs and jungle bushes of inner slopes, embankment & side drains of Suketi Diversion Channel and hiring/ requirement of Poclain, JCB & Tipper for clearance or various Nalahas.	श्री रणजीत सिंह, गांव-कन्धार, डा0 खुराहल-79, एसए नआर, मण्डी, हि0प्र0।	18.08.23	11.86	On-line	25.08.23	10.03.24	-	100%	-	-do-	-do-
4	09/23-24 dt. 11.09.	-do-	Renovation of Suketi Silt and Dredger Sub Division office complex including SDO, JE Staff Rooms and Store.	श्री रणजीत सिंह, गांव कन्धार, डा0 खुराहल-79 सुन्दरनगर, मण्डी,	11.09.23	24.56	On-line	18.09.23	17.03.24	-	100%	-	-do-	-do-

	23			हिंगोप्रो।										
5	04/22 -23 dt. 11.09. 23	-do-	Turffing Earthwork including removal leveling and compaction and construction of concrete, Bands on outer slope of left bank and inner slope of right bank near view point of Balancing Reservoir.	श्री शिव कुमार, गांव- पलोहटा, डा0 अपर बैहली, तह0 सुन्दरनगर, जिला- मण्डी, हिंगोप्रो।	11.09.23	25.11	On-line	18.09.23	17.01.23	-	100%	-	-do-	-do-
6	05/23 -24 dt. 30.11. 23	-do-	Construction of Toe Wall in Palace Nallah near NH-21 and Retaining Wall in small Palace Nallah near Sushruta Hospital (Phase-II).	गौतम सर्वे, वीपीओ-डुगली भोरंज, जिला- हमीरपुर।	3.11.23	33.85	On-line	07.12.23	06.07.23	-	45%	-	-do-	कार्य प्रगति पर है।

अधीक्षण अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी, सुन्दरनगर।
E. S. S.

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 03/2024.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Township Divn. S/Nagar	11/23-24	Construction of C.C. Road and retaining walls, periphery of S-3 beside the khad BBMB Colony S/Nagar.	Sh. Vikrant Kumar, Cont. Vill- Nalni, P.O. Maloh, Distt. Mandi.	08.02.2024	-do-	33.76	36.87	15.03.24	Work in progress.
B HC&BG Divn. S/Nagar										
1	HC & BG Divn.	25/23-24 dt. 07.03.24	Construction of cement concrete Interlocking Paver Block pavement from main road (NH-21) to the house of Hitender Chandel at BSL(P) BBMB, Sundernagar.	Sh. Shiv Kumar, Vill-Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi(HP).	16.02.2024	-do-	1,91,989/-	2,10,025/-	07.03.2024	-
2	-do-	26/23-24 dt. 11.03.24	Special repair of stilling basin glacis floor with polymer based high strength mortar at Baggi Control Works of BSL(P) BBMB, S/Nagar.	Sh. Prem Lal S/O Sh. Sadhu Ram Prop. Sadhu Ram & Sons Ground Floor, VPO- Beri, Tehsil- Sadar, Distt. Bilaspur (HP).	12.02.2024	-do-	25,98,714/-	26,50,890/-	11.03.2024	-
C Pandoh Dam Divn.										
1	Pandoh Dam Divn.	06/23-24 dt. 06.03.24	Maintenance and repair of 5 No. 33/11KV (VCB) Panel at Pandoh complex.	M/S Sharma Electrical Works, Govt. Contractor, Thanera Mohalla, Mandi (HP).	17.10.2023	E-Tender.	582000	605138	06.03.2024	-
2	-do-	07/23-24 dt. 07.03.24	Repair and Maintenance of Quarter/ Police Barrack, Samla Adit and Model Room at Dam site and requirement of material for CISF at BBMB Pandoh.	High Altitude Construction Pvt. Ltd., Tehsil- Balh, Distt. Mandi(HP).	30.01.2024	-do-	2685151	2449104	07.03.2024	-
3	-do-	08/2023-24 dt. 07.03.24	Supply and fixing of 60 lbs grade E.O.T. Crane rail (Track conforming to ASCE 60 grade) alongwith rail clamps, fishing plates etc. (at Pandoh Dam site) complete in all respects (suitable for E.O.T. Cranes already installed at Pandoh Dam site).	Sh. Aman Sharma S/O Sh. Bal Krishan Sharma # 149/11 Thanehra Muhalla Distt. Mandi (HP).	16.01.2024	-do-	1699200	1782000	07.03.24	-
4	-do-	09/23-24 dt. 07.03.24	Clearance of Jungle of Jagar Area.	Sh. Aman Sharma S/O Sh. Bal Krishan Sharma # 149/11 Thanehra Muhalla Distt. Mandi (HP).	15.02.2024	-do-	393584	408000	12.03.24	-
5	-do-	10/23-24 dt. 07.03.24	Replacement of OCB with AcB, 4 Pole 800 Amp, 415 V and MCCB 200 Amp., complete metering and wiring at workshop complex Pandoh.	M/S Sharma Electrical Works, Govt. Contractor, Thanera Mohalla, Mandi (HP).	20.02.24	-do-	270000	283500	12.03.24	-

6	-do-	11/23-24 dt. 07.03.24	Carrying out the work for sludge clearance from 38 No. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 Mtr. & length of Pipe is 1500 mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil- Kotli, Distt. Mandi.	07.11.23	Ltd. Tender	129365	142258	12.03.24	-	
D	Elect. & Mech. Divn. Pandoh.										
				-NIL-							
(II)	BSL Circle No. II, BBMB, S/Nagar.										
A	Proc. Stores & Disposal Divn. SNR.										-NIL-
B	Slapper Divn. BBMB Slapper.										
	Slapper Divn. BBMB Slapper.										-NIL-
C	Elect. & W/Shop Divn.										
											-NIL-
D	BRSC & PD Divn. S/Nagar.										
											-NIL-

अधीक्षण अभियंता / मुख्यालय
कार्यालय: मुख्य अभियंता / बीएसएल
बीबीएमवी, स/नगर।

**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 03/2024
in respect to BSL(P), BBMB, Sundernagar.**

Sr. No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
S.E. BSL Circle No. I, BBMB, S/Nagar.														
A Township Divn. BBMB, S/Nagar.														
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School & Ramp & Stage in BSL Sr. Sec. School at BBMB Colony, S/Nagar.	Sh. Lekh Raj, Vill- Sakrah, P.O. Chambi, S/Nagar.	20.04.23	29.98	-do-	26.04.23	25.01.24	-	98%	-	-do-	Work in progress.
3	5/23-24	-do-	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	M/S Daulat Ram Friends Associates, H. No. 49/8, Ambedkar Nagar, Bhojpur, S/Nagar.	22.08.22	4.55	-do-	22.08.23	31.03.24	-	-	-	-do-	Work in progress.
4	06/23-24	-do-	Renovation of Dy. CAO office complex Phase-II at BBMB, Sundernagar.	M/S Sharam, Electrical Works, H. No. 10/11 Mandi.	24.08.23	25.47	-do-	01.09.23	31.05.24	-	95%	-	-do-	Work in progress.
5	7/23-24	-do-	White Washing Distempering and Cement based Paint in 40 Nos. S-2 type, 40 Nos. S-3 type old house and 15 Nos. S-4 type quarter and 15 No. block in new colony houses in BBMB Colony, Sundernagar.	M/S Raj Kumar, Chougan, P.O. Purana Bazar, Sundernagar.	12.09.23	9.42	-do-	20.09.23	19.04.24	-	100%	-	-do-	Work completed.

6	8/23-24	-do-	Tile Terracing and Water proofing treatment in Chairman camp office and Suket Sadan building BBMB Colony, S/Nagar.	M/S MBM Developers, Shop No. 42-43, Near Hanuman Chowk the Mall, Distt. Bhatinda.	16.01.24	5.21	-do-	23.01/24	22.05.24	-	90%	-	-do-	Work in progress.
7	9/23-24	-do-	Renovation of 03 No. S-5, 4 Nos. S-4 and 4 No. S-3 type houses in BBMB Colony, Sundernagar.	Sh. Lakh Raj, Vill- Sakrah, P.O. Chambi, S/Nagar.	09.02.24	93.09	-do-	16.02.24	15.02.24	-	10%	-	-do-	-do-
8	11/23-24	-do-	Construction of C.C. Road and Retaining walls, periphery of S-3 beside the khad BBMB Colony S/Nagar.	Sh. Vikrant Kumar, Cont. Vill-Naini, P.O. Maloh Distt. Mandi.	15.03.24	36.87	-do-	22.03.24	21.09.24	-	5%	-	-do-	-do-
B	HC & BG Divn.													
1	17/21-22 dt. 17.11.21	HC & BG	Providing the restoration work downstream of Baggi, Chail, Kansa and Masoh aqueduct of Sundernagar Hydel Channel.	Miss Tulsi Devi D/O Sh. Roshan Lal, VPO-Diyargi, Tehsil-Balh, Distt. Mandi (HP).	17.11.21	2990206	Open	23.11.21	22.5.22	-	60%	1487174	Xen	Work Stopped.
2	22/22-23 dt. 28.03.22	-do-	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	02.01.23	-	30%	449040	-do-	Work in progress.
3	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	Work in progress.
4	06/23-24 dt. 1.06.23	-do-	Construction of RCC Underground Water Storage Tank and Laying water line at Tail Control BBMB, S/Nagar.	Sh. Parmod Kumar, S/O Sh. Piar Chand, R/O VPO-Dugli, Tehsil-Bhoranj, Distt. Hamirpur.	21.06.23	1918870	Open	27.06.23	26.02.24	-	100%	-	-do-	Work completed.
5	11/23-24 dt. 13.09.23	-do-	Construction of Retaining Wall at RD 4800 mtr. of SNHC along the road at Roa Village and along base of	Sh. Gauri Ram S/O Karma Ram, VPO- Gnaram, Tehsil-Sadar,	13.09.23	739147	Open	19.09.23	18.01.24	-	100%	-	-do-	-do-

			existing steel waer tank near kansa complex and fixing of drainage pipes on right embankment of SNHC from RD-4400 to 5500 mtr. at BSL (P) Sundernagar.	Distt. Mandi(HP).										
6	14/23-24 dt. 23.06.23	-do-	Construction of cement concrete drain from Baggi Chowk to Khiuri Awwal 9Phase-II) at BSL(P), BBMB, S/Nagar.	Sh. Sanjeev Kumar Sharma, S/O Sh. Rattan Chand Sharma, Vill- Jhatwar, P.O. Dughli, Tehsil & Distt. Hamirpur.	25.09.23	949992	Open	01.10.23	31.03.24	-	100%	-	-do-	-do-
7	18/23-24 dt. 05.12.23	-do-	Construction of Pubic Toilet block for Gents and Ladies under Social Welfare Activities of BSL(P) Sundernagar.	Sh. Shiv Kumar S/O Sh. Brikam Ram, Village- Palahota, P.O. Upper Behli, Tehsil-S/Nagar, Distt. Mandi.	01.12.23	475199	Open	12.12.23	11.04.24	-	75%	-	-do-	Work in progress.
8	19/23-24 dt. 11.12.23	-do-	Repair and renovation of SDO Gate Operation building and BCW complex Toilet at Baggi BBMB, Sundernagar.	Aman Sharma S/O Sh. Bal Krishan Sharma, 149/11, Thanera Mohalla Distt. Mandi.	11.12.23	463395	Open	17.12.23	16.05.24	-	100%	-	-do-	Work completed.
9	23/23-24 dt. 21.02.24	-do-	Construction of Cement Concrete Road from Padhru to "Devta Sahib Kandhu Bala Kamleshwar Temple" at Village- Maghar- Padhru under Social Welfare Activity of BSL(P) BBMB, Sundernagar.	Sh. Sanjeev Kumar Sharma, S/O Sh. Rattan Chand Sharma, Vill- Jhatwar, P.O. Dughli, Tehsil & Distt. Hamirpur.	21.02.24	669430	Open	27.02.24	26.07.24	-	0%	-	-do-	Work in progress.
10	23/23-24	-do-	Speccial repair of Basin glacis floor with polymer based high strength mortar at Baggi Control Works of BSL(P), BBMB, S/Nagar.	Sh. Prem Lal S/O Sh. Sadhu Ram Prop. Sadhu Ram & Sons Ground Floor, VPO- Beri,	11.03.24	2650890	Open	11.03.24	16.04.24	-	0%	-	-do-	-do-

				Tehsil- Sadar, Distt. Bilaspur (HP).											
C Pandoh Dam Divn. Pandoh															
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.	
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	Sh. Shashi Pal Chouhan, Vill- Niyaangal, P.O. Bhounka, Tehsil- Jwali, Distt. Kangra(HP)	16.10.23	1345200	-do-	-	03.04.24	-	30%	-	-do-	Work in progress.	
3	05/23-24 dt. 12.01.24	-do-	Repair of Pandoh Spillway & Construction of Katcha Bandh through Tender.	Himank Rana, Govt. Contractor, Vill-Sambal, P.O. Pandoh, Tehsil- Sadar, Distt. Mandi(HP)	12.01.24	1425883	-do-	15.01.24	11.02.24	-	85%	-	-do-	-do-	
4	06/23-24 dt.06.03.2 4	-do-	Maintenance and Repair of 5 No. 33/11 KV (VCB) Panel at Pandoh complex.	M/S Sharma Electrical Works Govt. Contractor Thanera Mohalla Mandi (HP).	06.03.24	605138	-do-	06.03.24	02.09.24	-	-	-	-do-	-do-	
5	07/23-24 dt. 07.03.24	-do-	Repair and maintenance of Quarter/Police Barrack, Samla Adit and Model Room at Dam Site and requirement of material for CISF at BBMB Pandoh.	High Altitude Construction Pvt. Ltd. Tehsil- Balh, Distt. Mandi(HP).	07.03.24	2449104	-do-	07.03.24	05.05.24	-	-	-	-do-	-do-	
6	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	-do-	
D Elect. & Mech. Divn. Pandoh															
1	01/23-24	Xen, Elect. & Mech. Divn.	Fabrication of 01 set (09 Nos.) New Stop Logs for Pandoh Dam Spillway.	M/S Multitech Engineer, D-25- B.S.R. Industrial	18.04.23	23838000	Open	-	15.10.23	-	90%	Xen,	-do-	Work in progress.	

				Area, Near Lal Kuan, Ghaziabad (U.P.)										
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.			-NIL-										
1	3/15.02.24	Xen Slapper Divn.	Repair & Maintenance of Panel of Emergency Gates at Slapper.	Sh. Aman Sharma, # 149/11, Thanehra Mohala, Mandi (HP).	15.02.24	310423	Open	22.02.24	21.04.24	-	-	Xen	-	-
C	Elect. & W/Shop Divn. S/Nagar.													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village-Thala, Tehsil-S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	8%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO-Trifalghat, Tehsil-Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	4%	Xen	-	-do-
	BRSC & PD Divn. S/Nagar.													
1	10/09/17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	70%	-	Xen	Work stopped by M.C. for want of TC & CP certificate.
2	01/22-23 dt. 21.07.23	-do-	Removal/Clearance of weed growth congress grass, Shrubs and Jungle Bushes of office complex, view point area, lawn (inside and outside along B.R. Slopes Sundernagar) (Four cutting in a year).	Sh. Shive Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	21.07.23	7.41	On-line	28.07.23	10.03.24	-	100%	-	-do-	Work completed.
3	02/23-24 dt. 21.07.23	-do-	Outsourcing for Removal and Clearance of weed growth congress grass, Shrubs and Jungle Bushes of inner slopes, embankment & side drains	Sh. Ranjeet Singh, Vill- Kandhar, P.O. Khurahah-79 SNR Mandi (HP).	18.08.23	11.86	On line	25.08.23	10.03.24	-	100%	-	Xen	-do-

			of Suketi Diversion Channel and hiring/ requirement of Poclairn, JCB & Tipper for clearance or various Nalahas.											
4	09/23-24 dt. 11.09.23	-do-	Renovation of Suketi Silt and Dredger Sub Division office complex including SDO, JE Staff Rooms and Store.	Sh. Ranjeet Singh, Village- Kandhar, P.O. Khurahal-79, SNR Mandi H.P.	11.09.23	24.56	On-line	18.09.23	17.03.24	-	100%	-	-do-	-do-
5	04/22-23 dt. 11.09.23	-do-	Turffing Earthwork including removal leveling and compaction and construction of concrete, Bands on outer slope of left bank and inner slope of right bank near view point of Balancing Reservoir.	Sh. Shive Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	11.09.23	25.11	On-line	18.09.23	17.01.23	-	100%	-	-do-	-do-
6	05/23-24 dt. 30.11.23	-do-	Construction of Toe Wall in Palace Nallah near NH-21 and Retaining Wall in small Palace Nallah near Sushruta Hospital (Phase-II).	Gutum Survay, VPO- Dughli Bhoranj, Distt. Hamirpur.	3.11.23	33.85	On-line	07.12.23	06.07.23	-	45%	-	-do-	Work in progress.

अधीक्षण अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी, सुश्रुतानगर,
[Signature]