

क्रमांक 10738-40/बीएसएल/टी-4/1406/03

दिनांक 27/6/2024

सेवा में:
Infrastructure & Management Board
चण्डीगढ़/Chandigarh
प्रति सं. 2577
Diary No. 28/6/24
विषय:- 1.

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

Statement of contracts/ works awarded during the month of 05/2024.

2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 05/2024.

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 05/2024 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

प्रतिलिपि:

- निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
- ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सीवीओओ, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.


DA/As above

अधीक्षण अभियंता/मुख्यालय
कार्या: मुख्य अभियंता/बीएसएल
बीबीएमबी चण्डीगढ़।

File
27/6/24

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 05/2024 .

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A	Township Divn. S/Nagar.			-NIL-						
B	HC&BG Divn. S/Nagar			-NIL-						
C	Pandoh Dam Divn.			-NIL-						
D	Elect. & Mech. Divn. Pandoh.			-NIL-						
(II) BSL Circle No. II, BBMB, S/Nagar.										
A	Proc. Stores & Disposal Divn. SNR.									
B	Slapper Divn. BBMB Slapper.					-NIL-				
C	Slapper Divn. BBMB Slapper. Elect. & W/Shop Divn.									
D	BRSC & PD Divn. S/Nagar.			-NIL-						


 अधीक्षण अभियंता / मुख्यालय
 कार्यालय: मुख्य अभियंता / बीएसएल
 बीबीएमबी सुंदरनगर।

Handwritten signature



**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 05/2024
in respect to BSL(P), BBMB, Sundernagar.**

Sr. No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar. VPO-Rohanda, Tehsil-S/Nagar. Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School & Ramp & Stage in BSL Sr. Sec. School at BBMB Colony, S/Nagar.	Sh. Lakh Raj, Vill- Sakrah, P.O. Chambi, S/Nagar.	20.04.23	29.98	-do-	26.04.23	25.01.24	-	98%	-	-do-	Work in progress.
3	5/23-24	-do-	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	M/S Daulat Ram Friends Associates, H. No. 49/8, Ambedkar Nagar, Bhojpur, S/Nagar.	22.08.22	4.55	-do-	22.08.23	31.03.24	-	-	-	-do-	Work in progress.
4	06/23-24	-do-	Renovation of Dy. CAO office complex Phase-II at BBMB, Sundernagar.	M/S Sharam, Electrical Works, H. No. 10/11 Mandi	24.08.23	25.47	-do-	01.09.23	31.05.24	-	100%	-	-do-	Work completed.
5	8/23-24	-do-	Tile Terracing and Water proofing treatment in Chairman camp office and Suket Sadan building BBMB Colony, S/Nagar.	M/S MBM Developers, Shop No. 42-43, Near Hanuman Chowk the Mall, Distt. Bhatinda	16.01.24	5.21	-do-	23.01/24	22.05.24	-	100%	-	-do-	-do-
6	9/23-24	-do-	Renovation of 03 No. S-5, 4 Nos. S-4 and 4 No. S-3 type houses in BBMB Colony, Sundernagar.	Sh. Lakh Raj, Vill- Sakrah, P.O. Chambi S/Nagar.	09.02.24	93.09	-do-	16.02.24	15.02.24	-	35%	-	-do-	-do-

7	11/23-24	-do-	Construction of C.C. Road and Retaining walls, periphery of S-3 beside the khad BBMB Colony S/Nagar.	Sh. Vikrant Kumar, Cont. Vill-Naini. P.O. Maloh Distt. Mandi.	15.03.24	36.87	-do-	22.03.24	21.09.24	-	40%	-	-do-	-do-
B HC & BG Divn.														
1	17/21-22 dt. 17.11.21	HC & BG	Providing the restoration work downstream of Baggi, Chail, Kansa and Masoh aqueduct of Sundernagar Hydrel Channel.	Miss Tulsı Devi D/O Sh. Roshan Lal, VPO-Diyargi, Tehsil-Balh, Distt. Mandi (HP).	17.11.21	2990206	Open	23.11.21	22.5.22	-	60%	1487174	Xen	Work Stopped.
2	22/22-23 dt. 28.03.22	-do-	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	02.01.23	-	20%	449040	-do-	Work in progress.
3	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	Work in progress.
4	18/23-24 dt. 05.12.23	-do-	Construction of Pubic Toilet block for Gents and Ladies under Social Welfare Activities of BSL(P) Sundernagar.	Sh. Shiv Kumar S/O Sh. Brikam Ram, Village-Palahota, P.O. Upper Behli, Tehsil-S/Nagar, Distt. Mandi.	01.12.23	475196	Open	12.12.23	11.04.24	-	100%	-	-do-	Work completed.
5	23/23-24 dt. 21.02.24	-do-	Construction of Cement Concrete Road from Padhru to "Devta Sahib kandhu Bala Kamleshwar Temple" at Village- Maghar- Padhru under Social Welfare Activity of BSL(P) BBMB, Sundernagar.	Sh. Sanjeev Kumar Sharma, S/O Sh. Rattan Chand Sharma, Vill- Jhatwar, P.O. Dughli, Tehsil & Distt. Hamirpur.	21.02.24	669430	Open	27.02.24	26.07.24	-	75%	-	-do-	Work in progress.
C Pandoh Dam Divn. Pandoh														
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C I Pipe Line near Govt. Sen Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village-Sakrah, P.O.	13.09.23	1019790	E-tender	-	10.03.24	-	70%	-	Xen	Work in progress.



				Chambi, Tehsil-Sundernagar, Distt. Mandi (HP).										
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	Sh. Shashi Pal Chouhan, Vill-Niyaangal, P.O. Bhounka, Tehsil-Jwali, Distt. Kangra(HP)	16.10.23	1345200	-do-	-	03.04.24	-	30%	-	-do-	Work in progress.
3	06/23-24 dt.06.03.24	-do-	Maintenance and Repair of 5 No. 33/11 KV (VCB) Panel at Pandoh complex.	M/S Sharma Electrical Works Govt. Contractor Thanera Mohalla Mandi (HP).	06.03.24	605138	-do-	06.03.24	02.09.24	-	20%	-	-do-	Work in progress.
4	07/23-24 dt. 07.03.24	-do-	Repair and maintenance of Quarter/Police Barrack, Samla Adit and Model Room at Dam Site and requirement of material for CISF at BBMB Pandoh.	High Altitude Construction Pvt. Ltd. Tehsil- Balh, Distt. Mandi(HP).	07.03.24	2449104	-do-	07.03.24	05.05.24	-	70%	-	-do-	-do-
5	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh													
1	01/23-24	Xen, Elect. & Mech. Divn.	Fabrication of 01 set (09 Nos.) New Stop Logs for Pandoh Dam Spillway.	M/S Multitech Engineer, D-25-B.S.R. Industrial Area, Near Lal Kuan, Ghaziabad (U.P.)	18.04.23	23838000	Open	-	15.10.23	-	90%	Xen.	-do-	Work in progress.
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.			-NIL-										
C	Elect. & W/Shop Divn. S/Nagar.													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosivar Singh S/O Sh. Khem Chand, Village-Thala, Tehsil-S/Nagar, Distt.	02.02.24	969256	NIT	02.02.24	02.02.26	-	16.5%	Xen	-	Work in progress.

2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	Mandi (HP) M/S Hans Tour & Travles, VPO- Trifalghat, Tehsil- Ghumarwin, Distt. Bilaspur (HP).	02.02.24	352/ 826	NIT	02.02.24	02.02.26	-	10%	Xen	-	-do-
D BRSC & PD Divn. S/Nagar.														
1	10/09/17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	70%	-	Xen	Work stopped by M.C. for want of TC & CP certificate.
2	05/23-24 dt. 30.11.23	-do-	Construction of Toe Wall in Palace Nallah near NH-21 and Retaining Wall in small Palace Nallah near Sushruta Hospital (Phase-II).	Gutum Survey, VPO- Dughli Bhoranj, Distt. Hamirpur.	3.11.23	33.85	On-line	07.12.23	06.07.23	-	45%	-	-do-	Work in progress.


 अधीक्षण अभियंता / मुख्यालय
 कार्यालय: मुख्य अभियंता / बीएसएल
 बीबीएमबी, सुन्दरनगर।


Monthly re-turn of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 05/2024.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
				शून्य						
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
1	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
				शून्य						
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति भण्डार एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
							-शून्य-			
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़।									
							-शून्य-			
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
							-शून्य-			
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
							-शून्य-			


 अधीक्षण अभियंता/मुख्यालय
 कार्या: मुख्य अभियंता/बीएसएल
 बीबीएमबी सुन्दरनगर।


2 लाख से अधिक मूल्य के चालू ठेके/ कार्यों का विवरण माह-05/2024

क्र. सं.	निविदा क्र0	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अवार्ड करने की तिथि	अवार्ड राशि	क्या खुली/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशतता अंशदान	कार्य की अंतिम कीमत	अवार्डिंग अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परिमण्डल नं0 1, बीबीएमबी सुन्दरनगर।													
ए	नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव व डा0 रोहाण्डा, तहसील- सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	01/23-24	-do-	Construction of New Toilets blocks for primary wing and ramp in Model School & Ramp & Stage in BSL Sr. Sec. School at BBMB Colony, S/Nagar.	श्री लेख राज, गांव-सकराह, डा0 चाम्बी, सुन्दरनगर।	20.04.23	29.98	-do-	26.04.23	25.01.24	-	98%	-	-do-	कार्य प्रगति पर है।
3	5/23-24	-do-	Collection and Disposal of Garbage of Residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	मै0 दौलत राम, फ्रैण्डज ऐसोसिएट्स, हा0 नं0 49/8, अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	22.08.22	4.5	-do-	22.08.23	31.03.24	-	-	-	-do-	कार्य प्रगति पर है।
4	06/23-24	-do-	Renovation of Dy. CAO office complex Phase-II at BBMB, Sundernagar.	मै0 शर्मा इलेक्ट्रीकल वर्क्स, हाउस नं0 10/11 मण्डी, हि0प्र0।	24.08.23	25.7	-do-	01.09.23	31.05.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
5	8/23-24	-do-	Tile Terracing and Water proofing treatment in Chairman camp office and Suket Sadan building BBMB Colony, S/Nagar.	मै0 एमबीएम डवेलपर, शांप नं0 42-43, नजदीक- हनुमान चौक, द माल, जिला-भटिण्डा।	16.01.24	5.21	-do-	23.01/24	22.05.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
6	9/23-24	-do-	Renovation of 03 No. S-5, 4 Nos. S-4 and 4 No. S-3 type houses in BBMB Colony, Sundernagar.	श्री लेख राज, गांव- सकराह, डा0 चाम्बी, सुन्दरनगर।	09.02.24	93.09	-do-	16.02.24	15.02.24	-	35%	-	-do-	कार्य प्रगति पर है।