

Monthly return in respect of on going contract with award value more than Rs. 2 Lacs.														
Sr.No	Tender /Supply Order No.	Name of Executing/ Procurement Office	Name of Work	Name of Contractor/ Supplier	Date of Award	Awarded Amount	Whether Ltd./Open press/ Single Tender	Date of Start of Work/ Supply as per contract	Date of Completion of Work/ Supply as per contract	Date of Actual Completion of Work/ Supply	Progress in %age	Final Value of Work Done/ Supply Rs.	Awarding Authority	Remarks
1	1/2015-16	XEN, Mechanical Division	Replacement/ Modernization of 3 No. Elevators on Beas Dam.	M/s OTIS Elevators, Company India ltd.	08.12.15	₹ 61.53 lakh	Proprie-tary item	22.12.15	40 weeks	Under progress	-	-	XEN/ Mech. Divn.	-
2	2859/PR-35/TC/C-67	Supdt. Proc. Stores & Disposal, Divn.	PPC Cement	M/s JaiPee Associate Una (HP)	15.07.16	₹ 4.72 lakh	Rate contract	21.07.16	Ready Stock	31.07.16	-	-	CEBD	-