

क्रमांक 6688-90 /बीएसएल/टी-4/1406/03 दिनांक 01/4 /2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 02/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 02/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 02/2025 (English & Hindi), as desired vide your letter under reference for information and necessary action.

DA/As above.

12/4/2025
उपमुख्य अनियंता/मुख्यालय
कार्यालय मुख्य अनियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सीओवीओ, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 02/2025
in respect to BSL(P), BBMB, Sundernagar.**

Sl. No.	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar, Distt. Mandi.	26.8.19	48.72	Il-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	5/23-24	-do-	Collection and Disposal of Garbage of Residential building & Non residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	M/S Daulat Ram Friends Associates, H. No. 49/8, Ambedkar Nagar, Bhojpur, S/Nagar.	06.06.24	7.15	-do-	07.06.24	31.03.25	-	-	-	-do-	Work in progress.
3	2/2024-25	-do-	Re-laying of damaged portion of sewerage pipe line with retaining walls & manholes chamber of different sectors of BSL (P) Sundernagar.	Sh. Vikrant Kumar, Cont. Vill-Naini, P.O. Maloh Distt. Mandi.	20.06.24	48.31	-do-	27.06.24	26.02.25	-	70%	-	-do-	-do-
4	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	Sh. Ravi Kant Cont., Village-Majhrot, P.O. Chambi, Sundernagar.	23.09.24	42.44	-do-	30.09.24	29.03.25	-	30%	-	-do-	-do-
5	6/24-25	-do-	Repair of 3 Nos. Room/Store and roof replacement of Car shed and Transport shed at Workshop, BBMB, Sundernagar.	Sh. Rakesh Kumar, Village-Luhnnoo, P.O. Bayla, Sundernagar.	24.09.24	24.37	01.10.24	23.08.24	28.02.25	-	90%	-	-do-	-do-

	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil-Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	30%	-	-do-	Work in progress.
09/24-25	-do-	Renovation of Room No. 9 to 16 of Field Rest house at BBMB Colony, S/Nagar.	Sh. Chuni Lal, Vill- Dhar, P.O. Dasehra, Tehsil-Balh, Distt. Mandi.	14.11.24	14.00	-do-	21.11.24	20.05.25	-	30%	-	-do-	-do-
8	10/24-25	Providing 500 Ltr. PVC Water Tanks and SS Sink in 200 Nos. S-2 type old houses (Phase-2) in BBMB Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, S/Nagar, Distt. Mandi (HP).	25.11.24	35.91	-do-	03.12.24	02.06.25	-	43%	-	-do-	-do-
9	11/24-25	Construction of Cremation Shed at Tunahi Near BBMB Colony, Sundernagar.	Sh. Shiv Kumar, Village- Palohta, P.O. Upper Behli, S/Nagar, Distt. Mandi (HP).	26.11.24	5.32	-do-	04.12.24	03.03.25	-	95%	-	-do-	-do-
10	12/24-25	Roof replacement and water proofing treatment of Central Office Building (Chief Office Building) at BBMB S/Nagar.	M/S Sharma Electrical Works H. No. 10/11 Thanera Mohalla Mandi.	26.11.24	32.13	-do-	04.12.24	03.06.25	-	73%	-	-	-do-
11	13/24-25	Providing and fixing Sign Board in Colony area at different location, BBMB, Colony, S/Nagar.	The Baba Ajit Singh, Co-Op L & C Society Ltd. Lodhi Majra, Post Office Lodhi Majra, Distt. Ropar (Punjab).	26.11.24	5.70	-do-	04.12.24	03.03.25	-	50%	-	-	Work yet to be started.
12	14/24-25	Construction of Boundary wall around Herbal Garden in BBMB, S/Nagar.	Sh. Kanshi Ram, Vill- Naal, P.O. Churadh, S/Nagar, Distt. Mandi.	27.11.24	6.41	-do-	05.12.24	04.06.25	-	90%	-	-	Work in progress.
13	15/24-25	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB	Sh. Shiv Kumar, Village- Palhota, P.O. Upper Behli, Sundernagar.	04.12.24	23.27	-do-	11.12.24	10.08.25	10.08.25	20%	-	-do-	-do-

			office alongwith development of park in New Colony, Sundernagar.											
	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	17.12.24	71.51	-do-	24.12.24	23.08.25	-	12%	-	-do-	-do-
15	17/24-25	-do-	Repair and maintenance of cement concrete lanes/ footpaths and CC Pavement in Internal areas of residential sectors at BBMB Colony, Sundernagar.	M/S Sharma, Elect. Works H. No. 10/11 Thanera Mohalla Mandi.	23.01.2025	2.41	-do-	30.10.25	29.04.25	-	-	-	-do-	Work yet to be started.
16	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	-	-	-do-	-
B HC & BG Divn.														
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-Jaral, Tehsil-S/Nagar, Distt. Mandi (HP).	22.07.24	39381314	Open	22.07.24	21.02.25	-	20%	-	-do-	Work in progress.

	09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work in progress.
	6/24-25 dt. 20.09.24	-do-	Repair and overhauling of existing P.C. based automated monitoring system for Baggi Contorl Works for monitoring and recording of BCW Gate Operation data.	Mechatronics System Pvt. Ltd. Survey No. 107 Mechatronics House Mumbai Banglore Highway Near Rosary School Warje Pune 19- Maharastra 91- India 411058.	20.09.24	1557600	Open	20.09.24	20.12.24	-	-	-	-do-	-do-
6	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.24	-	15%	-	-do-	-do-
7	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.24	-	10%	-	-do-	-do-
8	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.24	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.24	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gumti at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.	Sh. Abhishek, S/O Sh. Mitter Dev, Village- Godhna, P.O. Bhangrotu Tehsil- Balh, Distt. Mandi (HP).	24.12.24	1708108	Open	29.12.24	28.06.25	-	11%	-	-do-	-do-

	12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	13%	-	-do-	-do-
11	14/24-25 dt. 31.12.24	-do-	Cleaning of Choking in Silt Ejector Bays at RD-1365 of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	The Hope Water Underwater Services Company Plot No. 475, 2 nd Floor Adarsh Sainik Colony, TCP 2 Hisar Cantt. 125006 Haryana.	31.12.24	1457800	Open	06.01.25	05.03.25	-	50%	-	-do-	-do-
12	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-Sundernagar, Distt. Mandi (HP).	01.01.25	1429231 6	Open	01.01.25	31.08.25	-	10%	-	-do-	-do-
C Pandoh Dam Divn. Pandoh														
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village-Sakrah, P.O. Chambi, Tehsil-Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	U-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line	Sh. Shashi Pal	16.10.23	1345200	-do-	-	03.04.24	-	30%	-	-do-	-do-

			from Pandoh Dam site to Workshop with 4" dia.	Chouhan, Vill-Niyaangal, P.O. Bhounka, Tehsil-Jwali, Distt. Kangra(HP)										
	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	Work in progress.
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	M/S S.B. Trading Company, Collage Road Mandi, Distt. Mandi (HP).	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-
5	02/24-25 dt. 29.11.24	-do-	Estimate for Replacement of MCCB with ACB 4 Pole 800 Amp. 415 B, 2 MCCB 400 Amp. with Panel, complete metering and wiring at Jaral Colony, BBMB Pandoh.	Sh. Bal Krishan Sharma, Prop. of M/S Sharma Electrical Works, H. N. 10/11 Thanehra Mohalla Madi.	29.11.24	604456.00	El-Tender	29.11.24	03.06.25	-	-	-	-do-	-
6	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	15.01.25	15.05.25	-	-	-	-do-	-
7	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2074960	-do-	15.01.25	15.05.25	-	-	-	-do-	-
8	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	Sh. Gauri Ram S/O Lt. Sh. Karmia Ram, VPO Gharan, Tehsil- Sadar, Distt. Mandi (HP)	20.01.25	2631480	-do-	20.01.25	25.07.25	-	35%	-	-do-	Work in progress.
9	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room,	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	20.01.25	1229911	-do-	20.01.25	25.07.25	-	80%	-	-do-	-do-

			Electrical Staff room & Spillway staff room) at Dam site.											
	24-25 dt. 20.10.25	-do-	Construction of Damage wire Crate near Relief Well on right side down stream of Pandoh Dam.	Sh. Sajan S/O Sh. Natar Paul, VPO- Pandoh Tehsil- Sadar, Distt. Mandi (HP)	20.01.25	3142846	-do-	20.01.25	25.07.25	-	30%	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh			-Nil-										
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.													
1	6	Xen, Slapper Divn.	Providing retaining wall with Pulm concrete and construction of Open drain near Bharari Adit (Left side) at Slapper.	Sh. Rajneesh Kumar, VPO- Khural, Tehsil- S/Nagar, Distt. Mandi (HP).	22.11.24	5.98	Online.	29.11.24	28.03.25	-	95%	-	Xen	Work in progress.
2	07	--do-	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	Sh. Rakesh Kumar, Village- Luhnu, P.O. Bayala, Tehsil- S/Nagara, Distt. Mandi (HP).	29.11.24	16.04	Online.	06.12.24	05.04.25	-	59%	-	-do-	-do-
3	10	-do-	Replacement of roofing of Slapper division office building with G.I. Sheet and white washing, painting & Distempering of Building at Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP)	26.12.24	7,68,239.51	Online	02.01.25	01.05.25	-	70%	-	-do-	-do-
4	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	35%	-	-do-	-do-
5	13	-do-	Carrying out development work i.e. construction of Cement concrete roads,	Sh. Parma Nand, VPO- Harabagh, Distt. Mandi	16.01.25	1,52,28,501/-	-do-	23.01.25	22.01.26	-	-	-	-do-	-

			drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	(HP).										
14	-do-		Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967.10	-do-	17.0.25	16.05.25	-	-	-	-do-	-
C Elect. & W/Shop Divn. S/Nagar.														
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn. BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village- Thala, Tehsil- S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	50%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P). BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO- Trifalghat, Tehsil- Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	40%	-do-	-	-do-
3	01	-d-	Replacement of old Electrical Wiring S-5-5, S-4-5, S-2-20 type houses in BSL Colony, S/Nagar.	M/S Sharma Electrical Works, Cont. & Supplier 149/11 New 10/11 Thanra Muhalla, Tarna Hills Mandi (HP).	17.01.25	691690.15	NIT	17.01.25	17.04.25	-	60%	-do-	-	-do-
D BRSC & PD Divn. S/Nagar.														
1	10/09/17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	70%	-	Xen	Work stopped by M.C. for want of TC & CP certificate.
2	07/24-25 dt. 31.07.20	-do-	Removal clearance of weed growth congress grass, shrubs and jungle bushes of office complex view point area lawn (inside and outside along B.R. Slopes	Sh. Shiv Kumar, Village-Palahota P.O. Upper Behli, Tehsil- Sundernagar, Distt. Mandi	31.07.24	10.44	On-line	07.08.24	20.03.25	-	85%	-	-do-	Work in progress.

			S/Nagar) (Four cutting in a year) Mtc. of land scaped sloped of B.R.	(HP).										
	03/24-25 dt. 31.07.24	-do-	Outsourcing for Removal and clearance of weed growth, congress grass, shrubs and jungle bushes of inner slopes, embankment & side drains of Suketi Diversion channel and hiring/ requirement of Poclain, JCB & Tipper for clearance of various Nalahas.	Sh. Ranjeet Singh, VPO- Khurhal, 70, SNR Mandi H.P.	31.07.24	11.05	On-line	07.08.24	20.03.25	-	90%	-	-do-	-do-
4	04/24-25 dt. 31.07.24	-do-	Construction of Paver Block Road in Lindi Aqueduct.	Sh. Ravi Kant, Village- Majhrot, P.O. Chambi, S/Nagar, Distt. Mandi (HP)	31.07.24	11.71	On-line	07.08.24	06.02.25	-	100%	1120624	-do-	Work completed.
5	05/24-25 dt. 31.07.24	-do-	Outsourcing of Trash Cleaning work Activity at SST Intake Structure (Pungh).	Sh. Ranjeet Singh, VPO- Khurhal, 70, SNR Mandi H.P.	31.07.24	53.73	On-line	07.08.24	20.03.25	-	95%	-	-do-	Work in progress.
6	06/24-25 dt. 04.09.24	-do-	Removal/ Clearance of weed growth congress grass, shrub and jungle bushes at Harabagh complex.	Sh. Ranjeet Singh, Village- Kandhar, P.O. Khural SNR, Distt. Mandi (HP).	04.09.24	1.43	On-line	11.09.24	20.03.25	-	80%	-	-do-	-do-
7	11/24-25 dt. 19.12.24	-do-	Providing and fixing 9-Watt LED Bulbs with wiring in Lindi Aqueduct.	Sh. Ravi Kant, Village- Majhrot, P.O. Chambi, SNR, Distt. Mandi (HP).	19.12.24	1.45	Off-line	26.12.24	25.05.24	-	100%	142610	-do-	Work completed.
8	13/24-25 dt. 19.12.24	-do-	Protection work in B.R. Right side Drainages System including Drift Nalaha, Lindi Aqueduct Nalaha (Up Stream and other).	Sh. Ravi Kant, Village- Majhrot, P.O. Chambi, SNR, Distt. Mandi (HP).	19.12.24	54.22	On-line	26.12.24	25.05.24	-	85%	-	-do-	Work in progress.
9	12/24-25 dt.	-do-	Restoration of approach Road (Completely damage)	Sh. Hoshiyar Singh, Village-	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-	-do-

			to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	Thala, P.O. S/Nagar, Mandi (HP).										
10	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	Godara Infr. Planner H. No. 884, Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	-	-	-do-	-do-
11	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	-	-	-do-	-do-
12	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	-	-	-do-	-do-
13	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxxy in place of CA-50 Paint.	M/S Divine Construction, H. No. B-14, Sector-34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	-	-	-do-	-do-

उपमुख्य अभियंता/मुख्यालय
कार्यालय मुख्य अभियंता/बीएसएल
बीबीएमबी, सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके / कार्यों का विवरण माह-02/2025

क्र.सं.	निविदा क्र.	कार्य करने वाले का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अवधि करने की तिथि	अवधि मास	आवृत्ति/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	प्रतिशत या अनुमान	कार्य की अंतिम कीमत	अ.ग.उ.म. अंकीरित	कमल
1	2	3	4	5	6	7		9	10	11	12	13	15
1	वीएसएल परियोजना नं 1, दोबीएमबी सुन्दरनगर।												
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार गांव व डा. रोसापट्टा, राहसील-सुन्दरनगर, जिला-मण्डली।	26.8.19	48.72	son under	2.9.19	2.6.20	-	75%	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	5/23-24	-do-	Collection and Disposal of Garbage of Residential building & Non residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	श्री दौलता राम फण्डल एसोसिएट्स, नं. 49/8 अमोदकर नगर, भोजपुर, सुन्दरनगर।	06.06.24	7.15	-do-	07.06.24	31.03.25	-	-	-do-	कार्य प्रगति पर है।
3	2/2024-25	-do-	Re-laying of damaged portion of sewerage pipe line with retaining walls & manholes chamber of different sectors of BSL (P) Sundernagar.	श्री विकास कुमार, ठेकेदार गांव नैनी, डा. मलोह, जिला-मण्डली।	20.06.24	48.31	-do-	27.06.24	26.02.24	-	70%	-do-	-do-
4	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	श्री रविकान्त ठेकेदार, गांव-मजरा, डा. चाम्बी, सुन्दरनगर।	23.09.24	42.44	-do-	30.09.24	29.3.25	-	30%	-do-	कार्य प्रगति पर है।

	6/24-25	-do-	Repair of 3 Nos. Room/Store and roof replacement of Car shed and Transport shed at Workshop, BBMB, Sundernagar.	श्री राकेश कुमार, गांव-लूहणु, डा0 बायला, सुन्दरनगर।	24.09.24	24.37	-do-	01.10.24	28.02.25	-	90%	-	-do-	कार्य प्रगति पर है।
6	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	श्री अमनदीप कालीया, तहसील-नंगल, जिला-रूपनगर।	13.10.24	70.95	-do-	21.10.24	20.07.25	-	30%	-	-do-	कार्य प्रगति पर है।
7	09/24-25	-do-	Renovation of Room No. 9 to 16 of Field Rest house at BBMB Colony, S/Nagar.	श्री चुनी लाल, गांव-घार, डा0 दसेहरा, तहसील-बल्ह, जिला-मण्डी, हि0प्र0।	14.11.24	14.00	-do-	21.11.24	20.05.25	-	30%	-	-do-	कार्य प्रगति पर है।
8	10/24-25	-do-	Providing 500 Ltr. PVC Water Tanks and SS Sink in 200 Nos. S-2 type old houses (Phase-2) in BBMB Sundernagar.	श्री लेख राज, गांव-सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	25.11.24	35.91	-do-	03.12.24	02.06.25	-	43%	-	-do-	-do-
9	11/24-25	-do-	Construction of Cremation Shed at Tunahi Near BBMB Colony, Sundernagar.	श्री शिव कुमार, गांव-पलोहटा, डा0 अपर बैहली, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	26.11.24	5.32	-do-	04.12.24	03.03.25	-	95%	-	-do-	-do-
10	12/24-25	-do-	Roof replacement and water proofing treatment of Central Office Building (Chief Office Building) at BBMB S/Nagar.	मै0 शर्मा ईलैक्ट्रीकल वर्क्स, एच.नं0 10/11 थनेहरा मोहल्ला, मण्डी, हि0प्र0।	26.11.24	32.13	-do-	04.12.24	03.06.25	-	73%	-	-do-	-do-
11	13/24-25	-do-	Providing and fixing Sign Board in Colony area at different location, BBMB,	द बाबा अजीत सिंह, को-ओप0 एल एण्ड सी	26.11.24	5.70	-do-	04.12.24	03.03.25	-	50%	-	-do-	कार्य अभी शुरू होना है।

12	14/24-25	-do-	Colony, S/Nagar.	सोसायटी, लोधी माजरा, डो लोधी माजरा, जिला-रोहतास पंजाब।	27.11.24	6.41	-do-	05.12.24	04.06.25	10.08.25	20%	-	-do-	कार्य प्रगति पर है।
13	15/24-25	-do-	Construction of Boundary wall around Herbal Garden in BBMB, S/Nagar.	श्री कांसी राम, गांव-नाच, बुरड, सुन्दरनगर, जिला-मण्डी, हिमाचल।	04.12.24	23.27	-do-	11.12.24	10.08.24	10.08.25	20%	-	-do-	-do-
14	16/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB office alongwith development of park in New Colony, Sundernagar.	श्री सिंग कुमार, गांव-भलीहट्टा, डो अपर बैहली, सुन्दरनगर, जिला-मण्डी, हिमाचल।	17.12.24	71.51	-do-	24.12.24	23.08.25	-	12%	-	-do-	-do-
15	17/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकसाह, डो चाम्बी, सुन्दरनगर, जिला-मण्डी, हिमाचल।	23.01.2025	2.41	-do-	30.10.25	29.04.25	-	-	-	-do-	कार्य अभी शुरू होना है।
16	18/24-25	-do-	Repair and maintenance of cement concrete lanes/ footpaths and CC Pavement in Internal areas of residential sectors at BBMB Colony, Sundernagar.	मी शर्मा ईलेक्ट्रिकल वर्क्स एवं नो 10/11 बनेहरा मोहल्ला, मण्डी, हिमाचल।	18.02.25	84.48	-do-	25.02.25	24.10.25	-	-	-	-do-	-
			Relaying of rising main from water works to main water storage tank in BBMB Colony,	के.आर.पी. इंजीनियरिंग, प्रो लियो 332 अग्रवाल मॉडर्न माजरा, सी-33										

22/22- 23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt 28.03.2	2 28.03.2	23 dt
----------------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	------------------	--------------	-----------

6	8/24-25 dt. 21.11.2 4	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	पुणे 19-महाराष्ट्र 91 इंधिया-41105 8 मैड जेएमएम इन्करोड हाउस नं 51-ए/4 भोजपुर, डा 0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	17547074	Open	27.11.24	26.07.25	-	15%	-	-do-	कावे प्रगति पर है।
7	9/24-25 dt. 21.11.2 4	-do-	Re-construction of 02 No Trussed Foot bridge at Rd 425 mtr. (Near Ser) and RD-2140 mtr. (Near Darbahu) of Baggi Khad at BSL(P), SNR.	मैड जेएमएम इन्करोड हाउस नं 51-ए/4 भोजपुर, डा 0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	10%	-	-do-	-do-
8	10/24-25 dt. 29.11.2 4	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	जशवन्त सिंह, श्री सुपुत्र शालक मावे- तुलु, डा 0 मायली, तह 0 सुन्दरनगर, जिला-मण्डी।	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.2 4	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gumbi at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.	श्री अभिशेक सुपुत्र श्री नितर देव, मावे- गोचना, डा 0 भंगरोड, तहसील- बरह, जिला- मण्डी, हिमाचल।	24.12.24	1708108	Open	29.12.24	28.06.25	-	11%	-	-do-	-do-

1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशवंत सिंह, सुपुत्र श्री बालक राम, गांव- लूहयु, गांव- बागला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	13%	-	-do-	-do-
11	14/24- 25 dt. 31.12.24	Cleaning of Choking in Silt Ejector Bays at RD-1365 of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	द होप वाटर अपड्रायटर सर्वित कम्पनी, पलौट नं० 475, 2 nd फ्लोर आदर्श सैनिक कॉलोनी, टीसीपी-2, हिसार कैंट 125008 हरयाणा।	31.12.24	1457800	Open	06.01.25	05.03.25	-	50%	-	-do-	-do-
12	15/24- 25 dt. 11-01- 25	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	श्री रakesh सिंह राघव, गांव- सकराह, डा० चामी, तहसील- सुन्दरनगर, जिला- मण्डी, हि०प्र०।	01.01.25	14292316	Open	01.01.25	31.08.25	-	10%	-	-do-	-do-
सी	पन्डोह बांध मण्डल बीपीएमबी पन्डोह।												कार्य प्रगति पर है।
1	06/22- 23 dt. 06.02.23	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा० चामी, तह० सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	-do-	
2	04/23- 24 dt. 6.10.23	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	श्री शशी पाल बीहान, गांव- नीयागल, डा० भोका,	16.10.23	1345200.0	-do-	-	03.04.24	-	30%	-	-do-	-do-

3	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	तहसील- भोरज, तहसील- जवाली, जिला- कांगडा, हिो मो I	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-do-	कार्य प्रगति पर है।
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	तहसील- मो I, जिला- मण्डी, हिोमो I	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-do-	-do-
5	02/24-25 dt. 29.11.24	-do-	Estimate for Replacement of MCCB with ACB 4 Pole 800 Amp. 415 B, 2 MCCB 400 Amp. with Panel, complete metering and wiring at Jaral Colony, BBMB Pandoh.	तहसील- मो I, जिला- मण्डी, हिोमो I	29.11.24	604456.00	-do-	29.11.24	03.06.25	-	-	-do-	-
6	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	तहसील- हाई एस्टीट्यूट कन्स्ट्रक्शन प्रो जिला मण्डी, हिोमो I	15.01.25	2241582	-do-	15.01.25	15.05.25	-	-	-do-	-
7	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	तहसील- हाई एस्टीट्यूट कन्स्ट्रक्शन प्रो जिला मण्डी, हिोमो I	15.01.25	2074960	-do-	15.01.25	15.05.25	-	-	-do-	-
8	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	तहसील- श्री गौरी राम, सुपुत्र स्थो श्री कर्मैया राम, गांव च डो घराण, तहो	20.01.25	2631480	-do-	20.01.25	25.07.25	-	35%	-do-	Work in progress.

				सदर, जिला-मण्डी, हि०प्र०।													
9	07/24- 25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 धनेहरा मोहल्ला, मण्डी।	20.01.25	1229911	-do-	20.01.25	25.07.25	-	80%	-	-do-	-do-			
10	08/24- 25 dt. 20.10.25	-do-	Construction of Damage wire Crate near Relcif Well on right side down stream of Pandoh Dam.	श्री साजन सुपुत्र श्री नेतर पाल, गांव व डा० पण्डोह, तह० सदर, जिला- मण्डी, हि०प्र०।	20.01.25	3142846	-do-	20.01.25	25.07.25	-	30%	-	-do-	-do-			
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।				शून्य												
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।																
ए	प्राप्ति मण्डल एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य												
बी	सलापड़ मण्डल बीबीएमबी सलापड़।																
1	06	कार्यकारी अभियंता सलापड़ मण्डल	Providing retaining wall with Pulm concrete and construction of Open drain near Bharari Adit (Left side) at Slapper.	श्री रजनीश कुमार, गांव व डा० खुराहल, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	22.11.24	5.98	Online.	29.11.24	28.03.25	-	95%	-	Xen	कार्य प्रगति पर है।			
2	07	-do-	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	श्री राकेश कुमार, गांव- लुहणु डा० बायला, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	29.11.24	16.04	Online.	06.12.24	05.04.25	-	59%	-	-do-	कार्य प्रगति पर है।			

10	-do-	Replacement of roofing of Slapper division office building with G.I. Sheet and white washing, painting & Distemping of Building at Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापक, डा0 सुडान, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	26.12.24	7,68,239, 51	Online	02.01.25	01.05.25	-	70%.	-	-do-	-do-
4	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापक, डा0 सुडान, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	35%	-	-do-	-do-
5	-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos E-2 type houses at BBMB Colony. Slapper (Phase-I).	श्री परसा नन्द, गांव- डा0 हरनाग, जिला- मण्डी, हि0प्र0।	16.01.25	1,52,28,5 01/-	-do-	23.01.25	22.01.26	-	-	-	-do-	-
6	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhanda Samiti at Dhawal under Social Welfare Activity.	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लुहण, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	10.02.25	515967,1 0	-do-	17.0.25	16.05.25	-	-	-	-do-	-
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।												
1	Xen, E & W/Shop	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री रम चन्द, गांव- थला, तहसील-सुन्दर नगर, जिला-मण्डी, हि0प्र0।	02.02.24	969256	NIT	02.02.24	02.02.26	Xen	50%	-	-	कार्य प्रगति पर है।

4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मो हन्स टूअर एवढ टरिक्लज, गांव व डाउ तिरकालमाटे, तहसील-धुम्रासवी, जिला-मण्डी, हिमाली	02.02.24	3524826	NIT	02.02.24	02.02.26	-	40%	Xen	-do-
3	01	Replacement of old Electrical Wiring S-5-5, S-4-5, S-2-20 type houses in BSL Colony, S/Nagar.	मो शर्मा इलेक्ट्रिकल वर्क्स, ठेकेदार एवं सत्यागर नं० 149/11, एच. नं० 10/11 खनेहवा मोहल्ला, मण्डी, हिमाली	17.01.25	691690.15	NIT	17.01.25	02.02.26	-	60%	-do-	-do-
1	10/09/17-18	Construction of Police Barrack on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	श्री मोहित ठाकुर, हाउस नं० 3/5 नजदीक एस.डी. एम. कार्यालय सुन्दरनगर।	30.11.18	15.67	शुद्धी निविदा	6.12.18	5.11.19	-	70%	-	Work stopped by M.C. due to TCP permission.
2	07/24-25 dt. 31.07.20	Removal clearance of weed growth congress grass, shrubs and jungle bushes of office complex view point area lawn (inside and outside along B.R. Slopes S/Nagar) (Four cutting in a year) Mtc. of land scraped sloped of B.R.	श्री शिव कुमार, गांव-पलीहटा, डाउ अपर बहली, तहसील-सुन्दर नगर, जिला-मण्डी, हिमाली	31.07.24	10.44	On-line	07.08.24	20.03.25	-	55%	-do-	कार्य प्रगति पर है।
3	03/24.25 dt. 31.07.24	Outsourcing for Removal and clearance of weed growth, congress grass, shrubs and jungle bushes of inner slopes, embankment & side drains of Suketi Diversion channel and hiring/ requirement of Poclain, JCB & Tipper for clearance of various Nalahas.	श्री रणजीत सिंह, गांव व डाउ सुसहल-70, सुन्दरनगर, जिला-मण्डी, हिमाली	31.07.24	11.05	On-line	07.08.24	20.03.25	-	90%	-do-	-do-

04/24-25 dt. 31.07.24	-do-	Construction of Paver Block Road in Lindi Aqueduct.	श्री रविकान्त, सुपुत्र सिंह, गांव- मजरोट, डा0 चान्बी, तह0 सुन्दरनगर, मण्डी, हि0प्र0।	31.07.24	11.71	On-line	07.08.24	06.02.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
05/24-25 dt. 31.07.24	-do-	Outsourcing of Trash Cleaning work Activity at SST Intake Structure (Pungh).	श्री रणजीत सिंह, गांव व डा0 सुराहल-70, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	31.07.24	53.73	On-line	07.08.24	20.03.25	-	95%	-	-do-	कार्य प्रगति पर है।
06/24-25 dt. 04.09.24	-do-	Removal Clearance of weed growth congress grass, shrub and jungle bushes at Harabagh complex.	श्री रणजीत सिंह, गांव व डा0 सुराहल-70, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	04.09.24	1.43	On-line	11.09.24	20.03.25	-	80%	-	-do-	-do-
11/24-25 dt. 19.12.24	-do-	Providing and fixing 9-Watt LED Bulbs with wiring in Lindi Aqueduct.	श्री रविकान्त, गांव- मजरोट, डा0 चान्बी, सुन्दरनगर, जिला- मण्डी, हि0प्र0।	19.12.24	1.45	Off-line	26.12.24	25.05.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
13/24-25 dt. 19.12.24	-do-	Protection work in B.R. Right side Drainages System including Drift Nalaha, Lindi Aqueduct Nalaha (Up Stream and other).	श्री रविकान्त, गांव- मजरोट, डा0 चान्बी, सुन्दरनगर, जिला- मण्डी, हि0प्र0।	19.12.24	54.22	On-line	26.12.24	25.05.24	-	85%	-	-do-	कार्य प्रगति पर है।
12/24-25 dt. 30.11.24	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दर नगर, जिला-मण्डी, हि0प्र0।	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-	-do-

				हि0प्र0।										
10	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	मैदासा इन्फरा प्लानर हाउस नं0 884, शिव नगर, कन्यापुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	-	-	-do-	-do-
11	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, आ0 भोजपुर, तहसील-सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	-	-	-do-	-do-
12	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, आ0 भोजपुर, तहसील-सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	-	-	-do-	-do-
13	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxi in place of CA-50 Paint.	मै0 डीवाईन कन्सट्रक्शन, हाउस नं0 छ-14, सेक्टर-34 सनसीटी रोहतक।	24.01.25	99.20	On-line	31.01.25	30.01.26	-	-	-	-do-	-do-

उपमुख्य अभियंता/मुख्यालय
कां0 मुख् अभियंता/बीएसएल
बीबीएमबी, सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 02/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Township Divn.	18/24-25	Relaying of rising main from Water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt. Ltd. 322 Aggarwal Modrn Bazar, C-33 Lawrence Road Delhi.	22.08.24	Open tender.	103.88	84.48	18.02.25	-
B HC&BG Divn. S/Nagar										
			-NIL-							
C Pandoh Dam Divn.										
			-NIL-							
D Elect. & Mech. Divn. Pandoh.										
			-NIL-							
(II) BSL Circle No. II, BBMB, S/Nagar.										
A Proc. Stores & Disposal Divn. SNR.										
			-NIL-							
B Slapper Divn. BBMB Slapper.										
1	Slapper Divn. BBMB Slapper.	24/24-25	Construction of Public Toilet and bathroom in Himalya Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Vill- Slapper, P.O. Sudhan, Tehsil-Sundernagar, Distt. Mandi (HP).	-	Open	6,14,860/-	5,15,967.10	10.02.25	-
C Elect. & W/Shop Divn.										
			-NIL-							
D BRSC & PD Divn. S/Nagar.										
			-NIL-							


 उपमुख्य अभियंता/मुख्यालय
 कार्यो: मुख्य अभियंता/बीएसएल
 बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 02/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल	18/24-25	Relaying of rising main from Water works to main water storage tank in BBMB Colony, Sundernagar.	के.आर.पी. इन्जीनियरिंग प्रा० लि० 322 अग्रवाल मॉडर्न बाजार, सी-33, लॉरेन्स रोड, दिल्ली।	22.08.24	Open tender.	103.88	84.48	18.02.25	
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।			-शून्य-						
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।			-शून्य-						
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।			-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल	24/24-25	Construction of Public Toilet and bathroom in Himalya Roop Akhada Samiti at Dhawal under Social Welfare Activity.	जशवंत सिंह, सुपुत्र श्री यालक राम, गांव- लुहणु डा० बायली, सुन्दरनगर, जिला-मण्डी।		Open	6,14,860/-	5,15,967.10	10.02.25	
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						
D	सीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						

उपमुख्य अभियंता / मुख्यालय
कार्य, मुख्य अभियंता / बीएसएल
बीबीएमबी सुन्दरनगर।