

क्रमांक 9864-66

/बीएसएल/टी-4/1406/03

दिनांक 22/5/2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 04/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 04/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 04/2025 (English & Hindi), as desired vide your official letter for reference for information and necessary action.

DA/As above.

उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक, एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सी0वी0ओ0, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/VO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 04/2025
in respect to BSL(P), BBMB, Sundernagar.

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO- Rohanda, Tehsil- S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	5/23-24	-do-	Collection and Disposal of Garbage of Residential building & Non residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	M/S Daulat Ram Friends Associates, H. No. 49/8, Ambedkar Nagar, Bhojpur, S/Nagar.	06.06.24	7.15	-do-	07.06.24	31.03.25	-	-	-	-do-	Work in progress.
3	2/2024- 25	-do-	Re-laying of damaged portion of sewerage pipe line with retaining walls & manholes chamber of different sectors of BSL (P) Sundernagar.	Sh. Vikrant Kumar, Cont. Vill-Naini, P.O. Maloh, Distt. Mandi.	20.06.24	48.31	-do-	27.06.24	26.02.25	-	94%	-	-do-	-do-
4	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	Sh. Ravi Kant Cont., Village- Majhrot, P.O. Chambi, Sundernagar.	23.09.24	42.44	-do-	30.09.24	29.03.25	-	46%	-	-do-	-do-
5	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia, Tehsil- Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	47%	-	-do-	Work in progress.
6	09/24- 25	-do-	Renovation of Room No. 9 to 16 of Field Rest house at	Sh. Chuni Lal, Vill- Dhar, P.O.	14.11.24	14.00	-do-	21.11.24	20.05.25	-	75%	-	-do-	-do-

			BBMB Colony, S/Nagar.	Dasehra, Tehsil-Balh, Distt. Mandi.										
7	12/24-25	-do-	Roof replacement and water proofing treatment of Central Office Building (Chief Office Building) at BBMB S/Nagar.	M/S Sharma Electrical Works H. No. 10/11 Thanera Mohalla Mandi.	26.11.24	32.13	-do-	04.12.24	03.06.25	-	100%	-	-	Work completed.
8	14/24-25	-do-	Construction of Boundary wall around Herbal Garden in BBMB, S/Nagar.	Sh. Kanshi Ram, Vill- Naal, P.O. Churadh, S/Nagar, Distt. Mandi.	27.11.24	6.41	-do-	05.12.24	04.06.25	-	97%	-	-	Work in progress.
9	15/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P). BBMB office alongwith development of park in New Colony, Sundernagar.	Sh. Shiv Kumar, Village- Palhota, P.O. Upper Behli, Sundernagar.	04.12.24	23.27	-do-	11.12.24	10.08.25	10.08.25	60%	-	-do-	-do-
10	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	17.12.24	71.51	-do-	24.12.24	23.08.25	-	40%	-	-do-	-do-
11	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	-	-	-do-	-
12	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	15%	-	-do-	Work in progress.

15	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	-			
B	HC & BG Divn.													
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO- Jaral, Tehsil- S/Nagar, Distt. Mandi (HP).	22.07.24	39381314	Open.	22.07.24	21.02.25	-	25%	9289431	-do-	Work in progress.
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work in progress.
5	6/24-25 dt. 20.09.24	-do-	Repair and overhauling of existing P.C. based automated monitoring system for Baggi Control Works for monitoring and recording of BCW Gate Operation data.	Mechatronics System Pvt. Ltd. Survey No. 107 Mechatronics House Mumbai Banglore Highway Near Rosary School Warje Pune 19- Maharastra 91- India 411058.	20.09.24	1557600	Open	20.09.24	20.12.24	-	-	-	-do-	-do-
6	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur,	21.11.24	17547074	Open	27.11.24	26.07.25	-	45%	-	-do-	-do-

			bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	P.O. Bhojpur Tehsil-Sundernagar.										
7	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	41%	-	-do-	-do-
8	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.24	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gunti at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.	Sh. Abhishek, S/O Sh. Mitter Dev, Village- Godhna, P.O. Bhangrotu Tehsil- Balh, Distt. Mandi (HP).	24.12.24	1708108	Open	29.12.24	28.06.25	-	50%	-	-do-	-do-
10	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	50%	-	-do-	-do-
11	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-Sundernagar, Distt. Mandi (HP).	01.01.25	14292316	Open	01.01.25	31.08.25	-	15%	-	-do-	Work in progress.

C	Pandoh Dam Divn. Pandoh													
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	Sh. Shashi Pal Chouhan, Vill- Niyaangal, P.O. Bhounka, Tehsil- Jwali, Distt. Kangra(HP)	16.10.23	1345200	-do-	-	03.04.24	-	30%	-	-do-	-do-
3	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	Work in progress.
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	M/S S.B. Trading Company, Collage Road Mandi, Distt. Mandi (HP).	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-
5	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	15.01.25	15.05.25	-	85%	-	-do-	-do-
6	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2074960	-do-	15.01.25	15.05.25	-	60%	-	-do-	-do-
7	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	Sh. Gauri Ram S/O Lt. Sh. Karmia Ram, VPO Gharan, Tehsil- Sadar, Distt. Mandi (HP)	20.01.25	2631480	-do-	20.01.25	25.07.25	-	80%	-	-do-	-do-

8	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	20.01.25	1229911	-do-	20.01.25	25.07.25	-	85%	-	-do-	-do-
9	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering, Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej. Surat, Gujrat-394185.	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh			-Nil-										
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.													
1	07	Xen, Slapper Divn.	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	Sh. Rakesh Kumar, Village- Luhnu, P.O. Bayala, Tehsil- S/Nagara, Distt. Mandi (HP).	29.11.24	16.04	Online	06.12.24	05.04.25	-	59%	-	-do-	Work in progress.
2	10	-do-	Replacement of roofing of Slapper division office building with G.I. Sheet and white washing, painting & Distemping of Building at Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP)	26.12.24	7,68,239.51	Online	02.01.25	01.05.25	-	100%	-	-do-	Work completed.
3	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	65%	-	-do-	Work in progress.
4	13	-do-	Carrying out development work i.e. construction of	Sh. Parma Nand, VPO- Harabagh,	16.01.25	1,52,28,501/-	-do-	23.01.25	22.01.26	-	42%	-	-do-	-do-

			Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	Distt. Mandi (HP).										
5	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967.10	-do-	17.02.25	16.05.25	-	-	-	-do-	-
C Elect. & W/Shop Divn. S/Nagar.														
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village- Thala, Tehsil- S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	55%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO- Trifalghat, Tehsil- Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	52%	-do-	-	-do-
D BRSC & PD Divn. S/Nagar.														
1	10/09/17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	70%	-	Xen	Work stopped by M.C. for want of TC & CP certificate.
2	13/24-25 dt. 19.12.24	-do-	Protection work in B.R. Right side Drainages System including Drift Nalaha, Lindi Aqueduct Nalaha (Up Stream and other).	Sh. Ravi Kant, Village- Majhrot, P.O. Chambi, SNR, Distt. Mandi (HP).	19.12.24	54.22	On-line.	26.12.24	25.05.24	-	100%	-	-do-	Work completed.
3	12/24-25 dt. 30.11.24.	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office	Sh. Hoshiyar Singh, Village- Thala, P.O. S/Nagar, Mandi (HP).	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-	-

			complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.											
4	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	Godara Infr. Planner H. No. 884, Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	Work in progress
5	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	25%	-	-do-	-do-
6	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	20%	-	-do-	-do-
7	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxxy in place of CA-50 Paint.	M/S Divine Construction, H. No. B-14, Sector-34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-


 उपमुख्य अभियंता / मुख्यालय
 कार्यो मुख् अभियंता / बीएसएल
 बीबीएमबी, सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके / कार्यों का विवरण माह-04/2025

क्र. सं.	निविदा को	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अंदाज करने की तिथि	अंदाज राशि	क्या खुली/ एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशत ता अंशदान	कार्य की अंतिम कीमत	अंदाजित अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।													
ए	नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव व डा० रोहाण्डा, तहसील- सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	5/23- 24	-do-	Collection and Disposal of Garbage of Residential building & Non residential building Sundernagar Township, BSL(P), BBMB, S/Nagar.	श्री दौलत राम फ्रैण्डज एसोसिएट्स, हाउस नं० 49/8 अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	06.06.24	7.15	-do-	07.06.24	31.03.25	-	-	-	-do-	कार्य प्रगति पर है।
3	2/2024 -25	-do-	Re-laying of damaged portion of sewerage pipe line with retaining walls & manholes chamber of different sectors of BSL (P) Sundernagar.	श्री विक्रान्त कुमार, ठेकेदार, गांव नैणी, डा० मलोह, जिला-मण्डी।	20.06.24	48.31	-do-	27.06.24	26.02.24	-	94%	-	-do-	-do-
4	5/24- 25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	श्री रविकान्त ठेकेदार, गांव- मझरोट, डा० चाम्बी, सुन्दरनगर।	23.09.24	42.44	-do-	30.09.24	29.3.25	-	46%	-	-do-	कार्य प्रगति पर है।
5	8/24- 25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block	श्री अमनदीप कालीया, तहसील-	13.10.24	70.95	-do-	21.10.24	20.07.25	-	47%	-	-do-	कार्य प्रगति पर है।

			in BBMB Hospital, Sundernagar.	नंगल, जिला- रूपनगर।										
6	09/24-25	-do-	Renovation of Room No. 9 to 16 of Field Rest house at BBMB Colony, S/Nagar.	श्री चुनी लाल, गांव- धार, डा0 दसेहरा, तहसील- बल्ह, जिला-मण्डी, हि0प्र0।	14.11.24	14.00	-do-	21.11.24	20.05.25	-	75%	-	-do-	कार्य प्रगति पर है।
7	12/24-25	-do-	Roof replacement and water proofing treatment of Central Office Building (Chief Office Building) at BBMB S/Nagar.	मै0 शर्मा ईलैक्ट्रीकल वर्क्स, एच.नं0 10/11 थनेहरा मोहल्ला, मण्डी, हि0प्र0।	26.11.24	32.13	-do-	04.12.24	03.06.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
8	14/24-25	-do-	Construction of Boundary wall around Herbal Garden in BBMB, S/Nagar.	श्री कांसी राम, गांव- नाल, डा0 चुरढ, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	27.11.24	6.41	-do-	05.12.24	04.06.25	-	97%	-	-do-	कार्य प्रगति पर है।
9	15/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB office alongwith development of park in New Colony, Sundernagar.	श्री शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	04.12.24	23.27	-do-	11.12.24	10.08.24	10.08.25	60%	-	-do-	-do-
10	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	श्री लेख राज, गांव- सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	17.12.24	71.51	-do-	24.12.24	23.08.25	-	40%	-	-do-	-do-
11	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in	के.आर.पी. ईन्जीनियरिंग, प्रा0 लि0 332	18.0.225	84.48	-do-	25.02.25	24.10.25	-	-	-	-do-	-

			BBMB Colony, Sundernagar.	अग्रवाल मॉडर्न बाजार, सी-33 लॉरेन्स रोड दिल्ली।										
12	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव- सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	15%	-	-do-	कार्य प्रगति पर है।
13	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	श्री अक्षय कुमार, गांव- पलौहटा डा0 अपर बैहली, तह0 सुन्दरनगर, जिला-मण्डी, हि0प्र0।	13.03.25	74.91	-do-	20.03.25	19.12.25	-	-			
बी एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।														
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	-do-	कार्य प्रगति पर है।
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	श्री प्रवीण कुमार, सुपुत्र चान्दण गांव व डा0 जरल, तह0	22.07.24	39381314	Open	22.07.24	21.02.25	-	25%	9289 431	-do-	कार्य प्रगति पर है।

				सुन्दरनगर, जिला- मण्डी, हि०प्र०।										
4	5/24-25 dt. 10.09.2 4	-do-	Repair and maintenance of exisiting metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गाव- पलौहटा, डा० अपर बैहली, तहसील- सुन्दरनगर।	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	कार्य प्रगति पर है।
5	6/24-25 dt. 20.09.2 4	-do-	Repair and overhauling of existing P.C. based automated monitoring system for Baggi Contorl Works for monitoring and recording of BCW Gate Operation data.	मैट्रोनिक्स सिस्टम, प्राई० लिमि० सर्वे नं० 107, मैट्रोनिक्स हाउस मुम्बई बैंगलौर हाईवे नियर जोजरी स्कूल वारजे पुणे 19-महाराष्ट्रा 91 इण्डिया-41105 8	20.09.24	1557600	Open	20.09.24	20.12.24	-	-	-	-do-	-
6	8/24-25 dt. 21.11.2 4	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	21.11.24	17547074	Open	27.11.24	26.07.25	-	45%	-	-do-	कार्य प्रगति पर है।
7	9/24-25 dt. 21.11.2 4	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	41%	-	-dc-	-do-
8	10/24- 25 dt. 29.11.2	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	जशवन्त सिंह, सुपुत्र श्री बालक राम,	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-

	4			गांव- लूहणु, डा0 बायला, तह0 सुन्दरनगर, जिला-मण्डी।										
9	11/24- 25 dt. 24.12.2 4	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gumti at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB. S/Nagar.	श्री अभिशेक सुपुत्र श्री मितर देव, गांव- गोधना, डा0 भंगरोट्ट, तहसील- बल्ह, जिला- मण्डी, हि0प्र0।	24.12.24	1708108	Open	29.12.24	28.06.25	-	50%	-	-do-	-do-
10	1/24-25 dt. 26.12.2 4	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	50%	-	-do-	-do-
11	15/24- 25 dt. 11-01- 25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	श्री राकेश सिंह राघव, गांव- सकराह, डा0 चाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी, हि0प्र0।	01.01.25	14292316	Open	01.01.25	31.08.25	-	15%	-	-do-	कार्य प्रगति पर है।
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	06/22- 23 dt. 06.02.2 3	कार्यकारी अभियंता पण्डोह बांध	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	-do-	कार्य प्रगति पर है।
2	04/23- 24 dt.	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop	श्री शशी पाल चौहान, गांव-	16.10.23	1345200.0 0	-do-	-	03.04.24	-	30%	-	-do-	-do-


	6.10.23		with 4" dia.	नीयांगल, डा0 भौका, तहसील- भोरंज, तह0 जवाली, जिला- कांगड़ा, हि0 प्र0।										
3	11/23- 24 dt. 07.03.2 4	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा0 दवल, तहसील- कोटली, जिला-मण्डी, हि0प्र0।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	कार्य प्रगति पर है।
4	01/24- 25 dt. 09.07.2 4	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	मै0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी, जिला-मण्डी, हि0 प्र0।	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-
5	04/24- 25 dt. 15.01.2 5	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	हाई एल्टीट्यूट कन्सट्रक्शन प्रा0 लि0 जिला मण्डी, हि0प्र0।	15.01.25	2241582	-do-	15.01.25	15.05.25	-	85%	-	-do-	-
6	05/24- 25 dt. 15.01.2 5	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	हाई एल्टीट्यूट कन्सट्रक्शन प्रा0 लि0 जिला मण्डी, हि0प्र0।	15.01.25	2074960	-do-	15.01.25	15.05.25	-	60%	-	-do-	कार्य प्रगति पर है।
7	06/24- 25 dt. 20.01.2 5	-do-	Reconstruction of existing Boundary wall around Samla Complex.	श्री गौरी राम, सुपुत्र स्व0 श्री कर्मीया राम, गांव व डा0 धराण, तह0 सदर, जिला-मण्डी, हि0प्र0।	20.01.25	2631480	-do-	20.01.25	25.07.25	-	80%	-	-do-	कार्य प्रगति पर है।
8	07/24-	-do-	Renovation of Office Building	मै0 शर्मा	20.10.25	1229911	-do-	20.10.25	25.07.25	-	85%	-	-do-	-do-

	25 dt. 20.01.25		(Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।										
9	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25	मै० मारुती इंजिनियरिंग ब्लॉक नं० 141, एनआर. सोहन इण्ड. एन. एच-8, नवागम, कामरेज, सुरत गुजरात-39185	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।													
					शून्य									
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति भण्डार एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	07	कार्यकारी अभियंता सलापड़ मण्डल	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	श्री राकेश कुमार, गांव- लुहणु, डा० बायला, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	29.11.24	16.04	Online.	06.12.24	05.04.25	-	59%	-	-do-	कार्य प्रगति पर है।
2	10	-do-	Replacement of roofing of Slapper division office building with G.I. Sheet and white washing, painting & Distemping of Building at Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापड़, डा० सुडान, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	26.12.24	7,68,239.51	Online	02.01.25	01.05.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
3	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापड़,	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	65%	-	-do-	-do-

				डा0 सुडान, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।										
4		-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	श्री परमा नन्द, गांव- डा0 हराबाग, जिला- मण्डी, हि0प्र0।	16.01.25	1,52,28,5 01/-	-do-	23.01.25	22.01.26	-	42%	-	-do-	-do-
5	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	शिवबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	10.02.25	515967.1 0	-do-	17.02.25	16.05.25	-	-	-	-do-	-
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen, E & W/Shop	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दर नगर, जिला-मण्डी, हि0प्र0।	02.02.24	969256	NIT	02.02.24	02.02.26	-	55%	Xen	-	कार्य प्रगति पर है।
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P). BBMB, S/Nagar for two year.	मै0 हन्स टूअर एण्ड टरैवलज, गांव व डा0 तिरफालघाट, तहसील- घुमारवीं, जिला- मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	52%	Xen	-	-do-
डी	बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।													
1	10/09/1 7-18	बीआरएससी 7 एण्ड	Construction of Police Barrace on U/S end of Lindi Aqueduct	श्री मोहित ठाकुर, हाउस नं0 3/5	30.11.18	15.67	खुली निवेदा	6.12.18	5.11.19	-	70%	-	कार्यकारी अभियंता,	Work stopped


		पीडी मण्डल	including boundary wall and flooring in courtyard.	नजदीक एस.डी. एम. कार्यालय सुन्दरनगर।										by M.C. due to TCP permission.
2	13/24-25 dt. 19.12.24	-do-	Protection work in B.R. Right side Drainages System including Drift Nalaha, Lindi Aqueduct Nalaha (Up Stream and other).	श्री रविकान्त, गांव- मजरोट, डा0 चाम्बी, सुन्दरनगर, जिला- मण्डी, हि0प्र0।	19.12.24	54.22	On-line	26.12.24	25.05.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
3	12/24-25 dt. 30.11.24	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दर नगर, जिला-मण्डी, हि0प्र0।	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-	-do-
4	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	गेंदारा इन्फरा. प्लानर हाउस नं0 884, शिव नगर, कन्ननपुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	-do-
5	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	25%	-	-do-	-do-
6	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील-	08.01.25	250.34	On-line	15.01.25	14.11.25	-	20%	-	-do-	-do-

				सुन्दरनगर।										
7	13/24- 25 dt. 07.01.2 5	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxy in place of CA-50 Paint.	मै० डीवाईन कन्सट्रक्शन, हाउस नं० छ-14, सेक्टर-34 सनसीटी रोहतक।	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-


 उपमुख्य अभियंता/मुख्यालय
 कार्यो: मुख्य अभियंता/बीएसएल
 बीबीएमबी, सुन्दरनगर।


Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 04/2025 .

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	BSL Circle No. I, BBMB, S/Nagar.									
A	Township Divn. S/Nagar.									
1	Township Divn.		-NIL-							
B	HC&BG Divn. S/Nagar									
			-NIL-							
C	Pandoh Dam Divn.									
1	Pandoh Dam Divn.		-NIL-							
D	Elect. & Mech. Divn. Pandoh.									
			-NIL-							
(II)	BSL Circle No. II, BBMB, S/Nagar.									
A	Proc. Stores & Disposal Divn. SNR.									
B	Slapper Divn. BBMB Slapper.									
1	Slapper Divn. BBMB Slapper.		-NIL-							
C	Elect. & W/Shop Divn.									
			-NIL-							
D	BRSC & PD Divn. S/Nagar.									
			-NIL-							


 उपमुख्य अभियंता / मुख्यालय
 कार्य: मुख्य अभियंता / बीएसएल
 बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 04/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल			-शून्य-						
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
				-शून्य-						
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
1	Pandoh Dam Divn.			-शून्य-						
D	विद्युत एवं यात्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति भण्डार एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़	24/24-25		-शून्य-						
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						


 उपमुख्य अभियंता/मुख्यालय
 कार्य: मुख्य अभियंता/बीएसएल
 बीबीएमबी सुन्दरनगर।