

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 03/2018
in respect to BSL(P), BBMB, Sundernagar.

Sr. No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1.	8/2016-17 dt. 13.6.16	Xen T/Ship BBMB Sundernagar.	Construction of 54 Nos. S-2 type new houses including carrying out development works i. e. external sewerage line & water supply arrangement and cement concrete road, drains, retaining wall at BBMB colony, Sundernagar (Phase-IV)	M/S Dara construction 95, Sector 13 (Hissar)		519.00	--do--	25.6.16	14.6.18	-	47%		Sr. Xen Township Divn. BBMB Sundernagar	Work in Progress
2.	16/2016-17 dt. 25.11.2016	--do--	Renovation of 2 Nos. S-5 and 3 Nos. S-4 type houses at Sundernagar.	Sh. Ram Lal Chauhan Vill. Nehra PO Chambi Tehsil SNR Distt. Mandi		33.45	--do--	25.11.16	24.8.17	-	88%		-do-	Work in progress
3.	12/2017-18 dt. 17.8.2017	-do-	Renovation of Multipurpose hall with development of its surrounding area in BSL Sr. Sec. School Sundernagar	Sh. Joginder pal Vill- Bhatwari P.O Kot Khamradha Tehsil Aut Distt. Mandi		19.43	-do-	23.8.17	22.2.18	-	98%		-do-	Work in Progress
4.	14/2017-18 dt. 31.8.2017	-do-	Construction of RCC Culvert Over Nallah Khad in Chamjhoria Area of BBMB Colony SNR.	Sh. Daljit Singh,8 College Raoad GTB Nagar Ropar		11.81	-do-	6.9.17	5.2.18	-	5%		-do-	Work in progress
5.	16/2017-18 dt. 19.12.2017	-do-	Repair and restoration of existing sewer manhole of the main sewerage pipe line of BSL Colony at Sundernagar.	Smt. Vimla Devi Cont. Vill. Shilnoo P.O Jai Devi Sundernagar.		4.10	-do-	23.12.17	22.4.18	-	100%		-do-	Work completed.
6.	17/2017-18 dt. 19.12.2017	-do-	Development of side slopes and re-constuction of damaged drain at Suket Sadan Sundernagar	Smt. Vimla Devi Cont. Vill. Shilnoo P.O Jai Devi Sundernagar.		3.11	-do-	25.12.17	24.3.18	-	25%		-do-	Work in progress.

7.	18/2017-18 dt. 18.1.2018	-do-	Providing retaining wall along path in Changar area at Sundernagar	Sh. Kashmir Singh, Vill. Hawana P. O. Jai Devi Sundernagar		4.79	-do-	24.1.18	23.5.18	-	25%	--	-do-	Work in progress
8.	19/2017-18 dt. 13.3.2018	-do-	Repair and restoration of roof & ceiling in water regulation building and water proofing in Hospital building at BSL colony Sundernagar	Sh. Karam Singh Vill. Jangambagh PO Chambi Teh. Sundernagar Distt. Mandi		6.64	-do-	19.3.18	18.6.18	-	2%	--	-do-	Work started by contractor in 3 rd week of March.
9.	20/2017-18 dt. 13.3.2018	-do-	Replacement of roofing and ceiling of S-7/1 and S-6/3 house along with replacement of decayed wooden joinery work of S-6/3 house in BSL Colony at BBMB Sundernagar.	Sh. Rakesh Kumar S/o Balak Ram Vill. Luhnoo PO Bayla Teh. Sundernagar Distt. Mandi		15.25	-do-	19.3.18	18.9.18	-			-do-	Work to be started
B	HC & BG Divn.													
10.	W. O. No. 4/16-17	Sr. Xen H.C.& B.G. Divn. BBMB S/Nagar	Construction of Police barracks at Siegal area along Sundernagar Hydrel Channel.	Sh. Ram Lal Chauhan Vill. Nehra PO Chambi Tehsil SNR Distt. Mandi		1538639/-	Open	12-11-16	13-5-17	-	95%	1096093/-	-do-	Work in progress
11	5/16-17 dt. 13-12-2016	-do-	Replacement of existing HT panel consisting of 2 no. HKV 400 Amp. Vacuum circuit breakers and installation of new SF-6 Gas insulated 3 way floor mounted 11 KV, 630 Amp. 21 KV ring main unit in Ropa Tail; Control Room, BBMB Sundernagar.	Sh. Sanjay Kumar Gupta Vill. Khhriri, P.O. Purana Bazar Tehsil SNR Distt. Mandi		859460/-	Open	19-12-16	18-4-17	-	100%	--	-do-	Work complete 2 nd & final payment pending
12	8/16-17 dt. 20-12-2016	-do-	Construction of sidie drain and outfall along Sundernagar Hydrel Channel, BBMB (Phase-II)	M/S S.A. Associates R/o 83/9 Bhojpur Tehsil SNR Distt Mandi.		3672843/-	Open	27-12-16	26-6-17	-	100%	2793423/-	-do-	Work complete 3 rd & final payment pending
13	1/17-18 dt. 10-05-2017	-do-	Construction of Police Barrack at Baggi BBMB Sundernagar.	Sh. Mohit Kumar Thakur H.No. 3/5 Chatrokhri, P.O. Chatrokhri Teh. SNR. Distt. Mandi		1248138/-	Open	10-5-17	16-11-17	-	60%	-	-do-	Work in progress

14	3/17-18 dt. 3.7.2017	-do-	Construction of Tractor Road Bobar Panchyat	Sh. Joginder Pal Vill. Bhatwari P.O Lot Khamradha Tehsil Aut, Distt. Mandi		525821	Open	3.7.17	9.11.17	-	5%	--	-do-	Work stop due to land dispute
15	4/17-18 dt 4.7.2017	-do-	Removal of weed groqth, shrubs, Jungle bushes etc. along SNHC both bank & Aqueducts catchment area.	Sh. Ram Lok, Vill. Tanda P.O Balt, Tehsil Balh, Distt. Mandi		495134	Open	4.7.17	31.3.18	-	100%	403899/-	-do-	Work complete
16	6/17-18 dt.23.8.2 017	-do-	Clearance of side drains, outfalls and parallel drains along Sundernagar Hydrel Channel.	Sh. Sunil Dutt Sharma H.No-370, Ward No-1 Anu P.O Hamirpur Tehsil & Distt. Hamirpur.		786578/-	Open	13.7.17	31.3.18	-	100%	322309/-	-do-	Work complete 3 rd & Final bill payment pending
17	11/17-18 dt. 5.12.201 7	-do-	Construction of stair path by earth filling and cement concrete.	Sh. Joginder Pal Vill. Bhatwari, PO Kot-Khamradha Tehsil Aut distt. Mandi		146876/-	Ltd.	5.12.17	4.2.18	-	100%	133896/-	-do-	Work completed
18	12/17-18 dt. 18.01.18	-do-	Replecement of old CGI sheets provided at roof of BCW building at Baggi.	Sh. Ram Lok, Vill. Tanda P.O Balt, Tehsil Balh, Distt. Mandi		272556/-	Ltd.	24.1.18	23.3.18	-	100%	86000/-	-do-	Work complete Final bill payment pending
19	13/17-18 dt. 22.01.20 18	-do-	Construction of out hut in rest camp at Baggi BBMB sundernagar	Sh. Jitender Kumar S/o Sh. Chand Kumar Vill. Nalsar P. O. Rajgarh Tehsil Balh Distt. Mandi		77350/-	Ltd.	28.1.18	27.2.18	-	100%	75211/-	-do-	Work completed
20	14/17-18 dt. 1.2.18	-do-	Providing and erection "W" metal beam crash barrier single sided along sundernagar Hydrel Channel (L/S in 2 nd phase).	Sh. Rakesh Kumar S/o Balak Ram Vill. Luhnoo PO Bayla Teh. Sundernagar Distt. Mandi		5521384/-	open	7.2.18	6.7.18	-	2%	-	-do-	Work in progress
21	15/17-18 dt.8.2.18	-do-	Restoration of Baggi Khad by providing wire crates, bed bars, toe wall and other protection work in critical reaches.	Gulrez Mohammed Vill. Daodh PO Dhaban Tehsil Balh distt. Mandi		1425237/-	Open	14.2.18	13.8.18	-	50%	425725/-	-do-	Work in progress
22	16/17-18 dt. 12.2.18	-do-	Restoration of Katal and Ghangal aqueducts of Sundernagar Hydrel Channel.	Sh. Ram Lok, Vill. Tanda P.O Balt, Tehsil Balh, Distt. Mandi		644452/-	open	18.2.18	17.6.18	-	2%	-	-do-	Work in progress

23	17/17-18 dt. 12.2.18	-do-	Construction of platform for the stop logs adjoining to SDO Gate Operation.	Sh. Ram Lok, Vill. Tanda P.O Balt, Tehsil Balh, Distt. Mandi		236148/-	Ltd.	12.2.18	17.4.18	-	100%	208786/-	-do-	Work complete
24	18/17-18 dt. 19.2.18	-do-	Construction of CC pavement around Tail Control Sundernagar and fencing along NH-21 at BSL (P) Sundernagar.	Sh. Sunil Dutt Sharma H.No-370, Ward No-1 Anu P.O Hamirpur Tehsil & Distt. Hamirpur.		1700549/-	Open	19.2.18	18.8.18	-	2%	428484/-	-do-	Work in progress
25	19/17-18 dt. 23.2.18	-do-	Construction of drain from Baggi chowk to Khuri aqueduct (1 st phase)	Sh. Manish Kumar S/o sh. Krishan chand VPO Diargi Teh. Balh Distt. Mandi		400297/-	Ltd.	18.2.18	17.6.18	-	100%	366436/-	-do-	Work complete
26	19/17-18 dt. 27.2.18	-do-	Replecement of light fittings in control room and BCW Complex at Baggi.	Sh. Sanjay Kumar Gupta Vill. Khhriri, P.O. Purana Bazar Tehsil SNR Distt. Mandi		526350/-	Open	5.3.18	6.7.18	-	100%	526350/-	-do-	Work complete final payment pending
C	Pandoh Dam Divn. Pandoh													
27	06/DAM /2015-16	Xen, Pandoh Dam DivnBBMB Pandoh	Replacement of existing C.I. pipes Sewerage line with D.I. pipes at BBMB Colony Pandoh (From Gurudwara to STP)	M/S Water wealth infratech India Pvt.Ltd. Shop No.-I Randhawa Masandan Market, Near Petrol pump, Jalandhar Punjab 14004		5463028/-	Open	05.08.15	04.02.16 (Applied for time extension granted upto 5.5.2016)	29-9-16	100%	1804021	Sr.XEN Pandoh Dam Divn., BBMB Pandoh	Work completed
28	09/DAM /2015-16	-do-	Renovation of Multipurpose Hall at Jaral Colony at Pandoh	Sh. Gaurav Singh S/o Sh. Onkar Singh H. No. 136 Roura Sector , Distt. Bilaspur (H.P.)		1647769/-	Open	25.11.15	24.02.16 (Applied for time extension granted upto 31.5.2016)	10-4-17	100%	1235111	--do--	Work Completed.
29	10/DAM /2015-16	-do-	Renovation of Officer Club at Seog at Pandoh.	Sh Rajender Kumar, Govt. Cont.Village Darbathu P.O. Lohara The Balh Distt. Mandi		397912/-	Open	22.12.15	21.04.16	15-12-16	100%	366860	--do--	Work completed

30	02/DAM/2016-17	-d0-	Construction of Cement Concrete road and side drains from BSL School main road to 48 Nos P-2 New Houses (Phase-II) at BSL Colony BBMB Pandoh	M/S Sharma Electrical Works H.No. 149/11 Thanehra Muhalla Mandi Distt Mandi (H.P.)		1558656/-	Open e-Tender	14.12.16	9.3.2017	-	100%	1127928	-do-	Work completed
31	07/P/Dam/2016-17	-do-	Deveploment of park at new Colony Pandoh (N.I.T/01/2016-17)	M/S Sharma Electrical works H.No. 149/11/Thanehra Muhalla Mandi Distt Mandi		9.00.868/-	Open	23-03-17	22-09-17	-	75%	-	-do-	Work in progress
32	01/p/Dam/2017-18	-do-	Repair & Maintenance of work shop shed at Samla Complex in Pandoh.	Sh. Rajender Kumar. Contr. Vill- Darbathu P.O- Lohara Tehsil Balh Distt. Mandi (HP)		3,55,851/-	Ltd.	13.9.17	12.3.18	-	85%	-	-do-	Work in progress
33	02/p/Dam/2017-18	-do-	Scrapping white wash and colour wash distempering with Acrylic washable bound white washing plastering & concreting at Jaral Colony Pandoh	Sh. Pardeep Kumar C/O Vashist Bhawan Purana Bazar Sundernagar Distt. Mandi		216121/-	Ltd.	31.1.18	31.3.18	-	100%		-do-	Work completed
34	03/p/Dam/2017-18	-do-	Repair of Pandoh Spillway & construction of Katcha Bandh	Sh. Tej singh Chuahan Vill. Bakhli PO Saroa Tehsil Chachiot Distt. Mandi		456120/-	Ltd.	18.1.18	31.3.18	-	100%		-do-	Work completed
35	06/Pd/Dam/2017-18	--do--	Scrapping white wash and colour wash distempering with acrylic washable bound white washing plastering & concreting at Jaral colony Pandoh.	Sh. Raj Kumar C/O Kishori Lal Uppal Chugan Purana Bazar Sundernagar Distt. Mandi		412400/-	Ltd.	28.2.18	31.3.18	--	100%	-	-do-	Work completed

D	Elect. & Mech. Divn. Pandoh													
36	12/2015-16	Sr. Xen, Pandoh Elect:& Mech. Divn. BBMB Pandoh	Overhauling GM engine cylinder Sr.No.04A107868 American Moto Crane CB21	M/S Cranco spare operation ESSAAR international B-362 nd floor keshopur land Area Vikas puri New Delhi		647453/-	Open	11.01.16	28.04.16	-	100%	578893	Pandoh Elect:& Mech. Divn. BBMB Pandoh	Work completed payment of Final bill is pending.
37	4/Elect: & Mech./2016-17	-do-	Supply installation and commissioning of one No. new Technology ACB L.T. Panel with 4 No. Outgoing feeder And protection.	M/S Trade Linkers Associate, 70 G. Neta Ji Market, Dalhousie Road, Pathankot (Pb)		338117/-	Ltd.	12-01-17	11-07-17	-	100%	-	-do-	Work completed payment is pending.
38	4/Elect: & Mech./2017-18	-do-	Replacement of 2 Nos. OCB's at Dam site & BBMB Hospital, Pandoh with new technology MCCB's of 600 Amp & 400 Amp. respectively with 2 No. outgoing feeders in each MCCB accordingly.	M/S Sharma Electrical Works, Thanera Mohalla Mandi (HP)		323425/-	Ltd.	19-1-18	18-5-18	-	-	-	-do-	Work in progress
39	5/Elect: & Mech./2017-18	-do-	Wiring of 30 Nos. houses- replacement of old electric wiring of 15 Nos. P-2 type & 15 Nos. P-3 type houses and replacement of wooden board, tumbler switches, old fan regulators & kit kat etc. at BSL Colony BBMB Pandoh.	Sh. Netar Pal VPO Pandoh Tehsil Sadar Distt. Mandi		379118/-	Open	24-1-18	22-4-18	-	--	-	-do-	Work in progress
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.													
1	Tender No. 03/2016-17 work order No. 456-60 dt. 10.07.2017.	Superintendent Procurement Store & Disposal Division, BBMB Sundernagar	Special repair of existing old store sheds at BBMB Sundernagar (Store Complex)	M/S Lekh Raj S/O Sh. Made Ram, Village Sakrah, P.O. Chambi, Teshil Sundernagar Distt. Mandi (H.P).	10/7/17	Awarded amount 15.00 lacs.	Open Press Tender	Within one week of issue of work order	6 Months	10.01.18	80 %	Work in progress	Superintendent Procurement Stores & Disposal Division BBMB, Sundernagar.	---

B Slapper Divn. BBMB, Slapper.														
1.	NIT No.1/SL P/ 2015-16 (W/O No.1)	SLAPPER DN. BBMB, SLAPPER	Replacement of roofing of E-2 Type Qtrs. (26 Nos.) in BBMB Colony at Slapper.	M/S Gaurav Singh, Contractor H.No. 136, Raura Sector No.2, Bilaspur(H.P.).	22-1-16	31,32,927	Open Press Tender	29.01.16	28.07.16	-	30%	-	Addl.S.E	-
2.	NIT No.6/SL P/ 2015-16 (W/O No.7)	SLAPPER DN. BBMB, SLAPPER	Construction of 102 Nos. E-2 Type new houses at BBMB Colony at Slapper (Phase-1)	M/S Satish Kumar, Contractor V.P.O. Bhikhi, Ward No. 4, Thana Road, Distt. Mansa (Punjab)	05.8.16	900,66,248	Open press Tender	20.08.16	19.08.19	-	35%	-	Addl.S.E	-
C Elect. & W/Shop Divn. S/Nagar.														
1.	203	Elect. & W/Shop	OutSourcing of 4 No. Mahindra Bolero	Sanjay Kumar Govt. Contractor	26-3-15	34750 per car/ per month	e-tendring - 203	01-04-15 to 31-03-17 & further extended upto 31.03.2018	2 Years	31.03. 18	100%	-	ASE Elect. & W/shop Div.	Work completed
2.	210	Elect. & W/Shop Div.	OutSourcing of 4 No. Mahindra Bolero	Sanjay Kumar Govt. Contractor	18-3-16	31750 per car/ per month	e-tendring - 210	01-04-16 to 31-03-18	2 Years	31.03. 18	100%	-	Sr. XEN Elect. & W/shop Div.	Work completed
3.	2	Elect. & W/Shop Div.	Construction of Boundary Wall around Commercial Sub. Division field office BBMB SNR.	Sh. Ram Lok S/O Chillu Ram Vill. Tanda P.O. Balh, Teh. Balh, Distt. Mandi (H.P.)	16.6.17	2103973	NIT-8	16.06.17	8 month	-	-	-	Add. S.E. Elect. & W/shop Div.	Work suspended due to Land dispute with HPSEB.
4.	4	Elect. & W/Shop Div.	Replacement of old electric wiring S/4- 8 Nos., S/3-26 Nos, S/2-30 Nos., S/1-12 Nos., type houses in BSL (P), Sundernagar.	Sh. Jitender Bhardwaj. Govt. Contractor C/O J.J. Electrical, Opp. Veterinary Hospital, Sundernagar Distt. Mandi (H.P.)	22.2. 18	889592	NIT-4	22.02.18	4 month	31.03.18	30%	-	S.E. Elect. & W/shop Div.	Work in progress.
D BRSC & PD Divn. S/Nagar.														
1.	NIT No-5/BR/2016-17	BRSC & PD Divn. BBMB, SNR	Providing Protection to Suketi Diversion Channel from RD-0 to 5900 (RD 3300ft to 5900 ft.).	Smt. Nisha Kumari W/o Dr. Shamsher Singh VPO Troh Sadar Distt Mandi H.P.	29.8. 16	25.46 Lac	Open Press	04.09. 16	31.12. 17	-	100%	1925457/-	C.E. BSL	Work completed
2.	01/NIT-1/BR/2017-18	-do-	Removal and clearance of weed growth congress grass, shrubs and jungle bushes of office complex view point area lawn (Inside and	Sh. Hoshiyar singh Vill Thala P/O & Teh. Sundernagar Distt. Mandi HP	29.6. 17	5.53 Lac	Open press	06.07. 17	10.03. 18	-	100%	469618/-	C.E. BSL	Work completed

			outside along B.R slopes Sundernagar) Chargeable to:- AM&R of BR during 2017-18.											
3.	02/NIT-2/BR 2017-18	-do-	Removal and clearance of weed growth congress grass, shrubs and jungle bushes of inner slopes, embankment & side drains of Suketi Diversion Channel. Chargeable to:- AM&R of Suketi Diversion Channel during 2017-18.	Sh. Hoshiyar singh Vill Thala P/O & Teh. Sundernagar Distt. Mandi HP	29.6. 17	2.37 Lac	Ltd. Tender	06.07. 17	10.03. 18	-	100%	136527/-	C.E. BSL	Work completed
4.	03/BR/2 017-18	-do-	Restoration of Pallace Nallah near Nursing School, Bhojpur, Sundernagar Distt. Mandi (H.P.)	Sh. Sanjay Kumar S/o Sh. Girdhari Lal VPO Rohanda SNR Distt. Mandi.	04.9. 17	2.44 Lac	Lid. Tender	11.09. 17	11.12. 17	-	100%	266694/-	C.E. BSL	Work completed
5.	04/BR/S WA/ 2017-18.	-do-	Construction of Culvert at Khotar Kawali (M.C. Sundernagar)	Sh. Chunni Lal Thakur H.No. 298/4 VPO Salah Sundernagar Distt Mandi H.P	26.12. 17	5.99 Lac.	Open Tender	02.01. 18	01.04. 18	-	20%	-	C.E. BSL	-

अधीक्षण अभियता/मुख्यालय
कृते: मुख्य अभियता/बीएसएल
बीबीएमबी, सुन्दरनगर।