


MONTHLY RETURN IN RESPECT OF ON-GOING CONTRACTS WITH AWARDS VALUE MORE THAN RS. 2.00 LACS FOR THE MONTH OF 04/2018.

Sr. No.	Tender/ supply order No.	Name of executing/ procurement office	Name of work	Name of contractor/ supplier	Date of award	Awarded amount Rs.	Whether Ltd./open press/single tender	Date of start of work/supply as per contract	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in %age	Final value of work done/ supply Rs.	Awarding authority
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	NIT No. 91/2016-17	Executive Engineer, Township Division, BBMB Talwara Township.	Construction additional 1 No. record room adjoining the Chief Engineer Beas Dam Office at Talwara.	The Chetanpura Co.op, L&C Society LTd. VPO- Chetanpura Teh-Ajnala Distt- Amritsar	20/04/17	Rs.7.81 Lakh.	Press tender	23/05/2017	06 months	---	2% Case sent to competent authority for approval of re-tendering.	---	CE/BD
2.	NIT No. 96/2017-18	Executive Engineer, Township Division, BBMB Talwara Township.	Augementation/ improvement and extension of water supply in BBMB colony at Talwara by digging 1 No. deep well with installation of submersible pump at Children Park Sec-1, Talwara.	M/S SKE Engineers (Prop. Sh. Sudhir Kumar) WK-82, Basti Gujan, Jalandhar	19/02/18	18.93 Lakh.	e-tender	23/02/2018	04 months	---	20%	---	CE/BD
3.	NIT No. 101/2017-18	===do===	Constructing one No. parking shed for parking of vehicles including renovation of existing old and damaged open parking in front of office complex building at Talwara Township.	Brarowal Co.OP L&C Society V- Brarowal PO- Safdarpur Dasuya.	09/03/18	14.95 Lakhs	On-line	21/03/2018	04 months	---	25%	---	CE/BD


 Executive Engineer
 Township Division BBMB
 Talwara Township

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month of 4/2018.

Sl. No.	Tender / Supply Order no	Name of executing/ Procurement office	Name of work	Name of contractor /supplier	Date of award	Awarded Amount Rs.	Whether Ltd/open Press/ Single Tender	Date of start of work/supply as per contract	Date of completion of work/supply as per contract	Date of actual completion of work /supply	Progress In% age	Final value of work done/supply Rs.	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	1/2017	Addl.S.E.	Renovation of old purification system of water supply scheme at Beas Dam.	M/S Rama Engineering Works	08.02.18	28,48,882/-	Press Tender	08.02.18	Five Month	Under Progress	-	-	Addl.S.E.	-
2														
3														
4														
5														
6														
7														
8														
9														

Addl. Superintending Engineer,
 Mechanical Division, BBMB,
 Kalwara Township.

Statement of contracts/works awarded during the month of 01/04/2018 to 30/04/2018.

Sr. No.	Name of Division Office	Work Order/ purchase Order NO.	Name of Work	Date of NIT	Mode of Tender	Estimated amount	Tendered amount	Date of award	Name of Agency	Remarks
1.	SPS&D	A.T.No.3015/ PR-40/TC/PF-74	Mirandi Wood	21.12.2017	LTE	3,85,000.00	3,70,170.00	16.04.2018	M/S Gautam Plywood Talwara	
2.	SPS&D	A.T.No.3016/ PR-58/TC/N-391	G.I.Pipe	04.01.2018	LTE	3,02,000.00	2,25,675.00	16.04.2018	M/S Bhandari Brothers Pathankot	
3.	SPS&D	A.T.No.3017/ PR-1966/PDC/E-878	Digital Inclinometer	08.02.2018	LTE	8,25,000.00	6,01,800.00	19.04.2018	M/S Encardio Rite Lucknow	

Addl. Superintending Engineer
Proc. Stores & Disposal Division
B.B.M.B. Talwara Township.

S/S

Monthly return in r/o ongoing contracts with award value more than Rs. 2.0 Lacs for the month of 04/2018

Sr. No.	Tender /Supply Order No.	Name of executing/ Procurement Office	Name of Work	Name of Contract/ Supplier	Date of award	Awarded Amount Rs.	whether Ltd/Open/ Single Tender	Date of Start of Work/Supply as per contract	Date of Completion of work/Supply As per contract	Date of actual completion of wok/ Supply	Progress in %	Final Value of Work done/ supply Rs.	Awarding authority	Remarks
1.	A.T.No.3015/ PR-40/TC/ PF-74	SPS&D	Marandy wood	M/S Gautam Plywood Talwara	16.04.2018	3,70,170.00	Ltd.	18.04.2018	16.07.2018	Material Yet not received	----	-----	CEBD	-
2.	A.T.No.3016/ PR-58/TC/ N-391	SPS&D	G.I.Pipe	Bhandari Brothers Pathankot	16.04.2018	2,25,675.00	Ltd.	22.04.2018	16.07.2018	Material Yet not received	----	-----	SETC	-
3.	A.T.No.3017/ PR-1966/PDC/ E-878	SPS&D	Digital Inclinometer	M/S Encardio Rite Lucknow	19.04.2018	6,01,800.00	Open	25.04.2018	19.07.2018	Material Yet not received	----	-----	Chairman BBMB	-

Addl. Superintending Engineer
Proc. Stores & Disposal Division,
B.B.M.B. Talwara Township

