

Monthly Return in respect of on – going contracts with award value more than Rs. 2 Lacs for the month of October/2016

Sr. no.	Tender/ Supply order no.	Name of executing/ procurement office	Name of work	Name of contractor/ Supplier	Date of Award	Awarded Amount	Whether Limited./ open press/single tender	Date of start of work/supply as per contract	Date of completion of work/supply as per contract	Date of actual completion of work/supply	Progress in %age	Final value of work done/supply Rs	Awarding Authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	518/PHD(Bh-1)-437 dt. 27.07.2009	EIC(Gen)/C.E/SO, BBMB(PW)	Procurement of 4 no. 3 phase 150 MVA, 11/220 kV, Gen. Trf for Bhakra Left Bank P/H.	Crompton Greaves Limited, Mumbai	27.07.2009	24.416 Cr (Exclusive Taxes & duties and price variation)	Limited	19.03.2010	i)1 st trf to be delivered 14 months from receipt of commercially & technically clear order i.e 19.03.2010 ii) 2 nd at the end of 21 months iii) 3 rd upto 01.05.2014 iv) 4 th upto 31.12.2015(to be extended)	Details available with the concerned field office			C.E/SO, BBMB(PW)	The case regarding amendment to PO in delivery schedule of 4 th unit transformer has been prepared and sent to Chief Engineer/System operation, BBMB (PW) for approval.
2.	625/PHD(Bh-1)-455 dt. 04.12.2013	EIC(Gen)/C.E/SO, BBMB(PW)	Procurement of 2 no. 3 phase 75 MVA, 11/220 kV, Gen. Trf for Pong P/H.	BHEL	04.12.2013	6.75 Cr. (Exclusive Taxes & duties)	Limited	16.07.2014	24 weeks & 32 weeks from receipt of commercially & technically clear order i.e 16.07.2014	Details available with the concerned field office			C.E/SO, BBMB(PW)	1 st transformer commissioned on 10.05.2016. 2 nd transformer commissioned on 06.07.2016
3.	648/PHD(BH-1)457 dt. 09.12.15	EIC(Gen)/C.E/SO, BBMB(PW)	Procurement of Online Vibration Data Acquisition, monitoring and processing system for Pong Power House, Bhakra Right Bank Power House, Ganguwal Power House and Kotla Power House.	M/s Logic Plus Plus(I)Pvt. Ltd., Noida	09.12.15	1.16 Crore	Open	-	22 weeks from receipt of commercially & technically clear order	-			C.E/SO, BBMB(PW)	At Pong Power House, and Bhakra Right Bank Power House the online Vibration data monitoring system was commissioned on 14.07.2016 and 04.07.2016 respectively. System has been installed at 4 units of Ganguwal & Kotla power house. Balance on two units are yet to be installed due to replacement of runners.
4.	650/PHD(BH-1)456 dt. 08.01.2016	EIC(Gen)/C.E/SO, BBMB(PW)	R&M works of hydro turbines of unit no. 2 of Ganguwal Power House and unit	M/s B.H.E.L, Chand	08.01.2016	14.17 Crore	Open	-	80 weeks from effective date i.e unconditional acceptance of PO and release of payment by	-			C.E/SO, BBMB(PW)	CFD Analysis report of offered runners for flow profiles

			no. 3 of Kotla Power House.						Purchaser.			submitted by BHEL on 11.07.2016. FEM analysis report still awaited. However casting of 2 no. Runner hub and 7 no. blades completed.
5.	659/PHD(BH-I)452 dt. 14.09.2016	EIC(Gen)/C.E/SO, BBMB(PW)	Procurement of spares of digital governor of unit no.1 at Ganguwal & Kotla Power House	M/s Hitachi Mitsubishi Hydro Corporation Japan	14.09.2016	1,20,03,000 Yen	Limited	-	34 weeks from effective date i.e. unconditional acceptance of PO and opening of LC	-	C.E/SO, BBMB(PW)	Purchase order no.659/PHD/Bh-I-452 dated 14.09.2016 has been issued to M/s Hitachi Mitsubishi Hydro Limited Tokyo Japan.

Dy .Director/Bh-1 Cell
BBMB, Chandigarh

संविदा/सम्मानित कार्यों की मासिक रिटर्न का ब्यौरा अक्टूबर, 2016 के लिए भा- II सेल के संबंध में (2 लाख)

क्रम सं०	निविदा आपूर्ति आदेश सं०	कार्यकारी प्रक्रमण या प्रापण कार्यालयका नाम	कार्य का नाम	ठेकेदार/ आपूर्तिकार का नाम	अधिनियम की तिथि	अधिनियम की राशि	क्या लिमिटेड/ खुली प्रेस एक ईनिवदा है	कार्य/ सप्लाई को शुरू करने की तिथि	ठेकेदार अनुसार कार्य/सप्लाई को पूरा करने की तिथि	कार्य/ आपूर्ति को पूरा करने की वास्तविक	प्रगती प्रतिशतता में	किए गए कार्य/ सप्लाई की अंतिममूल्य रूपये में	अधिनियम प्राधिकारी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1.	भाखड़ा बायां किनारा विद्युत गृह पर 5 हाइड्रो जनरेटिंग यूनिटस का नवीनीकरण आधुनिकीकरण एवं उन्नयन के कार्यान्वयन हेतु । I) कार्यान्वयन हेतु करार सं० 486/पीएचडी/ भाखड़ा- II-413 दिनांक 2.11.2007 । II) जे पी वाई 3,240,495,000/- के लिए आफ शोर सप्लाई संविदा सं० 487/ भाखड़ा- II-413 दिनांक 4.11.2007 ।	ग्राहक मुख्य अभियंता/प्रणाली परिचालन, बी.बी.एम.बी चण्डीगढ़। वर्कस (Site-in-charge) मुख्य अभियंता/उत्पादन, बी.बी.एम.बी., नगल	भाखड़ा बायां किनारा विद्युत गृह पर 5 हाइड्रो जनरेटिंग यूनिटस का नवीनीकरण आधुनिकीकरण एवं उन्नयन	I) मैसर्ज सूमितोमो कारपोरेशन,जापान (लीडर) एवं अन्य सदस्यों मैसर्ज हिताची लिमिटेड जापान एवं मैसर्ज वी.ए टैक हाइड्रो (अब मैसर्ज एन्डीज हाइड्रो जीएमबीएच, आस्ट्रिया) के साथ कनसोरटियम के पक्ष में II) मैसर्ज सूमितोमो कारपोरेशन,जापान III) मैसर्ज हिताची	21.11.2007	489.77 करोँ और ड्यूटीज के साथ	ओपन प्रेस	02/01/2008 (प्रभावी तिथि)	27.11.2012	प्रगति (कथन का संदर्भ लें)	60%	(Site-in-charge) क्षेत्र से संबंधित	बीबीएमबी पूर्ण बोर्ड	संलग्न है जी ।

<p>III)</p> <p>आई 4,98,265,000/- आई एन आर 200,409,265/- के लिए टरबाईन पोरशन हेतू आन शोर सर्विस संविदा सं0 488/ भाखड़ा- II-413 दिनांक 4.11.2007 ।</p> <p>IV)</p> <p>आई एन आर 1,675,672,161/- के लिए आन शोर सप्लाई संविदा सं0 489/ भाखड़ा- II-413 दिनांक 13.11.2007 समनुदेशन करार दिनांक 21.11.2007 के साथ ।</p> <p>V)</p> <p>आई एन आर 255,000,000/- के लिए जनरेटर पोरशन हेतू आन शोर सर्विस संविदा सं0 490/ भाखड़ा- II-413 दिनांक 13.11.2007 समनुदेशन करार दिनांक 21.11.2007 के साथ ।</p>				<p>लिमिटेड जापान</p> <p>IV) मैसर्ज वी.ए टैक हाइड्रो (अब मैसर्ज एन्डीज हाइड्रो जीएमबीएच, आस्ट्रिया)</p> <p>V) मैसर्ज वी.ए टैक हाइड्रो (अब मैसर्ज एन्डीज हाइड्रो जीएमबीएच, आस्ट्रिया)</p> <p>IV & V के लिए मैसर्ज वी टैक हाइड्रो_जीएमबीएच, आस्ट्रिया और मैसर्ज वी. टैक हाइड्रो इंडिया प्राईवेट लिमिटेड (अब मैसर्ज एन्डीज हाइड्रो)के साथ दिनांक 21.11.2007 को हस्ताक्षर किए गए समनुदेशन करार हेतू</p>										
---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

अति.अधीक्षण अभियंता/भा.-II-प्रकोष्ठ,
बी.बी.एम.बी, चंडीगढ़ ।

संविदा/सम्मानित कार्यों की मासिक रिटर्न का ब्यौरा अक्टूबर, 2016 के लिए भा- II सेल के संबंध में (2 लाख)

- 1) वर्तमान में भाखड़ा बायां किनारा गृह पर 5 हाइड्रो जनरेटिंग यूनिट्स के नवीनीकरण, आधुनिकरण एवं उन्नयन कार्य शुरू किया हुआ है ।
- 2) दिनांक 24-10-2007 को चण्डीगढ़ में हुई 197वीं बैठक में बोर्ड की अनुमति अनुसार मैसर्स सुमिटोमो कारपोरेशन, जापान (अन्य सदस्यों मैसर्स हिताची लिमिटेड जापान एवं मैसर्स वी.ए टैक हाइड्रो (अब मैसर्स एन्डीज हाइड्रो जीएमबीएच, आस्ट्रिया) जी.एम.बी.एच आस्ट्रिया, कनसोरटियम के पक्ष में नवीनीकरण, आधुनिककरण एवं उन्नयन कार्यों हेतु करार पर दिनांक 27.10.2007 को अधीनिर्णय अधिसूचना जारी की गई । तत्पश्चात् कार्यान्वयन हेतु करार पर दिनांक 2.11.2007 को हस्ताक्षर कर दिए गए । इसके अनुसरण में निम्नलिखित संविदाएँ अदि हस्ताक्षरित की गई :-
ए) बीबीएमबी एवं मैसर्स सुमिटोमो कारपोरेशन जापान तथा बीबीएमबी एवं मैसर्स हिताची लिमिटेड जापान के बीच दिनांक 4.11.2007 टरबाइन पोरशन हेतु आफ शोर सप्लाई संविदा करार एवं आन शोर सर्विस संविदा करार किए गए ।
बी) बीबीएमबी एवं मैसर्स वी .ए टैक हाइड्रो जी एम बी एच, आस्ट्रिया (अब मैसर्स एन्डीज हाइड्रो जीएमबीएच, आस्ट्रिया) के बीच दिनांक 13.11.07 को जनरेटर पोरशन हेतु आन शोर सप्लाई संविदा एवं आन शोर सर्विस संविदा करार ।
सी) बीबीएमबी, मैसर्स वी .ए टैक हाइड्रो जी एम बी एच, आस्ट्रिया एवं मैसर्स वी .ए टैक हाइड्रो इंडिया प्राइवेट लिमिटेड इंडिया (अब मैसर्स एन्डीज हाइड्रो) के बीच दिनांक 21.11.2007 को जनरेटर पोरशन हेतु आन शोर सप्लाई संविदा एवं आन शोर सर्विस के संबंध में समनुयेशन हेतु करार ।
- 3) 5 नं० हाइड्रो पावर जनरेटिंग यूनिट्स के नवीनीकरण, आधुनिककरण एवं उन्नयन कार्यों हेतु संविदा करार की प्रभावी तिथि 2 जनवरी 2008 है ।
- 4) प्रथम युनिट (यूनिट नं० 2) पर आर एम एंड यू कार्य आरम्भ होने के लिए अनुसूचित तिथि 1 जनवरी 2010 थी । परन्तु जापान में मैसर्स हिताची कार्यों के निरीक्षण के दौरान रनर क्राऊन एवं रनर बैंड के धातुकर्म में विसंगति होने के कारण कंसॉरियम द्वारा दिनांक 26 अप्रैल 2010 को आर एम एंड यू कार्य प्रारंभ किया गया एवं दिनांक 18 जुलाई 2013 को प्रचालन रन के लिए शुरू किया गया। यूनिट 126 मैगावाट की आऊट पुट के साथ चालू है ।

स्थानीय cavitation के संबंध में, ठोस टुकड़ा वेल्डिंग के माध्यम से रनर ब्लेड प्रोफाइल का संशोधन साईट पर दिनांक 10 जून, 2016 तक किया गया एवं समग्र इकाई का प्रदर्शन लगभग 6,400 घंटे या 31 जनवरी 2017, जो भी बाद में हो, की अवधि के लिए ऑपरेशन उपरांत जाँच की जाएगी। पोस्ट संशोधन रनर एवं परीक्षण अवधि के दौरान यूनिट के अन्य भागों के सफल निजपादन उपरांत, रनर संशोधन कार्य एवं अन्य यूनिट्स में कार्यान्वयन बोर्ड की अनुमति से बीबीएमबी द्वारा स्वीकार किया जाएगा।

- 5) दूसरी यूनिट (यूनिट नं० 5) पर आर एम एण्ड यू कार्य कंसोरटियम द्वारा 11 अप्रैल 2011 को आरम्भ किए गए एवं दिनांक 2.10.2013 को टेकन ओवर किया गया सीपीआरआई, बेंगलोर की रिपोर्ट पर आधारित स्पेयर न्यू जनरेटर शाफ्ट (फर्म द्वारा टेक्नो कमर्शियल स्पष्टीकरण की तिथि से 12 महीने की सुपर्दगी अवधि के साथ दिनांक 8.7.2014 को मैसर्स एन्डीज हाइड्रो के आर्डर अनुसार, पहले से हस्ताक्षरित संविदा करारों के अनुसार जारी मूल्यों अवधी, शर्तों पर) विद्युत गृह यूनिट नं० 5 पर प्रयोग किया जाएगा ।

दिनांक 21 जून 2016 को चण्डीगढ़ में बीबीएमबी(विद्युत खण्ड) पावर सब कमेटी की 128वीं एवं 8.8.2016 को 129वीं बैठक में दी गई अनुमति उपरांत, भाखड़ा बायां किनारा विद्युत गृह के यूनिट नं0 5 हेतु मौजूदा जनरेटर शाफ्ट को न्यू जनरेटर शाफ्ट से पुनः स्थापना सहित मौजूदा स्पाइडर रिम एवं अन्य संबंधित पार्ट्स की पुनः स्थापना के लिए मैसर्ज एन्ड्रीज हाइड्रो जीएमबीएच, आस्ट्रिया को एनआईटी नं 397/ भाखड़ा-II-461 दिनांक 12.08.2016 जारी की गई।

दिनांक 27.09.2016 को हुई क्रय समिति की बैठक में एनआईटी दिनांक 30.06.2016 को रद्द करने की मंजूरी दे दी गई और एनआईटी दिनांक 12.08.2016 के संबंध में मैसर्ज एन्ड्रीज हाइड्रो को आर्डर देने की मंजूरी के लिए बोर्ड को सिफारिश की। दिनांक 29.09.2016 को बोर्ड के सदस्यों ने Approval दी। काम पूरा खत्म करने का समय 73 weeks 21.10.2016 से है जो कि 15.03.2018 है। अभी यूनिट शटडाउन पर है।

- 6) तीसरी यूनिट (यूनिट नं0 4)
यूनिट का दिनांक 22.11.2013 को आरएमएण्डयू कार्य शुरू किया गया दिनांक 5.8.15 को प्रचालन रन के लिए पूरा किया गया एवं वर्तमान में 126 मैगावाट की आऊटपुट के साथ चल रही है। 8209 घंटे चलने उपरांत मैसर्ज हिताची लिमिटेड जापान ने 18-21 अक्टूबर, 2016 तक cavitation guarantee check किया जिसमें pattern बाकी यूनिट्स के सामान पाया गया एवं वजन निर्धारित सीमा में था।
- 7) चौथी यूनिट (यूनिट नं 3)
पावर हाऊस यूनिट नं 2 के संशोधित रनर के सफल निष्पादन उपरांत आरएमएण्डयू कार्यों हेतु यूनिट शटडाउन कर दी जाएगी।
- 8) पांचवीं यूनिट (यूनिट नं 1)
चौथी यूनिट के प्रवर्तन में आने पर पांचवीं यूनिट पर आरएमएण्डयू कार्यों की शुरुआत की जाएगी।
- 9) आरएमएण्डयू का कार्य 2018-19 में पूरा होने की संभावना है।

अति.अधीक्षण अभियंता/भा.-II-प्रकोष्ठ,
बी.बी.एम.बी, चंडीगढ़।

Monthly Return in respect of On-going contracts with award value more than Rs. 2 Lac for the months of October, 2016 in respect of Dehar Cell

Sr. No.	Tender/ Supply Order No.	Name of executing / procurement office	Name of Work	Name of contractor/ supplier	Date of award	Awarded Amount Rs	Whether Ltd./ Open press/ single tender	Date of start of work/ supply as per contract	Date of completion of work/ supply as per contract	Date of actual completion of work/ supply	Progress in %age	Final value of work done/ supply Rs.	Awarding Authority	Remarks
1.	557/PHD/Dehar-381	P&D (PPs) Dte.	Procurement of 1 set of HVOF coated & 4 sets without HVOF coated Top & Bottom Labyrinths along with fasteners for Dehar Power House, Slapper	M/s. BHEL, Chandigarh	20.05.11	2,61,25,668	Proprietary	Supply of 1 st set of Labyrinth (without HVOF) by Oct., 2011 & 3 sets in 8-9 months from date of repeat PO	Supply of 1 st set of Labyrinth (without HVOF) by Oct., 2011 & 3 sets in 8-9 months from date of repeat PO	Detail available with the concerned field office			CE/SO	BHEL has intimated that 5 th set of labyrinths shall be offered for inspection in Jan-2017. They have been requested to intimate the place of manufacturing of the labyrinths vide this office memo dated 21.09.2016.
2.	639/PHD/Dehar-403	--do--	Providing of fire barriers and fire resistant doors in cable gallery at Dehar Power House, Slapper	M/s. CTR Manufacturing Industries Ltd.	11.11.14	21,65,690	Open tender	Within 12weeks of date of receipt of approved drawing.	Within 12weeks of date of receipt of material at site.	Detail available with the concerned field office			CE/SO	SE/DPH has been requested to send the complete set of drawing with changes marked on them if any, as per actual work done at site so that firm may be asked to issue drawing accordingly.
3.	657/PHD/Dehar-409	--do--	Procurement of Microprocessor Based Digital Electro Hydraulic Governor for Unit No. 1 to 6 at Pong Power House.	M/s Andritz Hydro Ltd. Faridabad	08.07.16	5,90,76,710	Open tender	Within 24weeks of date of receipt of approved drawing	Within 80 weeks of date of receipt of approved drawing	Detail available with the concerned field office			CE/SO	Drawings received from the firm and are under scrutiny.
4.	633/PHD/Dehar-411	P&D (PPs) Dte.	Procurement of BHEL spares for Generators of all the 6 No. Machines of Dehar Power House, Slapper	M/s. BHEL, Chandigarh	17.07.14	83,30,457	Single Proprietary	Within 10 months from date of receipt of PO or release of advance payment whichever is earlier	Within 10 months from date of receipt of PO or release of advance payment whichever is earlier	Detail available with the concerned field office			CE/SO	M/s. BHEL have supplied 12 items out 14 items and for the remaining 2 No. items, matter is being taken up with M/s BHEL for early supply. Reminder issued to M/s BHEL on 29/04/2016 for supplying the remaining items. Reminder again issued to BHEL on 26/08/2016 to supply the remaining items at the earliest.

5.	651/PHD/ Dehar- 414	P&D (PPs) Dte.	Replacement of old existing Generator Stator with new Generator Stator along with allied items of Unit No. 6 of Dehar Power House, Slapper	M/s Alstom India Ltd, Vadodara	25.01.16	17,35,74,900	Open tender	Within 66 weeks from effective date i.e. 26.02.16	Within 66 weeks from effective date i.e. 26.02.16	Detail available with the concerned field office	CE/SO	Dispatch authorization for Stator Frame issued on 29.09.2016. Case for change of name of contractor sent to the office of Special Secretary, BBMB on 28.10.2016 for approval of competent authority.
6.	656/PHD/ Dehar- 420	--do--	Procurement of one No. Rotor Jacking Motor Pump Set suitable for Dehar Power House, Slapper	M/s. BHEL, Chandigarh	26.04.16	11,50,000	Single	With 8 months from date of receipt of PO or release of advance payment	With 8 months from date of receipt of PO or release of advance payment	Detail available with the concerned field office	CE/SO	Purchase Order issued on 26/04/2016. Delivery period is 8 months. SE/DPH intimated on 15/07/2016 that 10% advance payment amounting to Rs. 1, 15, 000/- on 18/05/2016 has been released.
7.	658/PHD/ Dehar- 423	--do--	Procurement of Spares for Rotary Valves of Unit No. 1 & 2 and 5 & 6 installed at Dehar Power House, Slapper	M/s. BHEL, Chandigarh	18.07.16	4,29,60,162	Single	With 12 months from date of receipt of PO or release of advance payment	With 12 months from date of receipt of PO or release of advance payment	Detail available with the concerned field office	CE/SO	Purchase Order No. 658 dated 18/07/2016 issued to M/s BHEL.
8.	660/PHD/ Dehar- 424	-do-	Procurement of Spares of Cooling Water Pumps of Jyoti make Model 600TS3A6 installed at Dehar Power House, Slapper	M/s Disha Engineers, New Delhi	15.09.2016	55,74,501/-	Single	Within 24 weeks from date of receipt of PO.	Within 24 weeks from date of receipt of PO.	Detail available with the concerned field office	CE/SO	Purchase Order No. 660 dated 15.09.2016 placed on M/s Disha Engineers, New Delhi.
9.	20/PHD/ Dehar- 430	-do-	Repair of Underwater Parts and Capital Maintenance of Unit No. 3 of Dehar Power House, Slapper	M/s. BHEL, Chandigarh	30.09.2016	4,30,00,000	Single	Within 17 weeks from date of receipt of work order.	Within 17 weeks from date of receipt of work order.	Detail available with the concerned field office	CE/SO	Work order no. 20 dated 30.09.2016 placed on BHEL, Chandigarh.

उप निदेशक/देहर,
बीबीएमबी, चण्डीगढ़।

4.	निविदा स0; 383	निदेशक/ पी आर	बीबीएमबी SLDC चण्डीगढ़ के	मै0. ISA एडवांस (इंडिया) प्राइवेट लिमिटेड, नोएडा	22/09/16	21,64,787/-	खुला (दो भाग निविदा)	30.9.16	9.12.16	-	-	-	मुख्य अभियन्ता/ प्रणाली परिचालन	क्रय आदेश 662 दिनांक 22/9/2016 मै0. ISA एडवांस (इंडिया) प्राइवेट लिमिटेड, नोएडा पर किया गया ।
	क्रय आदेश 662	निदेशक/पी एण्ड डी (पीपी)	transducers की कैलिब्रेशन के लिए एक नम्बर यूनियर्सल कैलिब्रेशन / परीक्षण यंत्र की आपूर्ति, डिलीवरी, परीक्षण एवं प्रदर्शन											
5.	निविदा स0; 368	निदेशक/पी एण्ड डी (टी एस)	पीएण्डटी प्रकोष्ठ, बीबीएमबी भिवानी के लिए सी.टी की	मै0. Syselec टेक्नोलॉजीज प्राइवेट लिमिटेड, मुंबई	8/7/15	18,19,700/-	खुला	15.7.15	23.9.15	-	-	-	मुख्य अभियन्ता/ प्रणाली परिचालन	क्षेत्र कार्यालय से निरीक्षण एवं प्रदर्शन रिपोर्ट दिनांक 4/12/2015 को प्राप्त हुई। क्षेत्र कार्यालय की अंतिम टिप्पणियां दिनांक 15.01.2016 को प्रस हुई। जिन के अधार पर कंपनी को दिनांक 27/ 1/2016 को दोष दूर करने की सूचना दी गई ताकि समान तत्पसचात सवीकार किया जा सके। कंपनी ने अपने पत्र दिनांक 4/2/16 से स्थल पर ही उपकरण सुधारने की अनुमति मांगी। पुनः प्रदर्शन दिनांक 11/ 5/ 2016 को लिया गया। क्षेत्र कार्यालय की अंतिम टिप्पणियां दिनांक 5.09.2016 को प्रस हुई जिन के अधार पर क्रय आदेश रद्द करने हेतु ज्ञापन 29/9/16 को विशेष सचिव, बीबीएमबी चण्डीगढ़ को भेजा गया। अगली मिडल स्तर क्रय समिति में पनः विचार हेतु दिनांक 14/10/16 को ज्ञापन स्थगित किया गया ।
	क्रय आदेश 646	निदेशक/पी एण्ड डी (पीपी)	नं न्यूमैरिकल प्राइमरी ए. सी. इंजैक्शन सैट (2000 Amp.) की आपूर्ति, डिलीवरी, परीक्षण एवं प्रदर्शन											

उप निदेशक/ पी एंव सी प्रकोष्ठ,
बी.बी.एम.बी. चण्डीगढ़ ।

Monthly Return in respect of on-going contracts with award value more than Rs. 2 Lacs
For the month of Oct. 2016

Sr. No.	Tender /supply Order No.	Name of executing / procurement office	Name of work	Name of contractor/ Supplier	Date of award	Awarded amount Rs.	Whether Ltd./ open press / Single tender	Date of Start of Work/ supply as per contract	Date of completion of work/ supply as per contract	Date of actual completion of work/ supply	Progress in %	Final value of work done/ supply Rs.	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	649/PHD/Pong-306 dated 14.12.2015	CE/Gen & CE/SO (PW)	Procurement of Turbine Spares for Capital Maintenance of Unit No. 2 at Pong Power House Talwara	M/S.BHEL, Chandigarh	14.12.15	1,18,31,650	Proprietary	December 2016	Commissioning after receipt of material at site.	Detail available with concerned field office		CE/SO, BBMB (PW)	The delivery period is 12 months. However, M/s BHEL is being pursued for early delivery of material.	

Dy. Director/Pong
BBMB, Chandigarh