

AE/CS-4
D.H.
23/6

Kapil
23/6/25

क्रमांक 12200-02 / बीएसएल/टी-4/1406/03 दिनांक 20/6 /2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of **05/2025**.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **05/2025**.

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of **05/2025 (English & Hindi)**, as desired vide your office letter under reference for information and necessary action.

DA/As above.

(23/6/2025)
उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
- ✓ 2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सी0वी0ओ0, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 05/2025
in respect to BSL(P), BBMB, Sundernagar.

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. 1, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO- Rohanda, Tehsil- S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	5/23-24	-do-	Collection and Disposal of Garbage of Residential building & Non residential building Sundernagar Township. BSL(P), BBMB, S/Nagar.	M/S Daulat Ram Friends Associates. H. No. 49/8, Ambedkar Nagar, Bhojpur, S/Nagar.	06.06.24	7.15	-do-	07.06.24	31.03.25	-	100%	-	-do-	Work in progress.
3	2/2024- 25	-do-	Re-laying of damaged portion of sewerage pipe line with retaining walls & manholes chamber of different sectors of BSL (P) Sundernagar.	Sh. Vikrant Kumar, Cont. Vill-Naini. P.O. Maloh Distt. Mandi.	20.06.24	48.31	-do-	27.06.24	26.02.25	-	100%	-	-do-	Work completed.
4	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	Sh. Ravi Kant Cont., Village- Majhrot, P.O. Chambi, Sundernagar.	23.09.24	42.44	-do-	30.09.24	29.03.25	-	53%	-	-do-	Work in progress.
5	8/24-25	-do-	Water Proofing Roof replacement. laying vitrified tiles in OT block in BBMB Hospital. Sundernagar.	Sh. Amandeep Kalia Tehsil- Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	62%	-	-do-	Work in progress.
6	09/24- 25	-do-	Renovation of Room No. 9 to 16 of Field Rest house at	Sh. Chuni Lal. Vill- Dhar. P.O.	14.11.24	14.00	-do-	21.11.24	20.05.25	-	100%	-	-do-	Work completed.

			BBMB Colony, S/Nagar.	Dasehra, Tehsil- Balh, Distt. Mandi.										
7	14/24-25	-do-	Construction of Boundary wall around Herbal Garden in BBMB, S/Nagar.	Sh. Kanshi Ram, Vill- Naal, P.O. Churadh, S/Nagar, Distt. Mandi.	27.11.24	6.41	-do-	05.12.24	04.06.25	-	100%	-	-	-do-
8	15/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB office alongwith development of park in New Colony, Sundernagar.	Sh. Shiv Kumar, Village- Palhota, P.O. Upper Behli, Sundernagar.	04.12.24	23.27	-do-	11.12.24	10.08.25	10.08.25	70%	-	-do-	Work in progress.
9	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	17.12.24	71.51	-do-	24.12.24	23.08.25	-	55%	-	-do-	-do-
10	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	-	-	-do-	-do-
11	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	40%	-	-do-	Work in progress.
12	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony.	Sh. Akshay Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi	13.03.25	74.91	-do-	20.03.25	19.12.25	-	7%	-	-do-	-do-

			Sundernagar.	(HP).											
13	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil- Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	5%	-	-do-	-do	
B	HC & BG Divn.														
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.	
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-	
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO- Jaral, Tehsil- S/Nagar, Distt. Mandi (HP).	22.07.24	39381314	Open	22.07.24	21.02.25	-	35%	9289431	-do-	Work in progress.	
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of exisiting metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work in progress.	
5	6/24-25 dt. 20.09.24	-do-	Repair and overhauling of existing P.C. based automated monitoring system for Baggi Contorl Works for monitoring and recording of BCW Gate Operation data.	Mechatronics System Pvt. Ltd. Survey No. 107 Mechatronics House Mumbai Banglore Highway Near Rosary School Warje Pune 19- Maharastra 91- India 411058.	20.09.24	1557600	Open	20.09.24	20.12.24	-	-	-	-do-	-do-	


6	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM. Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	60%	-	-do-	-do-
7	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-
8	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.24	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gumti at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.	Sh. Abhishek, S/O Sh. Mitter Dev, Village- Godhna, P.O. Bhangrotu Tehsil- Balh, Distt. Mandi (HP).	24.12.24	1708108	Open	29.12.24	28.06.25	-	85%	-	-do-	-do-
10	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-	-do-	-do-
11	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydrel Channel in Habitation area adjoining Sundernagar Hydrel	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-	01.01.25	1429231 6	Open	01.01.25	31.08.25	-	25%	-	-do-	-do-

			Channel.	Sundernagar, Distt. Mandi (HP).										
12	01/25-26	-do-	Retrofitting of L.T. Panel alongwith repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P), BBMB, Sundernagar.	M/S Sharma Electrical Works, H. No. 149/11 Mandi.	29.05.25	2703996	Open	04.06.25	03.10.25	-	-	-	-do-	Contractor yet to be started the work.
C Pandoh Dam Divn. Pandoh														
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	Sh. Shashi Pal Chouhan, Vill- Niyaangal, P.O. Bhounka, Tehsil- Jwali, Distt. Kangra(HP)	16.10.23	1345200	-do-	-	03.04.24	-	30%	-	-do-	-do-
3	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	Work in progress.
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	M/S S.B. Trading Company, Collage Road Mandi, Distt. Mandi (HP).	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-

5	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	15.01.25	15.05.25	-	35%	-	-do-	In the previous return the percentage was mistakenly written by division office as written as 85% instead of 35%
6	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2074960	-do-	15.01.25	15.05.25	-	70%	-	-do-	-do-
7	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	Sh. Gauri Ram S/O Lt. Sh. Karmia Ram, VPO Gharan. Tehsil- Sadar. Distt. Mandi (HP)	20.01.25	2631480	-do-	20.01.25	25.07.25	-	90%	-	-do-	-do-
8	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen. Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REST Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	20.01.25	1229911	-do-	20.01.25	25.07.25	-	95%	-	-do-	-do-
9	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering. Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej, Surat, Gujrat-394185.	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh			-Nil-										
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.													
1	07	Xen, Slapper Divn.	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	Sh. Rakesh Kumar, Village- Luhnu, P.O. Bayala, Tehsil- S/Nagara, Distt.	29.11.24	16.04	Online.	06.12.24	05.04.25	-	59%	-	-do-	Work in progress.

2	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Mandi (HP). Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	75%	-	-do-	Work in progress.
3	13	-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	Sh. Parma Nand, VPO- Harabagh, Distt. Mandi (HP).	16.01.25	1,52,28,501/-	-do-	23.01.25	22.01.26	-	46%	-	-do-	-do-
4	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967.10	-do-	17.02.25	16.05.25	-	-	-	-do-	-
C Elect. & W/Shop Divn. S/Nagar.														
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village- Thala, Tehsil- S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	58%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO- Trifalghat, Tehsil- Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	55%	-do-	-	-do-
D BRSC & PD Divn. S/Nagar.														
1	10/09/17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	70%	-	Xen	Work stopped by M.C. for want of TC & CP certificate.

2	12/24-25 dt. 30.11.24.	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	Sh. Hoshiyar Singh, Village- Thala, P.O. S/Nagar, Mandi (HP).	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-	-
3	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	Godara Infr. Planner H. No. 884, Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	Work in progress
4	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	25%	-	-do-	-do-
5	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	20%	-	-do-	-do-
6	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxxy in place of CA-50 Paint.	M/S Divine Construction, H. No. B-14, Sector- 34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-


 उपमुख्य अभियंता/मुख्यालय
 कार्यो. मुख्य अभियंता/बीएसएल
 बीबीएमबी, सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके/ कार्यों का विवरण माह-05/2025

क्र.सं.	निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अवाई करने की तिथि	अवाई राशि	क्या खुली/ एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशत ता अंशदान	कार्य की अंतिम कीमत	अवाईंग अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।													
ए	नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री सजय कुमार, गांव व डा० रोहाण्डा, तहसील- सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	5/23-24	-do-	Collection and Disposal of Garbage of Residential building & Non residential building Sundernagar Township. BSL(P), BBMB. S/Nagar.	श्री दौलत राम फ्रेण्डज एसोसिएट्स, हाउस नं० 49/8 अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	06.06.24	7.15	-do-	07.06.24	31.03.25	100%	-	-	-do-	कार्य प्रगति पर है।
3	2/2024-25	-do-	Re-laying of damaged portion of sewerage pipe line with retaining walls & manholes chamber of different sectors of BSL (P) Sundernagar.	श्री विक्रान्त कुमार, ठेकेदार, गांव नैणी, डा० मलोह, जिला-मण्डी।	20.06.24	48.31	-do-	27.06.24	26.02.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
4	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	श्री रविकान्त ठेकेदार, गांव- मझरोट, डा० चाम्बी, सुन्दरनगर।	23.09.24	42.44	-do-	30.09.24	29.3.25	-	53%	-	-do-	कार्य प्रगति पर है।

5	8/24-25	-do-	Water Proofing Roof replacement. laying vitrified tiles in OT block in BBMB Hospital. Sundernagar.	श्री अमनदीप कालीया, तहसील-नगल, जिला-रूपनगर ।	14.10.24	70.95	-do-	21.10.24	20.07.25	-	62%	-	-do-	कार्य प्रगति पर है।
6	09/24-25	-do-	Renovation of Room No. 9 to 16 of Field Rest house at BBMB Colony. S/Nagar.	श्री चुनी लाल, गांव- धार, डा0 दसेहरा, तहसील- बल्ह, जिला-मण्डी, हि0प्र0।	14.11.24	14.00	-do-	21.11.24	20.05.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
7	14/24-25	-do-	Construction of Boundary wall around Herbal Garden in BBMB, S/Nagar.	श्री कांसी राम, गांव- नाल, डा0 चुरढ, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	27.11.24	6.41	-do-	05.12.24	04.06.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
8	15/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB office alongwith development of park in New Colony, Sundernagar.	श्री शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	04.12.24	23.27	-do-	11.12.24	10.08.24	10.08.25	70%	-	-do-	कार्य प्रगति पर है।
9	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos S-4 type quarter in BBMB Colony, Sundernagar.	श्री लेख राज, गांव- सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	17.12.24	71.51	-do-	24.12.24	23.08.25	-	55%	-	-do-	-do-
10	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in	के.आर.पी. इन्जीनियरिंग, प्रा0 लि0 332	18.02.25 19.02.25	84.48	-do-	25.02.25	24.10.25	-	-	-	-do-	-

			BBMB Colony. Sundernagar	अग्रवाल मॉर्डन बजार, सी-33 लॉरेन्स रोड दिल्ली।										
11	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव- सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	40%	-	-do-	कार्य प्रगति पर है।
12	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	श्री अक्षय कुमार, गांव- पलौहटा डा0 अपर बैहली, तह0 सुन्दरनगर, जिला-मण्डी, हि0प्र0।	13.03.25	74.91	-do-	20.03.25	19.12.25	-	7%	-	-do-	-do-
13	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	जेएमएम इन्फ्राक्वॉन- 51, ए/4, भोजपुर, तहसील- सुन्दरनगर।	20.05.25	188.80	-do-	20.05.25	19.11.25	-	5%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरंज, जिला- हमीरपुर, हि0प्र0।	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	-do-	कार्य प्रगति पर है।

Sl. No.	Project Name	Location	Contract No.	Start Date	End Date	Completion %	Status	Remarks
2	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	...	4717255	22.02.23	28.02.23	80%	Open	...
3	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar	...	39381314	22.07.24	22.07.24	35%	Open	...
4	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar	...	740363	10.09.24	10.09.24	35%	Open	...
5	Repair and overhauling of existing P.C. based automated monitoring system for Bagel Contort Works for monitoring and recording of BCW Gate Operation data.	...	1557600	20.09.24	20.09.24	-	Open	...
6	Restoration of damages in Silt Ejector Channel of Bagel Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of	...	17547074	21.11.24	27.11.24	60%	Open	...

			Baggi Khad at BSL(P) Sundernagar	भोजपुर तहसील- सुन्दरनगर।										
7	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr (Near Seri) and RD-2140 mtr (Near Darbathu) of Baggi Khad at BSL(P). SNR.	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-
8	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P). BBMB, S/Nagar	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, डा० बायला, तह० सुन्दरनगर, जिला-मण्डी।	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.24	-do-	Construction of new office room SDO Baggi Gate Operation. Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gumti at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.	श्री अभिशेक सुपुत्र श्री मितर देव, गांव- गोधना, डा० भंगरोट्ट, तहसील- बल्ह, जिला- मण्डी, हि०प्र०।	24.12.24	1708108	Open	29.12.24	28.06.25	-	85%	-	-do-	-do-
10	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-	-do-	-do-
11	15/24-25	-do-	Providing & Fixing Chain Link fencing along	श्री राकेश	01.01.25	14292316	Open	01.01.25	31.08.25	-	25%	-	-do-	कार्य प्रगति

	dt. 11-01-25		Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	सिंह राघव गांव-सकराह, डा0 चाम्बी, तहसील-सुन्दरनगर, जिला- मण्डी, हि0प्र0।										पर है।
12	01/25-26	-do-	Retrofitting of L.T. Panel alongwith repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P), BBMB, Sundernagar.	मै0 शर्मा ईलैक्ट्रीकल वर्क्स, हाउस नं0 149/11, मण्डी, हि0प्र0।	29.05.25	2703996	Open	04.06.25	03.10.25	-	-	-	-do-	Contract or yet to be started the work.
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	06/22-23 dt. 06.02.23	कार्यकारी अभियंता पण्डोह बांध	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	-do-	कार्य प्रगति पर है।
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	श्री शशी पाल चौहान, गांव-नीयांगल, डा0 भौका, तहसील-भोरज, तह0 जवाली, जिला-कांगड़ा, हि0 प्र0।	16.10.23	1345200.00	-do-	-	03.04.24	-	30%	-	-do-	-do-
3	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. &	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा0 द्रवल.,	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	कार्य प्रगति पर है।

			length of Pipe is 1500 Mtr.	तहसील- कोटली, जिला-मण्डी, हि0प्र0।											
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	मै0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी, जिला-मण्डी, हि0 प्र0।	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-	
5	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	हाई एल्टीट्यूट कन्सट्रक्शन प्रॉ लि0 जिला मण्डी, हि0प्र0।	15.01.25	2241582	-do-	15.01.25	15.05.25	-	35%	-	-do-		पिछली रिर्टन में प्रतिशत भूल वश 85 अंकित हो गया था अतः 85 के स्थान पर 35 समझा जाए।
6	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	हाई एल्टीट्यूट कन्सट्रक्शन प्रॉ लि0 जिला मण्डी, हि0प्र0।	15.01.25	2074960	-do-	15.01.25	15.05.25	-	70%	-	-do-		कार्य प्रगति पर है।
7	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex	श्री गौरी राम, सुपुत्र स्व0 श्री कर्मीया राम, गांव व डा0 धराण, तह0 सदर, जिला-मण्डी, हि0प्र0।	20.01.25	2631480	-do-	20.01.25	25.07.25	-	90%	-	-do-		कार्य प्रगति पर है।
8	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff	मै0 शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	20.10.25	1229911	-do-	20.10.25	25.07.25	-	95%	-	-do-	-do-	

			room & Spillway staff room) at Dam site.											
9	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	मै० मारुती इंजिनियरिंग बल्लौक नं० 141, एनआर. सोहन इण्ड. एन.एच-8, नवागम, कामरेज, सुरत गुजरात'-39185	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।													
					शून्य									
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति भण्डार एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	07	कार्यकारी अभियंता सलापड़ मण्डल	Rewiring & replacement of switch, socket of 50 Nos. SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	श्री राकेश कुमार, गांव-लुहणु, डा० बायला, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	29.11.24	16.04	Online.	06.12.24	05.04.25	-	59%	-	-do-	कार्य प्रगति पर है।
2	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव-सलापड़, डा० सुडान, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	75%	-	-do-	-do-
3		-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	श्री परमा नन्द, गांव-डा० हराबाग, जिला-मण्डी, हि०प्र०।	16.01.25	1,52,28,501/-	-do-	23.01.25	22.01.26	-	46%	-	-do-	-do-
4	14	-do-	Construction of Public	जशबन्त सिंह,	10.02.25	515967.1	-do-	17.0.25	16.05.25	-	-	-	-do-	-


			Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity	सुपुत्र श्री बालक राम, गांव- लूहण, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।		0									
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।														
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn. BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।	02.02.24	969256	NIT	02.02.24	02.02.26	-	58%	Xen	-		कार्य प्रगति पर है।
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै0 हन्स टूअर एण्ड टरैवलज, गांव व ड0 तिरफालघाट, तहसील- घुमारवीं, जिला- मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	55%	Xen	-		-do-
डी	बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।														
1	10/09/17-18	बीआरएससी एण्ड पीडी मण्डल	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	श्री मोहित ठाकुर, हाउस नं0 3/5 नजदीक एस. डी.एम. कार्यालय सुन्दरनगर।	30.11.18	15.67	खुली निविदा	6.12.18	5.11.19	-	70%	-		कार्यकारी अभियंता,	Work stopped by M.C. due to TCP permission.
2	12/24-25 dt. 30.11.24.	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दरनगर, जिला-मण्डी,	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-		-

			Harabagh RD- 0/000 to 0/300 mtrs.	होप्रो।											
3	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project	गेंदारा इन्फरा. पलानर हाउस नं० 884, शिव नगर, कन्यानपुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	कार्य प्रगति पर है।	
4	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै० जेएमएम इन्फरा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	25%	-	-do-	-do-	
5	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	मै० जेएमएम इन्फरा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	20%	-	-do-	-do-	
6	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxty in place of CA-50 Paint.	मै० डीवाईन कन्सट्रक्शन, हाउस नं० छ-14, सैक्टर-34 सनसीटी रोहतक।	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-	

11/22/2021
उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी, सुन्दरनगर।


Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 05/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Township Divn.	01/2025-26 dt. 20.05.2025	Recarpeting of old damaged road from Naresh chowk to Suket Sadan and Colony Road at BBMB Colony BSL (P) BBMB Sundernagar	JMM Infracon . 51-A/4, Bhojpur Sundernagar Distt. Mandi	11.02.2025	Open tender	1,64,30,307/-	1,89,80,050/-	20.05.2025	
B HC&BG Divn. S/Nagar										
	HC&BG Divn.	17/2024-25 dt.29.05.2025	Retrofitting of L.T. Panel along with repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at ESL(P) BBMB Sundernagar	M/s Sharma Electrical Works, H.No. 149/11 Mandi	02.05.2025	Open tender	25,75,641/-	27,03,996/-	29.05.2025	
C Pandoh Dam Divn.										
1	Pandoh Dam Divn.	01/P/Dam/20 25-26 dt. 27.05.2025	Replacement of floor, repairing of RCC roof slabs and exterior of 4 No. new P-2 type buildings. at Jaral Colony BBMB Pandoh.	Shiv Kumar Govt. Contr. Vill Palahota P.O. Uper Behli Tehsil Sundernagar Distt. Mandi	28.02.2025	E- tender	42,19,757/-	42,89,792/-	27.05.2025	
D Elect. & Mech. Divn. Pandoh.										
			-NIL-							
(II) BSL Circle No. II, BBMB, S/Nagar.										
A Proc. Stores & Disposal Divn. SNR.										
-NIL-										
B Slapper Divn. BBMB Slapper.										
1	Slapper Divn. BBMB Slapper.		-NIL-							
C Elect. & W/Shop Divn.										
-NIL-										
D BRSC & PD Divn. S/Nagar.										
-NIL-										


 उपमुख्य अभियंता / मुख्यालय
 कार्यो: मुख्य अभियंता / बीएसएल
 बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 05/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल	01/2025-26 dt. 20.05.2025	Recarpeting of old damaged road from Naresh chowk to Suket Sadan and Colony Road at BBMB Colony BSL (P) BBMB Sundernagar	जे.एम.एम. इन्फ्राकॉन, 51-ऐ/4, भोजपुर, सुन्दरनगर, जिला मण्डी	11.02.2025	Open tender	1,64,30,307/-	1,89,80,050/-	20.05.2025	
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
		17/2024-25 dt.29.05.2025	Retrofitting of L.T. Panel along with repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P) BBMB Sundernagar	एम/एस शर्मा इलेक्ट्रीकल्स कार्य, मकान नं. 1449/11 मण्डी	02.05.2025	Open tender	25,75,641/-	27,03,996/-	29.05.2025	
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
1	Pandoh Dam Divn.	01/P/Dam/2025-26 dt. 27.05.2025	Replacement of floor, repairing of RCC roof slabs and exterior of 4 No. new P-2 type buildings at Jaral Colony BBMB Pandoh.	शिव कुमार गांव पलहोटा, डाकघर अप्पर बेहली, तह0 सुन्दरनगर, जिला मण्डी	28.02.2025	E- tender	42,19,757/-	42,89,792/-	27.05.2025	
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़	24/24-25		-शून्य-						
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						


 उपमुख्य अभियंता / मुख्यालय
 कार्यो: मुख्य अभियंता / बीएसएल
 बीबीएमबी सुन्दरनगर।