

क्रमांक 17792-94

/बीएसएल/टी-4/1406/03

दिनांक 23/07/2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 06/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 06/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 06/2025 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

(23/07/2025)
उपमुख्य अभियंता/मुख्यालय
कार्यालय मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सी0वी0ओ0, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 06/2025
in respect to BSL(P), BBMB, Sundernagar.

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	S.E. BSL Circle No. 1, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	Sh. Ravi Kant Cont., Village-Majhrot, P.O. Chambi, Sundernagar.	23.09.24	42.44	-do-	30.09.24	29.03.25	-	85%	-	-do-	Work in progress.
3	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil-Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	65%	-	-do-	Work in progress.
4	15/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB office alongwith development of park in New Colony, Sundernagar.	Sh. Shiv Kumar, Village- Palhota, P.O. Upper Behli, Sundernagar.	04.12.24	23.27	-do-	11.12.24	10.08.25	10.08.25	85%	-	-do-	Work in progress.
5	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	17.12.24	71.51	-do-	24.12.24	23.08.25	-	88%	-	-do-	-do-

6	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt. Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	30%	-	-do-	-do-
7	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	65%	-	-do-	Work in progress.
8	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village- Palahota, P.O. Behli, Upper Tehsil- S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	15%	-	-do-	-do-
9	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil- Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	50%	-	-do-	-do-
B	HC & BG Divn.													
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-	22.07.24	39381314	Open	22.07.24	21.02.25	-	45%	9289431	-do-	Work in progress.

				Jaral, Tehsil- S/Nagar, Distt. Mandi (HP).										
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work in progress.
5	6/24-25 dt. 20.09.24	-do-	Repair and overhauling of existing P.C. based automated monitoring system for Baggi Contorl Works for monitoring and recording of BCW Gate Operation data.	Mechatronics System Pvt. Ltd. Survey No. 107 Mechatronics House Mumbai Banglore Highway Near Rosary School Warje Pune 19- Maharastra 91- India 411058.	20.09.24	1557600	Open	20.09.24	20.12.24	-	100%	-	-do-	Work completed.
6	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	-	-do-	Work in progress.
7	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-
8	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.24	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re- construction of Security Guard Hut/ Gumti at BCW building entrance alongwith	Sh. Abhishek, S/O Sh. Mitter Dev, Village- Godhna, P.O. Bhangrotu Tehsil- Balh, Distt. Mandi (HP).	24.12.24	1708108	Open	29.12.24	28.06.25	-	100%	-	-do-	Work completed.

			construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.											
10	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-	-do-	Work in progress.
11	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-Sundernagar, Distt. Mandi (HP).	01.01.25	1429231 6	Open	01.01.25	31.08.25	-	40%	-	-do-	-do-
12	01/25-26	-do-	Retrofitting of L.T. Panel alongwith repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P), BBMB, Sundernagar.	M/S Sharma Electrical Works, H. No. 149/11 Mandi.	29.05.25	2703996	Open	04.06.25	03.10.25	-	40%	-	-do-	-do-
13	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar, Vill- Palahota, P.O. Upper Behli, Sundernagar.	09.06.25	471500	Open	16.06.25	15.02.25	-	-	-	-do-	-do-
14	03/25-26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest	Sh. Raj Kumar. Cont. C/O Kishori Lal Uppal Vill- Chaugan, P.O. Purana Bazar ,	12.06.25	562986	Open	17.06.25	16.04.25	-	-	-	-do-	-do-

			Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	S/Nagar.										
15	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	Sh. Akshay Chaudhary, Vill-Dadour, P.O. Dhaban, Tehsil-Balh, Distt. Mandi.	16.06.25	592505	Open	23.06.25	22.06.25	-	-	-	-do-	-do-
C Pandoh Dam Divn. Pandoh														
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil-Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	Sh. Shashi Pal Chouhan, Vill-Niyaangal, P.O. Bhounka, Tehsil-Jwali, Distt. Kangra(HP)	16.10.23	1345200	-do-	-	03.04.24	-	100%	-	-do-	Work completed.
3	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	Work in progress.
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	M/S S.B. Trading Company, Road Collage, Distt. Mandi (HP).	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-

5	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	15.01.25	15.05.25	-	40%	-	-do-	
6	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2074960	-do-	15.01.25	15.05.25	-	75%	-	-do-	-do-
7	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	Sh. Gauri Ram S/O Lt. Sh. Karmia Ram, VPO Gharan, Tehsil- Sadar, Distt. Mandi (HP)	20.01.25	2631480	-do-	20.01.25	25.07.25	-	90%	-	-do-	-do-
8	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen. Elect. & Mech. Office, S.E. RESt Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	20.01.25	1229911	-do-	20.01.25	25.07.25	-	98%	-	-do-	-do-
9	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering, Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej, Surat, Gujrat-394185.	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
10	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	Sh. Shiv Kumar, Vill- Palhota, P.O. Upper Behli, Sundernagar.	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	-	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh			-Nil-										
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.													

1	07	Xen, Slapper Divn.	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	Sh. Rakesh Kumar, Village- Luhnu, P.O. Bayala, Tehsil- S/Nagara, Distt. Mandi (HP).	29.11.24	16.04	Online.	06.12.24	05.04.25	-	100%	-	-do-	Work completed.
2	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	80%	-	-do-	Work in progress.
3	13	-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	Sh. Parma Nand, VPO- Harabagh, Distt. Mandi (HP).	16.01.25	1,52,28,501/-	-do-	23.01.25	22.01.26	-	50%	-	-do-	-do-
4	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967.10	-do-	17.02.25	16.05.25	-	-	-	-do-	-
C	Elect. & W/Shop Divn. S/Nagar.													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village- Thala, Tehsil- S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	60%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO- Trifalghat, Tehsil- Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	58%	-do-	-	-do-

D	BRSC & PD Divn. S/Nagar.													
1	10/09/17-18	BRSC & PD Divn., S/Nagar.	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	Sh. Mohit Thakur, H.No. 3/5 Near SDM office S/Nagar.	30.11.18	15.67	On line	6.12.18	5.11.19	-	100%	-	Xen	Work completed.
2	12/24-25 dt. 30.11.24.	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	Sh. Hoshiyar Singh, Village- Thala, P.O. S/Nagar, Mandi (HP).	30.12.24	13.98	On-line	06.01.25	05.06.25	-	100%	-	-do-	-do-
3	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	Godara Infr. Planner H. No. 884, Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	Work in progress
4	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	25%	-	-do-	-do-
5	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	20%	-	-do-	-do-
6	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxy in place of CA-50 Paint.	M/S Divine Construction , H. No. B-14, Sector- 34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-

155
उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी, सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके/ कार्यों का विवरण माह-06/2025

क्र.सं.	निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अंदाज करने की तिथि	अंदाज राशि	क्या खुली/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशत ता अंशदान	कार्य की अंतिम कीमत	अंदाजित अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।													
ए	नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव व डा० रोहाण्डा, तहसील-सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	श्री रविकान्त ठेकेदार, गांव-मझरोट, डा० चाम्बी, सुन्दरनगर।	23.09.24	42.44	-do-	30.09.24	29.3.25	-	85%	-	-do-	कार्य प्रगति पर है।
3	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	श्री अमनदीप कालीया, तहसील-नंगल, जिला-रूपनगर।	14.10.24	70.95	-do-	21.10.24	20.07.25	-	65%	-	-do-	कार्य प्रगति पर है।
4	15/24-25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P), BBMB office alongwith development of park in New Colony, Sundernagar.	श्री शिव कुमार, गांव-पलौहटा, डा० अपर बैहली, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	04.12.24	23.27	-do-	11.12.24	10.08.24	10.08.25	85%	-	-do-	कार्य प्रगति पर है।
5	16/24-25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	17.12.24	71.51	-do-	24.12.24	23.08.25	-	88%	-	-do-	-do-

6	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	के.आर.पी. ईन्जीनियरिंग, प्रा० लि० 332 अग्रवाल मॉडर्न बाजार, सी-33 लॉरेन्स रोड दिल्ली।	18.0.225	84.48	-do-	25.02.25	24.10.25	-	30%	-	-do-	-do-
7	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	65%	-	-do-	कार्य प्रगति पर है।
8	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	श्री अक्षय कुमार, गांव-पलौहटा डा० अपर बैहली, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	13.03.25	74.91	-do-	20.03.25	19.12.25	-	15%	-	-do-	-do-
9	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P). BBMB, SNR.	जेएमएम इन्फराकॉन-51, ए/4, भोजपुर, तहसील-सुन्दरनगर।	20.05.25	188.80	-do-	20.05.25	19.11.25	-	50%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि०प्र०।	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	-do-	कार्य प्रगति पर है।

	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरज, जिला- हमीरपुर, हि०प्र०।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	श्री प्रवीण कुमार, सुपुत्र चान्दण गांव व डा० जरल, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	22.07.24	39381314	Open	22.07.24	21.02.25	-	45%	-	-do-	कार्य प्रगति पर है।
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलौहटा, डा० अपर बैहली, तहसील- सुन्दरनगर।	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	कार्य प्रगति पर है।
5	6/24-25 dt. 20.09.24	-do-	Repair and overhauling of existing P.C. based automated monitoring system for Baggi Contorl Works for monitoring and recording of BCW Gate Operation data.	मैक्टरोनिक्स सिस्टम, प्राई० लिमि० सर्वे नं० 107, मैक्टरोनिक्स हाउस मुम्बई बैंगलौर हाईवे नियर जोजरी स्कूल वारजे पुने 19-महाराष्ट्र 91 इण्डिया-4110 58	20.09.24	1557600	Open	20.09.24	20.12.24	-	100%	-	-do-	कार्य पूर्ण हो गया है।
6	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा०	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	-	-do-	कार्य प्रगति पर है।

			Baggi Khad at BSL(P), Sundernagar	भोजपुर, तहसील-सुन्दरनगर।										
7	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-
8	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, डा० बायला, तह० सुन्दरनगर, जिला-मण्डी।	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-
9	11/24-25 dt. 24.12.24	-do-	Construction of new office room SDO Baggi Gate Operation, Room for BCW Maintenance staff, Re-construction of Security Guard Hut/ Gunti at BCW building entrance alongwith construction of Stair with landing of emergency exit from Control Panel Floor of BCW at BSL(P) BBMB, S/Nagar.	श्री अभिशेक सुपुत्र श्री मितर देव, गांव- गोधना, डा० भंगरोट्ट, तहसील-बल्ह, जिला-मण्डी, हि०प्र०।	24.12.24	1708108	Open	29.12.24	28.06.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
10	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, गांव- बायला, तहसील-सुन्दरनगर, जिला-मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-	-do-	कार्य प्रगति पर है।
11	15/24-25 dt. 11-	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel	श्री राकेश सिंह राघव,	01.01.25	14292316	Open	01.01.25	31.08.25	-	40%	-	-do-	कार्य प्रगति पर है।

	01-25		in Habitation area adjoining Sundernagar Hydel Channel.	गांव- सकराह, डा0 चाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी, हि0प्र0।										
12	01/25- 26	-do-	Retrofitting of L.T. Panel alongwith repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P), BBMB, Sundernagar.	मै0 शर्मा ईलैक्ट्रीकल वर्क्स, हाउस नं0 149/11, मण्डी, हि0प्र0।	29.05.25	2703996	Open	04.06.25	03.10.25	-	40%	-	-do-	-do-
13	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलोहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	09.06.25	471500	Open	16.06.25	15.02.25	-	-	-	-do-	-do-
14	03/25- 26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	श्री राज कुमार, ठेकेदार, केयर ऑफ किशोरी लाल उप्पल, गांव- चौगान, डा0 पुराना बाजार, सुन्दरनगर। Sh. Raj	12.06.25	562986	Open	17.06.25	16.04.25	-	-	-	-do-	-do-
15	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel	श्री अकशय चौधरी, गांव- डडौर, डा0 ढावण, तहसील-	16.06.25	592505	Open	23.06.25	22.06.25	-	-	-	-do-	-do-


			Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	बल्ह, जिला-मण्डी।											
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।														
1	06/22-23 dt. 06.02.23	कार्यकारी अभियंता पण्डोह बांध	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	-do-		कार्य प्रगति पर है।
2	04/23-24 dt. 6.10.23	-do-	Replacement of Pipe Line from Pandoh Dam site to Workshop with 4" dia.	श्री शशी पाल चौहान, गांव-नीयांगल, डा0 भौका, तहसील-भोरंज, तह0 जवाली, जिला-कांगड़ा, हि0 प्र0।	16.10.23	1345200.00	-do-	-	03.04.24	-	100%	-	-do-		कार्य पूर्ण हो गया है।
3	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6"x5"x5") as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा0 दवल., तहसील-कोटली, जिला-मण्डी, हि0 प्र0।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-		कार्य प्रगति पर है।
4	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	मै0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी, जिला-मण्डी, हि0 प्र0।	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-		-do-
5	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	हार्ड एल्टीट्यूट कन्सट्रक्शन प्रा0 लि0 जिला मण्डी,	15.01.25	2241582	-do-	15.01.25	15.05.25	-	40%	-	-do-		-do-

				हिंगो।										
6	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	हाई एल्टीट्यूट कन्सट्रक्शन प्रा० लि० जिला मण्डी, हिंगो।	15.01.25	2074960	-do-	15.01.25	15.05.25	-	75%	-	-do-	कार्य प्रगति पर है।
7	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	श्री गौरी राम, सुपुत्र स्व० श्री कर्मिया राम, गांव व डा० धराण, तह० सदर, जिला-मण्डी, हिंगो।	20.01.25	2631480	-do-	20.01.25	25.07.25	-	90%	-	-do-	कार्य प्रगति पर है।
8	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	20.10.25	1229911	-do-	20.10.25	25.07.25	-	98%	-	-do-	-do-
9	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	मै० मारुती इंजिनियरिंग बल्लोक नं० 141, एनआर. सोहन इण्ड. एन.एच-8, नवागम, कामरेज, सुरत गुजरात-39185	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
10	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	शिव कुमार गांव-पलौहटा, डा० अपर बैहली, तहसील-	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	-	-	-do-	-do-

डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।			सुन्दरनगर।										
					शून्य									
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति मण्डल एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	07	कार्यकारी अभियंता सलापड़ मण्डल	Rewiring & replacement of switch, socket of 50 Nos., SL-2 type & 50 Nos. SL-3 type Quarters in BBMB Colony, at Slapper.	श्री राकेश कुमार, गांव- लुहणु, डा० बायला, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	29.11.24	16.04	Online.	06.12.24	05.04.25	-	100 %	-	-do-	कार्य पूर्ण हो गया है।
2	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापड़, डा० सुडान, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	80%	-	-do-	कार्य प्रगति पर है।
3		-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	श्री परमा नन्द, गांव- डा० हराबाग, जिला- मण्डी, हि०प्र०।	16.01.25	1,52,28,5 01/-	-do-	23.01.25	22.01.26	-	50%	-	-do-	-do-
4	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	10.02.25	515967.1 0	-do-	17.02.25	16.05.25	-	-	-	-do-	-
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen, E &	Outsourcing of One No. Mahindra Bolero Camper	होशियार सिंह,	02.02.24	969256	NIT	02.02.24	02.02.26	-	60%	Xen	-	कार्य प्रगति पर है।

		W/Shop.	(5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	सुपुत्र श्री खेम चन्द, गांव-थला, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।										
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै0 हन्स टूअर एण्ड टरेवलज, गांव व डा0 तिरफालघाट, तहसील-धुमारवीं, जिला-मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	58%	Xen	-	-do-
डी बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।														
1	10/09/17-18	बीआरएससी एण्ड पीडी मण्डल	Construction of Police Barrace on U/S end of Lindi Aqueduct including boundary wall and flooring in courtyard.	श्री मोहित ठाकुर, हाउस नं0 3/5 नजदीक एस. डी.एम. कार्यालय सुन्दरनगर।	30.11.18	15.67	खुली निविदा	6.12.18	5.11.19	-	100%	-	कार्यकारी अभियंता,	कार्य पूर्ण हो गया है।
2	12/24-25 dt. 30.11.24.	-do-	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव-थला, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।	30.12.24	13.98	On-line	06.01.25	05.06.25	-	-	-	-do-	-
3	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	गेंदासा इन्फरा. प्लानर हाउस नं0 884, शिव नगर, कन्ननपुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	कार्य प्रगति पर है।

4	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	25%	-	-do-	-do-
5	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	20%	-	-do-	-do-
6	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxy in place of CA-50 Paint.	मै० डीवाईन कन्सट्रक्शन, हाउस नं० छ-14, सैक्टर-34 सनसीटी रोहतक।	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-


 उपमुख्य अभियंता/मुख्यालय
 कार्यालय मुख्य अभियंता/बीएसएल
 (1) बीबीएमबी, सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 06/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	BSL Circle No. I, BBMB, S/Nagar.									
A	Township Divn. S/Nagar.									
1	Township Divn.	02/25-26 dt. 04.06.25	Collection and disposal of Garbage of residential & Non-residential building at Sundernagar Township BSL(P) at BBMB Colony, S/Nagar.	M/S Daulat Ram Friends Associates, H. No. 49/8, Ambedkar Nagar, Bhojpur, Sundernagar.	03.04.25	Open tender	6,50,700	8,54,400	04.06.25	-
2	-do-	03/25-26 dt. 20.06.25	Renovation of Central Office complex of Township Sub- Division at BBMB colony, Sundernagar.	Sh. Lekh Ram, Vill- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi.	04.12.24	Open Tender	91,30,035	97,22,814	20.06.25	-
B	HC&BG Divn. S/Nagar									
1	HC&BG Divn.	02/25-26 dt. 09.06.25	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, Sundernagar.	Sh. Shiv Kumar, Vill- Palohta, P.O. Upper Behli, Tehsil- S/Nagar.	08.05.25	Open	500610	471500	09.06.25	Work started.
2	-do-	03/25-26 dt. 12.06.25	Removal and clearance of Weed growth, shrubs, and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building along with fabrication of steel plat form for old emergency gate at BCW complex BBMB, Sundernagar.	Sh. Raj Kumar, Cont. C/O Kishori Lal Uppal, Vill- Chaugan, P.O. Purana Bazar, Sundernagar.	08.05.25	Open	601973	562986	12.06.25	-do-
3	-do-	04/25-26 dt. 16.06.25	Removal of weed growth, Shrubs, Jungle, Bushes etc. from Slopes, Dowels, Embankments of Sundernagar Hydel Channel along with providing and painting of various structure BBMB Sundernagar.	Sh. Akshay Chaudhary, Vill- Dadour, P.O. Dhaban, Tehsil- Balh, Distt. Mandi.	08.05.25	Open	856021	592505	16.06.25	-do-
C	Pandoh Dam Divn.									
1	Pandoh Dam Divn.	02/25-26 dt. 04.06.25	Renovation of Division Office (Pandoh Dam & E & M Divn.) Complex at BBMB Pandoh	M/S Sharma Electrical Works, # 10/11 Thanera Mohalla Mandi (HP)	28.02.25	E-Tender	4680364	4201896	04.06.25	-
D	Elect. & Mech. Divn. Pandoh.									
			-NIL-							
(II)	BSL Circle No. II, BBMB, S/Nagar.									
A	Proc. Stores & Disposal Divn. SNR.									
B	Slapper Divn. BBMB Slapper.									
1	Slapper Divn. BBMB Slapper.		-NIL-							-

C	Elect. & W/Shop Divn.		-NIL-							
D	BRSC & PD Divn. S/Nagar.									
1	BRSC & PD Divn.	06/2025	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	Smt. Dropti Devi W/o Mohan Singh, Village-Majhrote, P.O. Chambi, Tehsil- S/Nagar, Distt. Mandi.	13.05.2025	On-line	22.13	22.13	23.20	Work in progress.

उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 06/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल	02/25-26 dt. 04.06.25	Collection and disposal of Garbage of residential & Non-residential building at Sundernagar Township BSL(P) at BBMB Colony, S/Nagar.	मै० दौलत राम फ़ैण्डस ऐसोसिएट्स, हाउस नं० 49/8, अम्बेदकर नगर, भोजपुर, सुन्दरनगर।	03.04.25	Open tender	6,50,700	8,54,400	04.06.25	-
2	-do-	03/25-26 dt. 20.06.25	Renovation of Central Office complex of Township Sub- Division at BBMB colony, Sundernagar.	श्री लेख राम, गांव-सकराह, डा० चाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी।	04.12.24	Open Tender	91,30,035	97,22,814	20.06.25	-
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
1	-do-	02/25-26 dt. 09.06.25	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, Sundernagar.	श्री शिव कुमार, गांव- पलौहट, डा० अपर बैहली, तहसील- सुन्दरनगर।	08.05.25	Open	500610	471500	09.06.25	Work started.
2	-do-	03/25-26 dt. 12.06.25	Removal and clearance of Weed growth, shrubs, and jungle bushes along BCW complex area at Baggi and Distemping and painting of Baggi Rest Camp Building along with fabrication of steel plat form for old emergency gate at BCW complex BBMB, Sundernagar.	श्री राज कुमार, ठेकेदार, केयर ऑफ किशोरी लाल उप्पल, गांव- चौगान, डा० -पुराना बाजार, सुन्दरनगर।	08.05.25	Open	601973	562986	12.06.25	-do-
3	-do-	04/25-26 dt. 16.06.25	Removal of weed growth, Shrubs, Jungle, Bushes etc. from Slopes, Dowels, Embankments of Sundernagar Hydel Channel along with providing and painting of various structure BBMB Sundernagar.	श्री अकशय चौधरी, गांव- डडौर, डा० ढावण, तहसील- बल्ह, जिला- मण्डी, हि०प्र०।	08.05.25	Open	856021	592505	16.06.25	-do-
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
1	Pandoh Dam Divn.	02/25-26 dt. 04.06.25	Renovation of Division Office (Pandoh Dam & E & M Divn.) Complex at BBMB Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स, # 10/11 थनेरा मोहल्ला, मण्डी, हि०प्र०।	28.02.25	E-Tender	4680364	4201896	04.06.25	-
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						

एसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर ।										
प्राप्ति भण्डार एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-							
सलापड़ मण्डल बीबीएमबी सलापड़।										
1	सलापड़ मण्डल बीबीएमबी सलापड़	24/24-25	-शून्य-							
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।		-शून्य-							
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
1	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।	06/2025	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	श्री दरोमती देवी, पति श्री मोहन सिंह, गांव- मजरोट, डा0 चाम्बी, तह0 सुन्दरनगर, जिला-मण्डी।	13.05.2025	On-line	22.13	22.13	23.20	Work in progress.

जपमुख्य अभियंता/मुख्यालय
कामा मुख् अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।