

क्रमांक 19717-19 / बीएसएल/टी-4/1406/03 दिनांक 20/8/2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 07/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 07/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 07/2025 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

18/2/2025
उपमुख्य अभियंता/मुख्यालय
कार्यालय मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सी0टी0ओ0, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

**Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 07/2025
in respect to BSL(P), B. MB, Sundernagar.**

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I S.E. BSL Circle No. I, BBMB, S/Nagar.														
A Township Divn. BBMB, S/Nagar.														
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO- Rohanda, Tehsil- S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	Work in progress.
2	5/24-25	-do-	Renovation/Rejuvenation of existing lawns and making of new lawns in Botanical Garden at BSL(P) BBMB, Sundernagar.	Sh. Ravi Kant Cont., Village- Majhrot, P.O. Chambi, Sundernagar.	23.09.24	42.44	-do-	30.09.24	29.03.25	-	100%	-	-do-	Work completed.
3	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil- Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	Work in progress.
4	15/24- 25	-do-	Development of path, acupressure walk and sitting arrangement in Botanical Garden near Chief Engineer/BSL(P). BBMB office alongwith development of park in New Colony, Sundernagar.	Sh. Shiv Kumar, Village- Palhota, P.O. Upper Behli, Sundernagar.	04.12.24	23.27	-do-	11.12.24	10.08.25	10.08.25	89%	9.98	-do-	Work in progress.
5	16/24- 25	-do-	Replacement work of damaged flooring with vitrified tiles in 15 Nos. S-2, 15 Nos. S-3 and 10 Nos. S-4 type quarter in BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	17.12.24	71.51	-do-	24.12.24	23.08.25	-	90%	9.99	-do-	-do-

6	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	-do-
7	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	70%	-	-do-	Work in progress.
8	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	20%	-	-do-	-do-
9	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil- Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	50%	-	-do-	-do-
B HC & BG Divn.														
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil- Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-	22.07.24	39381314	Open	22.07.24	21.02.25	-	47%	12153710	-do-	Work in progress.


				Jaral, Tehsil- S/Nagar, Distt. Mandi (HP).											
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work in progress.	
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	9184922	-do-	Work in progress.	
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	2200562	-do-	-do-	
7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-	
8	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	1161886	-do-	Work in progress.	
9	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village- Luhnoo, P.O. Bayla, Tehsil- Sundernagar, Distt. Mandi (HP).	01.01.25	1429231 6	Open	01.01.25	31.08.25	-	70%	1313635	-do-	-do-	

10	01/25-26	-do-	Retrofitting of L.T. Panel alongwith repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P), BBMB, Sundernagar.	M/S Sharma Electrical Works, H. No. 149/11 Mandi.	29.05.25	2703996	Open	04.06.25	03.10.25	-	100%	-	-do-	Work completed.
11	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar, Vill- Palahota, P.O. Upper Behli, Sundernagar.	09.06.25	471500	Open	16.06.25	15.02.25	-	40%	-	-do-	Work in progress.
12	03/25-26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	Sh. Raj Kumar, Cont. C/O Kishori Lal Uppal Vill- Chaugan, P.O. Purana Bazar, S/Nagar.	12.06.25	562986	Open	17.06.25	16.04.25	-	10%	-	-do-	-do-
13	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	Sh. Akshay Chaudhary, Vill- Dadour, P.O. Dhaban, Tehsil- Balh, Distt. Mandi.	16.06.25	592505	Open	23.06.25	22.06.25	-	25%	-	-do-	-do-
C Pandoh Dam Divn. Pandoh														
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah,	13.09.23	1019790	F-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.

8	09/24-25 dt. 04.03.25	-do-	site Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering, Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej, Surat, Gujrat-394185.	04.03.25	3443500	-do-	04.03.25	08.06.25	-	-	-	-do-	-do-
9	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roof's slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	Sh. Shiv Kumar. Vill- Palhota, P.O. Upper Behli, Sundernagar.	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	-	-	-do-	-do-
10	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	-	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh			-Nil-										
H	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB. Slapper.													
1	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	Work in progress.
2	13	-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-I).	Sh. Parma Nand. VPO- Harabagh, Distt. Mandi (HP).	16.01.25	1,52,28,5 01/-	-do-	23.01.25	22.01.26	-	85%	-	-do-	-do-
3	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967	-do-	17.02.25	16.05.25	-	-	-	-do-	-

C	Elect. & W/Shop Divn. S/Nagar.																	Work in progress.
1	3/24	Xen. E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn. BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village-Thala, Tehsil-S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	60%	Xen	-					
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division. BSL(P). BBMB. S/Nagar for two year.	M/S Hans Tour & Travles, VPO-Trifalghat, Tehsil-Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	58%	-do-	-					-do-
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P). BBMB. Sundernagar.	BOMBAY SHIP MANAGEMENT PRIVATE LTD. office No. A506, Shelton Sapphire Sec-15, CBD Belapur Navi Mumbai.	30.06.25	4856499	MIT	01.07.25	92 days.	30.09.25	30%	-do-	-					-do-
D	BRSC & PD Divn. S/Nagar.																	Work complet
1	12/24-25 dt. 30.11.24.	-do-	Restoration of approach Road (Completely damage) to approach road from four lane. to Harabagh office complex RD 0/000 to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	Sh. Hoshiyar Singh, Village-Thala, P.O. S/Nagar, Mandi (HP).	30.12.24	13.98	On-line	06.01.25	05.06.25	-	100%	-	-do-					
2	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	Godara infr. Planner H. No. 884. Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-					Work in progr
3	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-1).	JMM Infracou H. No. 51-A/4, Bhojpur Bazar, Sundernagar. Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-					-do-

4	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 ((Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-
5	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxo in place of CA-50 Paint.	M/S Divine Construction, H. No. B-14, Sector-34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-
6	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	Smt. Dropati Devi, W/O Mohan Singh, Village- Majhrot, P.O. Chambi, Tehsil- S/Nagar, Distt. Mandi (HP).	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-do-


 उपमुख्य अभियंता / मुख्यालय
 काशी मुख्यालय अभियंता / बीएसए
 बीबीएमबी, सुन्दरनगर

6

24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	कै.आर.पी. ईन्जीनियरिंग, प्रा० लि० 332 अग्रवाल मॉडर्न बाजार, सी-33 लॉरेन्स रोड दिल्ली।	18.0.225	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	-do-	
7	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	70%	-	-do-	कार्य प्रगति पर है।
8	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	श्री अक्षय कुमार, गांव-पलौहटा डा० अपर बैहली, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	13.03.25	74.91	-do-	20.03.25	19.12.25	-	20%	-	-do-	-do-
9	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	जेएमएम इनफराकॉन-51, ए/4, भोजपुर, तहसील-सुन्दरनगर।	20.05.25	188.80	-do-	20.05.25	19.11.25	-	50%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि०प्र०।	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	कार्यकारी अभियंता,	कार्य प्रगति पर है।

10

22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, श्री सुपुत्र पियार चन्द, गांव व डा. डुगली, तहसील-भोरज, जिला-हमीरपुर, हि०प्र०।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
3 2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	श्री प्रवीण कुमार, सुपुत्र चान्द गंव व डा० जरल, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	22.07.24	39381314	Open	22.07.24	21.02.25	-	47%	12153710	-do-	कार्य प्रगति पर है।
4 5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलौहटा, डा० अपर बैहली, तहसील-सुन्दरनगर।	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	कार्य प्रगति पर है।
5 8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	9184922	-do-	कार्य प्रगति पर है।
6 9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	मै० जेएमएम इन्फ्रा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	2200 562	-do-	-do-
7 10/24-25 dt.	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi	जशवन्त सिंह, सुपुत्र श्री	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	-do-

	29.11.24		Village at BSL(P), BBMB, S/Nagar.	बालक राम, गांव- लूहण, डा0 बायला, तह0 सुन्दरनगर, जिला-मण्डी।										
8	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	1161886	-do-	कार्य प्रगति पर है।
9	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	श्री राकेश सिंह राघव, गांव- सकराह, डा0 चाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी, हि0प्र0।	01.01.25	14292316	Open	01.01.25	31.08.25	-	70%	1313 635	-do-	कार्य प्रगति पर है।
10	01/25-26	-do-	Retrofitting of L.T. Panel alongwith repair of 11 KV R.M.U. and upgradation of existing control panels for 05 Nos. Radial Gates at 11 K.V. Control Room of Tail Control Structure at BSL(P), BBMB, Sundernagar.	मै0 शर्मा ईलैक्ट्रीकल वर्क्स, हाउस नं0 149/11, मण्डी, हि0प्र0।	29.05.25	2703996	Open	04.06.25	03.10.25	-	100%	-	-do-	कार्य पूर्ण हो गया है।
11	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	09.06.25	471500	Open	16.06.25	15.02.25	-	40%	-	-do-	कार्य प्रगति पर है।

	13/25-26 dt. 12.06.25	-do-	Removal and clearance of Weed growth. Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	श्री राज कुमार, ठेकेदार, केयर ऑफ किशोरी लाल उपपल, गांव- चौगान, डा0 पुराना बाजार, सुन्दरनगर। Sh. Raj	12.06.25	562986	Open	17.06.25	16.04.25	-	10%	-	-do-	-do-
13	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	श्री अकशय चौधरी, गांव- डडौर, डा0 ढावण, तहसील- बल्ह, जिला- मण्डी।	16.06.25	592505	Open	23.06.25	22.06.25	-	25%	-	-do-	-do-
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	06/22-23 dt. 06.02.23	कार्यकारी अभियंता पण्डोह बांध	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	कार्यकारी अभियंता,	कार्य प्रगति पर है।
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा0 दवल,, तहसील- कोटली, जिला-मण्डी, हि0प्र0।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	कार्य प्रगति पर है।
3	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB	मै0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी,	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-

Sl. No.	Particulars	Estimate No.	Estimate Value (Rs.)	Actual Value (Rs.)	Percentage (%)	Remarks
1	Renovation of Memorial & Memorial Park at Dam site Pandoh.	15.01.25	2241582	15.01.25	60%	-do-
2	Construction of Dormitory at Pandoh.	15.01.25	2074960	15.01.25	85%	-do-
3	Top of Model Room situated at Pandoh Dam site.	15.01.25	2074960	15.01.25	85%	-do-
4	Reconstruction of existing Boundary wall around Samla Complex.	20.01.25	2631480	20.01.25	90%	-do-
5	Renovation of Office Building (Committee Room, Kitchen, Xen, pandoh Dam (Office, Xen, Elect. & Mech. Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	20.10.25	1229911	20.10.25	98%	-do-
6	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	04.03.25	3443500	04.03.25	-	-do-
7						
8						


	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs, slab and exterior of 4 Nö. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	गुजरात - 39185 शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	-	-	-do-	-do-
10	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	मै0 शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा गोहल्ला, मण्डी।	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	-	-	-do-	-do-
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।													
2	बीएसएल परिमण्डल नं0 2, बीबीएमबी सुन्दरनगर।				शून्य									
ए	प्राप्ति मण्डल एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									
बी	सलापड़ मण्डल बीबीएमबी सलापड़।				शून्य									
1	12	कार्यकारी अभियंता सलापड़ मण्डल	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापड़, डा0 सुडान, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	कार्य प्रगति पर है।
2	13	-do-	Carrying out development work i.e. construction of Cement concrete roads, drain and retaining wall relating to 102 Nos. E-2 type houses at BBMB Colony, Slapper (Phase-1).	श्री परमा नन्द, गांव- डा0 हराबाग, जिला- मण्डी, हि0प्र0।	16.01.25	1,52,28,501/-	-do-	23.01.25	22.01.26	-	85%	-	-do-	-do-
3	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु,	10.02.25	515967.10	-do-	17.0.25	16.05.25	-	-	-	-do-	-

			Social Welfare Activity.	गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।										
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen. E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दर नगर, जिला-मण्डी, हि0प्र0।	02.02.24	969256	NIT	02.02.24	02.02.26	-	60%	Xen	-	कार्य प्रगति पर है।
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै0 हन्स दूअर एण्ड टरेवलज, गांव व डा0 तिरफालघाट, तहसील- घुमारवीं, जिला- मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	58%	Xen	-	-do-
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P). BBMB, Sundernagar.	बाम्बे शिप, मैनेजमेंट प्राइवेट लिमि0 ऑफिस नं0 ए-506, सैलटन, साफिर, सेक्टर-15, सीबीडी बेलापुर, नई मुम्बई।	30.06.25	4856499	NIT	01.07.25	92 days.	30.09.25	30%	-do-	-	-do-
डी	बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।													
1	12.24-25 di. 30.11.24.	बीआरएससी एण्ड पीडी मण्डल	Restoration of approach Road (Completely damage) to approach road from four lane to Harabagh office complex RD 0/000	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दर	30.12.24	13.98	On-line	06.01.25	05.06.25	-	100%	-	कार्यकारी अभियंता,	कार्य पूर्ण हो गया है।

			to 0/300 mtrs. And junction of office complex road to water tank at Harabagh RD- 0/000 to 0/300 mtrs.	रनगर, जिला-मण्डी, हि०प्र०।										
2	10/24-25 dt. 7.1.25	-do-	Digitalization of land of BSL Project.	गेदारा इन्फरा. पलानर हाउस नं० 884, शिव नगर, कन्यानपुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	कार प
3	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै० जेएमएम इन्फरा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	08.01.25	250 34	On-line	15.01.25	14.11.25	-	41%	-	-do-	-
4	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	मै० जेएमएम इन्फरा० हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील-सुन्दरनगर।	08.01.25	250 34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-
5	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxy in place of CA-50 Paint.	मै० डीवाईन कन्सटरक्शन, हाउस नं० छ-14, सेक्टर-34 सनसीटी रोहतक।	24.01.25	99 20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-
6	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	श्रीमति द्रोमती देवी, पत्नि मोहन सिंह, गांव-मजरोट, Sundernagar.	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-


Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 07/2025 .

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Township Divn.	04/25-26 dt. 10.07.25	White Washing, Painting One Coat with Synthetic Enamel Paint, Distempering and Cement based paint in 20 Nos. S-2 type. 20 Nos. S-3 type old house and 10 No. S-4 type Qtr. And 07 No. block in New Colony houses in BBMB Colony, S/Nagar.	M/S Liak Ahmed (Prop. Sh. Akhil Ahmed) R/O House No. 5/13. Behind Memorial Hospital Nandwani Nagar Sonipat (Haryana).	25.04.25	Open tender	11,32,114/-	5.32,925/-	10.07.25	-
B HC&BG Divn. S/Nagar										
1	HC&BG Divn.		-NIL-							
C Pandoh Dam Divn.										
	Pandoh Dam Divn	03/25-26 dt. 04.07.25	Construction of damaged wire create with back filling use as a service raod Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud clearance from Diversion Tunnel at Samla Complex Pandoh.	-	25.02.25	E-Tender	109908269	69538109	-	-
D Elect. & Mech. Divn. Pandoh.										
			-NIL-							
(II) BSL Circle No. II, BBMB, S/Nagar.										
A Proc. Stores & Disposal Divn. SNR.										
-NIL-										
B Slapper Divn. BBMB Slapper.										
1	Slapper Divn. BBMB Slapper.		-NIL-							-
C Elect. & W/Shop Divn.										
-NIL-										
D BRSC & PD Divn. S/Nagar.										
1	BRSC & PD Divn.	01/25-26 dt. 04.07.25	Outsourcing of Trash Cleaning Activity at SST (Pungh).	Sh. Ranjeet Singh. Vill- Kandhar, P.O. Khural- 79, Tehsil- S/Nagar. Distt. Mandi(HP).	12.05.25	On-line	51.54	51.54	54.05	Work in progress.


 उपमुख्य अभियंता / मुख्यालय
 कार्यो: मुख्य अभियंता / बीएसएल
 बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 07/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल	04/25-26 dt. 10.07.25	White Washing, Painting One Coat with Synthetic Enamel Paint, Distemping and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 No. S-4 type Qtr. And 07 No. block in New Colony houses in BBMB Colony, S/Nagar.	मै० लियाक अहमद (प्र० श्री अखिल अहमद) निवासी- हाउस नं० 5/14, बिहाईण्ड मैमोरियल हॉस्पिटल, नन्दवानी नगर, सोनीपत, हरियाणा।	25.04.25	Open tender	11,32,114/-	5,32,925/-	10.07.25	-
B	ए बीबीएमबी सुन्दरनगर।									
1	चसी एवं बीजी मण्डल			-शून्य-						
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।	03/25-26 dt. 04.07.25	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud clearance from Diversion Tunnel at Samla Complex Pandoh.	-	25.02.25	E-Tender	109908269	69538109	-	-
D	विद्युत एवं यात्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़	24/24-25		-शून्य-						
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
1	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।	01/25-26 dt. 04.07.25	Outsourcing of Trash Cleaning Activity at SST (Pungh).	श्री रणजीत सिंह, गांव- कन्धार, डा० खुराहल-79, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	12.05.25	On-line	51.54	51.54	54.05	कार्य प्रगति पर है।


 Dy. Chief Engineer/Hg.,
 O/o Chief Engineer/BSL,
 BBMB, Sundernagar (H.P.)