

क्रमांक 24827-29 / बीएसएल/टी-4/1406/03 दिनांक 03/11/2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 09/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 09/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 09/2025 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सी0वी0ओ0, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

A6/6-1
D.H.
11/11

DEO

10/11/25

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 09/2025.


Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Township Divn.		-NIL-							
B HC&BG Divn. S/Nagar										
1	HC&BG Divn.	06/25-26 dt. 16.06.25	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	The Baba Ajit Singh, Co-Op L/C Society Ltd. Lodhi Majra, Post Office Lodhi Majra, Distt. Ropar (Punjab).	28.05.25	Open	769137	346117	16.09.25	Work yet to be started.
		07/25-26 dt. 24.09.25	Providing and Erection of "W" Metal Beam Crash Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	M/S Sharma Electrical Works, H. N. 149/11, Mandi.	15.07.25	Open	7483202	6274041	24.09.25	-do-
C Pandoh Dam Divn.										
			-NIL-							
D Elect. & Mech. Divn. Pandoh.										
			-NIL-							
(II) BSL Circle No. II, BBMB, S/Nagar.										
A Proc. Stores & Disposal Divn. SNR.										
			-NIL-							
B Slapper Divn. BBMB Slapper.										
1	Slapper Divn. BBMB Slapper.		-NIL-							
C Elect. & W/Shop Divn.										
			-NIL-							
D BRSC & PD Divn. S/Nagar.										
			-NIL-							

सुन्दरनगर

उपमुख्य अभियंता / मुख्यालय
कार्यालय मुख्य अभियंता / बीएसएल
बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 09/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
				—शून्य—						
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
1	एचसी एवं बीजी मण्डल,	06/25-26 dt. 16.06.25	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	द बाबा अजीत सिंह, को-ऑप एल/सी सोसायटी, लिमि० लोधी माजरा, डाक० लोधी माजरा, जिला- रोपड़ पंजाब।	28.05.25	Open	769137	346117	16.09.25	कार्य शुरू हो गया है।
		07/25-26 dt. 24.02.25	Providing and Erection of "W" Metal Beam Crash Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	15.07.25	Open	7483202	6274041	24.09.25	
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
				—शून्य—						
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
				—शून्य—						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
				—शून्य—						
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़	24/24-25		—शून्य—						
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			—शून्य—						
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
				—शून्य—						


 Dy. Chief Engineer/Hq.,
 O/o Chief Engineer/BSL,
 BBMB, Sundernagar (H.P.)

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 09/2025
in respect to BSL(P), BBMB, Sundernagar.

Sr. No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO-Rohanda, Tehsil-S/Nagar Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	75% work has been completed but now work stopped.
2	8/24-25	-do-	Water Proofing Roof replacement. laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil-Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	Work in progress.
3	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar	KRP Engineering Pvt. Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	Work in progress.
4	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	75%	-	-do-	Work in progress.
5	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village-Palahota, P.O. Behli, Upper Tehsil-S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	35%	-	-do-	-do-

6	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil-Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	50%	-	-do-	-do-
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distempering and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	M/S Liam Ahmed (Prop. Sh. Akhil Ahmed) R/O House No. 5/13, Behind Memorial Hospital, Nandwani Nagar Sonipat (Haryana).	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	Sh. Lekh. Raj, Village Sadrahi, P.O. Chambi, Sundernagar.	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	1%	-	-do-	-do-
II HC & BG Divn.														
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP)	23.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-Jaral, Tehsil-	22.07.24	39381314	Open	22.07.24	21.02.25	-	47%	12153710	-do-	Work in progress.

4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of exisiting metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	S/Nagar, Distt. Mandi (HP). Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work stopped due to low temperature for the execution of work.
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	9184922	-do-	Work in progress.
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	2200562	-do-	-do-
7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	Work completed.
8	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	1161886	-do-	Work in progress.
9	15/24- 25 dt. 11-01- 25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- Sundernagar, Distt. Mandi (HP).	01.01.25	1429231 6	Open	01.01.25	31.08.25	-	70%	1313635	-do-	-do-

3

	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar, Vill- Palahota, P.O. Upper Behli, Sundernagar.	09.06.25	471500	Open	16.06.25	15.02.25	-	50%	-	-do-	Work in progress.
11	03/25- 26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	Sh. Raj Kumar, Cont. C/O Kishori Lal Uppal Vill- Chaugan, P.O. Purana Bazar, S/Nagar.	12.06.25	562986	Open	17.06.25	16.04.25	-	50%	-	-do-	-do-
12	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	Sh. Akshay Chaudhary, Vill- Dadour, P.O. Dhaban, Tehsil- Balh, Distt. Mandi.	16.06.25	592505	Open	23.06.25	22.06.25	-	50%	-	-do-	-do-
13	05/25- 26 dt. 11.08.25	-do-	Outsourcing of One No. Mahindra Bolero Camper (5 seater) Vehicle for Hydel Channel Sub Divn. BBMB, S/Nagar.	Sh. Hoshiyar Singh, Village- Thalla, Tehsil- S/Nagar, Distt. Mandi(HP).	11.08.25	1006484	Open	18.08.25	17.08.27	-	-	-	-do-	-do-
14	06/25- 26 dt. 16.09.20	-do-	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	The Baba Ajit Singh, Co-Op L/C Society Ltd. Lodhi Majra, Post Office Lodhi Majra, Distt. Ropar (Punjab).	16.09.25	346117	Open	23.09.25	22.01.26	-	-	-	-do-	Work yet to be started.
15	07/25- 26 dt.	-do-	Providing and Erection of "W" Metal Beam Crash	M/S Sharma Electrical	24.09.25	6274041	Open	01.10.25	31.03.26	-	-	-	-do-	-do-


	24.09/25		Barrier along Sundernagar Hydrel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	Works, H. N. 149/11, Mandi.														
C	Pandoh Dam Divn. Pandoh																	
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.				
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	Work in progress.				
3	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	M/S S.B. Trading Company, Collage Road Mandi, Distt. Mandi (HP).	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-				
4	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	15.01.25	15.05.25	-	85%	-	-do-	-do-				
5	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2074960	-do-	15.01.25	15.05.25	-	100%	-	-do-	Work completd.				
6	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	Sh. Gauri Ram S/O Lt. Sh. Karmia Ram, VPO Gharan, Tehsil- Sadar, Distt. Mandi (HP).	20.01.25	2631480	-do-	20.01.25	25.07.25	-	100%	-	-do-	-do-				

5

	07/24-25 dt. 20.01.25	-do-	Renovation of Office Building (Committee Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	20.01.25	1229911	-do-	20.01.25	25.07.25	-	100%	-	-do-	-do-
8	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering, Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej, Surat, Gujrat-394185.	04.03.25	3443500	-do-	04.03.25	08.06.25	-	0%	-	-do-	Work in progress.
9	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	Sh. Shiv Kumar, Vill- Palhota, P.O. Upper Behli, Sundernagar.	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	10%	-	-do-	-do-
10	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	30%	-	-do-	-do-
11	03/25-26 dt. 04.07.25	-do-	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud Clearance from Diversion Tunnel at Samla Complex Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.07.25	69538109	E-tender.	04.07.25	10.07.26	-	2%	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh		-Nil-											
H	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.		-NIL-											
B	Slapper Divn. BBMB, Slapper.													
1	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division. BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan,	09.01.25	8.88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	Work in progress.

				Tehsil-Sundernagar, Distt. Mandi (HP).											
2	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil-Sundernagar, Distt. Mandi (HP).	10.02.25	515967	-do-	17.02.25	16.05.25	-	-	-	-do-		
C Elect. & W/Shop Divn. S/Nagar.															
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn. BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village-Thala, Tehsil-S/Nagar, Distt. Mandi (HP).	02.02.24	969256	NIT	02.02.24	02.02.26	-	77%	Xen	-		Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO-Trifalghat, Tehsil-Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	65%	-do-	-	-do-	
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P), BBMB, Sundernagar.	BOMBAY SHIP MANAGEMENT PRIVATE LTD. office No. A506, Shelton Sapphire Sec-15, CBD Belapur Navi Mumbai.	30.06.25	4856499	NIT	01.07.25	92 days.	30.09.25	90%	-do-	-	-do-	
D BRSC & PD Divn. S/Nagar.															
1	10/24-25 dt. 7.1.25	BRSC Divn.	Digitalization of land of BSL Project.	Godara Infr. Planner H. No. 884, Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-		Work in progress
2	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during	JMM Infracon H. No. 51-A/4, Bhojpur Bazar.	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-		-do-

			rainy season from RD-0 to 5200 (Phase-I).	Sundernagar, Distt. Mandi (HP).										
3	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 ((Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-
4	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxxy in place of CA-50 Paint.	M/S Divine Construction, H. No. B-14, Sector-34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-
5	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	Smt. Dropati Devi, W/O Mohan Singh, Village- Majhrot, P.O. Chambi, Tehsil- S/Nagar, Distt. Mandi (HP).	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-do-
6	02/25-26 dt. 04.07.25	-do-	Outsourcing of Trash Cleaning Activity at SST (Pangh)	Sh. Ranjeet Singh, Vill- Kandhar, P.O. Khural-79, Tehsil- S/Nagar, Mandi (HP).	04.07.25	54.05	On-line	11.07.25	20.03.26	-	-	-	-do-	-do-


 उपमुख्य अभियंता/मुख्यालय
 कार्यो मुख् अभियंता/बीएसएल
 बीबीएमबी, सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके / कार्यों का विवरण माह-09/2025

क्र. सं.	निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अंदाज करने की तिथि	अंदाज राशि	क्या खुली/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशत ता अंशदान	कार्य की अंतिम कीमत	अंदाजित अधौरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव डा0 रोहाण्डा, तहसील-सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	श्री अमनदीप कालीया, तहसील-नंगल, जिला-रुपनगर।	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	कार्य प्रगति पर है।
3	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	के.आर.पी. इंजीनियरिंग, प्रा0 लि0 332 अग्रवाल मॉडर्न बाजार, सी-33 लॉरेन्स रोड दिल्ली।	18.0.225	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	कार्य प्रगति पर है।
4	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	75%	-	-do-	कार्य प्रगति पर है।
5	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony,	श्री अक्षय कुमार, गांव-पलौहटा डा0 अपर बैहली, तह0 सुन्दरनगर,	13.03.25	74.91	-do-	20.03.25	19.12.25	-	35%	-	-do-	-do-

			Sundernagar.	जिला-मण्डी, हि0प्र0।										
6	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P). BBMB, SNR.	जेएमएम इनफ्राकॉन्-51, ए/4, भोजपुर, तहसील-सुन्दरनगर।	20.05.25	188.80	-do-	20.05.25	19.11.25	-	50%	-	-do-	-do
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distempering and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	मै0 लियाम अहमद, प्रो0 श्री अखिल अहमद, आर/ओ0 हाउस नं0 5/13, बिहार्ड ब्लाक, नैमोरियल हॉस्पिटल, नन्दवानी नगर, सोनीपत, हरयाणा।	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	श्री. लेख राज, गांव-सकराह, डा0 चाम्बी, सुन्दरनगर, जिला-मण्डी, हि0प्र0।	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	1%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. दुगली, तहसील-भोरंज, जिला-	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	कार्यकारी अभियंता,	कार्य प्रगति पर है।

				हमीरपुर, हि0प्र0।										
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरंज, जिला- हमीरपुर, हि0प्र0।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	श्री प्रवीण कुमार, सुपुत्र चान्दण गंव व डा0 जरल, तह0 सुन्दरनगर, जिला- मणसी, हि0प्र0।	22.07.24	39381314	Open	22.07.24	21.02.25	-	47%	12153710	-do-	कार्य प्रगति पर है।
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलीहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	कम तापमान के कारण कार्य रोका गया।
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	श्री जेएमएम इन्फ्रा0 हाउस नं0 51-ए/4 भोजपुर डा0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	-	-do-	कार्य प्रगति पर है।
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	श्री जेएमएम इन्फ्रा0 हाउस नं0 51-ए/4 भोजपुर डा0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-

7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, डा0 बायेंला, तह0 सुन्दरनगर, जिला-मण्डी।	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-do-	कार्य पूरा हो गया है।
8	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, गांव- बायेंला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-do-	कार्य प्रगति पर है।
9	15/24-25 dt. 11- 01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	श्री राकेश सिंह राघव, गांव- सकराह, डा0 चाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी, हि0प्र0।	01.01.25	14292316	Open	01.01.25	31.08.25	-	70%	-do-	कार्य प्रगति पर है।
10	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	09.06.25	471500	Open	16.06.25	15.02.25	-	50%	-do-	कार्य प्रगति पर है।
11	03/25- 26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distemping and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old	श्री राज कुमार, ठेकेदार, केयर ऑफ किशोरी लाल उप्पल, गांव- चौगान, डा0 पुराना बाजार, सुन्दरनगर।	12.06.25	562986	Open	17.06.25	16.04.25	-	50%	-do-	-do-

			for old emergency gate at BCW complex BBMB Sundernagar.	Sh. Raj										
12	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dows, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	श्री अंकशय चौधरी, गांव-डडौर, डा0 ढावण, तहसील-बल्ह, जिला-मण्डी।	16.06.25	592505	Open	23.06.25	22.06.25	-	50%	-	-do-	-do-
13	05 /25- 26 dt. 11.08.25	-do-	Outsourcing of One No. Mahindra Bolero Camper (5 seater) Vehicle for Hydel Channel Sub Divn. BBMB, S/Nagar.	श्री होशियार सिंह, गांव-थला, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	11.08.25	1006484	Open	18.08.25	17.08.27	-	-	-	-do-	-do-
14	06/25- 26 dt. 16.09.20	-do-	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	द बाबा अजीत सिंह, को-ऑप एल/सी सोसायटी, लिमि0 लोधी माजरा, डाक0 लोधी माजरा, जिला- रोपड़ पंजाब।	16.09.25	346117	Open	23.09.25	22.01.26	-	-	-	-do-	कार्य अभी शुरू करना है।
15	07/25- 26 dt. 24.09/2 5	-do-	Providing and Erection of "W" Metal Beam Crash Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	मै0 शर्मा इलैक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	24.09.25	6274041	Open	01.10.25	31.03.26	-	-	-	-do-	-do-
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	06/22-23 dt.	कार्यकारी अभियंता	Providing & lying C.I. Pipe Line near Govt. Sen.	श्री कुशल सिंह राघव,	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	कार्यकारी अभियंता,	कार्य प्रगति पर है।

	06.02.23-	पण्डोह बांध	Sec. School at Pandoh.	गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।												
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अश्वय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा0 द्रवल, तहसील- कोटली, जिला-मण्डी, हि0प्र0।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-		कार्य प्रगति पर है।	
3	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	मै0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी, जिला-मण्डी, हि0 प्र0।	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-		-do-	
4	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	डाई एल्टीट्यूट कन्सल्टेशन प्रा0 लि0 जिला मण्डी, हि0प्र0।	15.01.25	2241582	-do-	15.01.25	15.05.25	-	85%	-	-do-		-do-	
5	05/24-25 dt. 15.01.25	-do-	Construction of Dormitory Toilet and Bathroom at Top of Model Room situated at Pandoh Dam site.	डाई एल्टीट्यूट कन्सल्टेशन प्रा0 लि0 जिला मण्डी, हि0प्र0।	15.01.25	2074960	-do-	15.01.25	15.05.25	-	100%	-	-do-		कार्य पूर्ण हो गया है।	
6	06/24-25 dt. 20.01.25	-do-	Reconstruction of existing Boundary wall around Samla Complex.	श्री गौरी राम, सुपुत्र स्व0 श्री कर्मीया राम, गांव व डा0 धराण, तह0 सदर, जिला-मण्डी, हि0प्र0।	20.01.25	2631480	-do-	20.01.25	25.07.25	-	100%	-	-do-		कार्य पूर्ण हो गया है।	
7	07/24-25 dt.	-do-	Renovation of Office Building (Committee	मै0 शर्मा इलेक्ट्रीकल	20.10.25	1229911	-do-	20.10.25	25.07.25	-	100%	-	-do-		-do-	

	20.01.25		Room, Kitchen, Xen pandoh Dam Office, Xen, Elect. & Mech. Office, S.E. REst Room, Crane Staff room, Gate Repair staff room, Electrical Staff room & Spillway staff room) at Dam site.	वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।											
8	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	मै० मारुती इंजिनियरिंग बलॉक नं० 141, एनआर सोहन इण्ड. एन.एच-8, नवागम, कामरेज, सुरत गुजरात-- 39185	04.03.25	3443500	-do-	04.03.25	08.06.25	-	10%	-	-do-	कार्य प्रगति पर है।	
9	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jara! Colony, BBMB Pandoh.	शिव कुमार, गांव- पलौहटा, डा० अपर वैहली, तहसील- सुन्दरनगर।	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	-	-	-do-	-do-	
10	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	30%	-	-do-	-do-	
11	03/25-26 dt. 04.07.25	-do-	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud Clearance from Diversion Tunnel at Samla Complex Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	04.07.25	69538109	E-tender.	04.07.25	10.07.26	-	2%	-	-do-	-do-	

15

डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।			शून्य										
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति मण्डल एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।			शून्य										
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	12	कार्यकारी अभियंता सलापड़ मण्डल	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापड़, डा० सुखान, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	कार्य प्रगति पर है।
2	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- दुहणु, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	10.02.25	515967.1 0	-do-	17.0.25	16.05.25	-	-	-	-do-	-
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn. BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्द रनगर, जिला-मण्डी, हि०प्र०।	02.02.24	969256	NIT	02.02.24	02.02.26	-	77%	Xen	-	कार्य प्रगति पर है।
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै० हन्स दूअर एण्ड टरेवलज, गांव व डा० तिरफालघाट, तहसील- धुमारवीं, जिला- मण्डी, हि०प्र०।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	65%	Xen	-	-do-

3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P). BBMB, Sundernagar.	डा.बी. सिंग मैनेजमेंट प्राईवेट लिमिटेड ऑफिस नं० ए-506, सेलटन, साफिर, सेक्टर-15, सीबीडी बेलापुर, नई मुम्बई।	30.06.25	4856.499	NIT	01.07.25	92 days	30.09.25	90%	-do-	-	-do-
डी	बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।													
1	10/24-25 dt. 7.1.25	बीआरएससी एण्ड पीडी मण्डल	Digitalization of land of BSL Project.	गैदास... इन्फो. प्लानर हाउस नं० 684, शिव नगर, कन्ननपुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	कार्य प्रगति पर है।
2	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै० जेएमएम इन्फो हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-	-do-
3	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	मै० जेएमएम इन्फो हाउस नं० 51-ए/4 भोजपुर, डा० भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-
4	13/24-25 dt.	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos.	मै० डीवाईन कन्पटरेशन,	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-

	07.01.25		Panel at SST Intake Structure with Poly Pox in place of CA-50 Paint.	हाउस नं० छ-14, सैंक्टर-34 सनसीटी रोहतक।										
5	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	श्रीमति द्रोमती देवी, पति मोहन सिंह, गांव-मजरोट, डा० चाम्बी, तहसील-सुन्दरनगर, जिला-मण्डी, हि०प्र०।	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-do-
6	02/25-26 dt. 04.07.25	-do-	Outsourcing of Trash Cleaning Activity at SST (Pungh)	श्री रणजीत सिंह, गांव-कन्धार, डा० खुराहल-79, तह० सुन्दरनगर, जिला-मण्डी, हि०प्र०।	04.07.25	54.05	On-line	11.07.25	20.03.26	-	-	-	-do-	-do-

उपमुख्य अभियंता/मुख्यालय
कार्यालय: मुख्य अभियंता/बीएसएल
बीबीएमबी, सुन्दरनगर।