

क्रमांक 26139-51

/बीएसएल/टी-4/1406/03

दिनांक 21/11/2025

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 10/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 10/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 10/2025 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

21/11/2025

उपमुख्य अभियंता/मुख्यालय
कार्यालय मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।

2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सीवीओओ, बीबीएमबी चण्डीगढ़ के मीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 10/2025
in respect to BSL(P), BBMB, Sundernagar.

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I S.E. BSL Circle No. I, BBMB, S/Nagar.														
A Township Divn. BBMB, S/Nagar.														
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO- Rohanda, Tehsil- S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	75% work has been completed but now work stopped.
2	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil- Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	Work in progress.
3	18/24- 25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	Work in progress.
4	20/24- 25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	96%	-	-do-	Work in progress.
5	21/24- 25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	45%	-	-do-	-do-

	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil-Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	90%	-	-do-	-do-
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distemping and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	M/S Liam Ahmed (Prop. Sh. Akhil Ahmed) R/O House No. 5/13, Behind Memorial Hospital, Nandwani Nagar Sonipat (Haryana).	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village Sakrah, P.O. Chambi, Sundernagar.	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	5%	-	-do-	-do-
B HC & BG Divn.														
1	22/22-23 dt. 28.03.22	HC & BG	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	Sh. Parmod Kumar, S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-Jaral, Tehsil-	22.07.24	39381314	Open	22.07.24	21.02.25	-	47%	12153710	-do-	Work in progress.

				S/Nagar, Distt. Mandi (HP).										
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of exisiting metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work stopped due to low temperature for the execution of work.
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	9184922	-do-	Work in progress.
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil- Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	2200562	-do-	-do-
7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	Work completed.
8	11/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	Jaswant Singh S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- SNR, Distt. Mandi.	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	1161886	-do-	Work in progress.
9	15/24- 25 dt. 11-01- 25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village- Luhnnoo, P.O. Bayla, Tehsil- Sundernagar, Distt. Mandi (HP).	01.01.25	1429231 6	Open	01.01.25	31.08.25	-	75%	1313635	-do-	-do-

10	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar, Vill- Palahota, P.O. Upper Behli, Sundernagar.	09.06.25	471500	Open	16.06.25	15.02.25	-	50%	-	-do-	Work in progress.
11	03/25- 26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	Sh. Raj Kumar, Cont. C/O Kishori Lal Uppal Vill- Chaugan, P.O. Purana Bazar , S/Nagar.	12.06.25	562986	Open	17.06.25	16.04.25	-	50%	-	-do-	-do-
12	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	Sh. Akshay Chaudhary, Vill- Dadour, P.O. Dhaban, Tehsil- Balh, Distt. Mandi.	16.06.25	592505	Open	23.06.25	22.06.25	-	58%	-	-do-	-do-
13	05/25- 26 dt. 11.08.25	-do-	Outsourcing of One No. Mahindra Bolero Camper (5 seater) Vehicle for Hydel Channel Sub Divn. BBMB, S/Nagar.	Sh. Hoshiyar Singh, Village- Thalla, Tehsil- S/Nagar, Distt. Mandi(HP).	11.08.25	1006484	Open	18.08.25	17.08.27	-	-	-	-do-	-do-
14	06/25- 26 dt. 16.09.20	-do-	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	The Baba Ajit Singh, Co-Op L/C Society Ltd. Lodhi Majra, Post Office Lodhi Majra, Distt. Ropar (Punjab).	16.09.25	346117	Open	23.09.25	22.01.26	-	-	-	-do-	Work yet to be started.
15	07/25- 26 dt.	-do-	Providing and Erection of "W" Metal Beam Crash	M/S Sharma Electrical	24.09.25	6274041	Open	01.10.25	31.03.26	-	5%	-	-do-	Work in progress.

	24.09/25		Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	Works, H. N. 149/11, Mandi.										
C	Pandoh Dam Divn. Pandoh													
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghav, Village- Sakrah, P.O. Chambi, Tehsil- Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5") as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	-	12.03.24	11.04.24	-	90%	-	-do- Work in progress.
3	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	M/S S.B. Trading Company, Collage Road Mandi, Distt. Mandi (HP).	09.07.24	3392063	-do-	-	09.07.24	14.10.24	-	90%	-	-do- -do-
4	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	-	15.01.25	15.05.25	-	95%	-	-do- -do-
5	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering, Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej, Surat, Gujrat-394185.	04.03.25	3443500	-do-	-	04.03.25	08.06.25	-	0%	-	-do- Work in progress.
6	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral	Sh. Shiv Kumar, Vill- Palhota, P.O. Upper Behli, Sundernagar.	27.05.25	4289792	E-tender	-	27.05.25	01.12.25	-	20%	-	-do- -do-

	02/25-26 dt. 04.06.25	-do-	Colony, BBMB Pandoh. Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	40%	-	-do-	-do-
8	03/25-26 dt. 04.07.25	-do-	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud Clearance from Diversion Tunnel at Samla Complex Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.07.25	69538109	E-tender.	04.07.25	10.07.26	-	37%	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh		-Nil-											
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.		-NIL-											
B	Slapper Divn. BBMB, Slapper.													
1	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/ -	-do-	16.01.25	15.07.25	-	90%	-	-do-	Work in progress.
2	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967	-do-	17.02.25	16.05.25	-	-	-	-do-	Work deferred due to Demarcation of land pending/ carried out from Akhara Smiti.
C	Elect. & W/Shop Divn. S/Nagar.													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village- Thala, Tehsil- S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	77%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection	M/S Hans Tour & Travles, VPO-	02.02.24	3524826	NIT	02.02.24	02.02.26	-	65%	-do-	-	-do-

			vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	Trifalghat, Tehsil-Ghumarwin, Distt. Bilaspur (HP).										
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P), BBMB, Sundernagar.	BOMBAY SHIP MANAGEMENT PRIVATE LTD. office No. A506, Shelton Sapphire Sec-15, CBD Belapur Navi Mumbai.	30.06.25	4856499	NIT	01.07.25	92 days.	30.09.25	90%	-do-	-	-do-
D BRSC & PD Divn. S/Nagar.														
1	10/24-25 dt. 7.1.25	BRSC Divn.	Digitalization of land of BSL Project.	Godara Infr. Planner H. No. 884, Shiv Nagar, Kanganpur Road, Sirsa 12 Haryana.	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	Work in progress
2	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-	-do-
3	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-
4	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxxy in place of CA-50 Paint.	M/S Divine Construction , H. No. B-14, Sector-34 Suncity Rohtak.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-
5	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	Smt. Dropati Devi, W/O Mohan Singh, Village- Majhrot, P.O. Chambi, Tehsil- S/Nagar, Distt. Mandi (HP).	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-do-

6	02/25-26 dt. 04.07.25	-do-	Outsourcing of Trash Cleaning Activity at SST (Pungh)	Sh. Ranjeet Singh, Vill- Kandhar, P.O. Khural-79, Tehsil- S/Nagar, Mandi (HP).	04.07.25	54.05	On-line	11.07.25	20.03.26	-	-	-	-do-	-do-
---	-----------------------------	------	---	--	----------	-------	---------	----------	----------	---	---	---	------	------


 उपमुख्य अभियंता/मुख्यालय
 कायोप: मुख्य अभियंता/बीएसएल
 बीबीएमबी, सुन्दरनगर।

2 लाख से अधिक मूल्य के चालू ठेके / कार्यों का विवरण माह-10/2025

क्र.सं.	निविदा क्र०	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अवाई करने की तिथि	अवाई राशि	क्या खुली/एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशत या अंशदान	कार्य की अंतिम कीमत	अवाईंग अधीरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परियोजना नं० 1, बीबीएमबी सुन्दरनगर / नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव बडा रोहाण्डा, तहसील-सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	कार्य प्रगति पर है।
2	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	श्री अमनदीप कालीया, तहसील-नंगल, जिला-रूपनगर।	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	कार्य प्रगति पर है।
3	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	के.आर.पी. ईन्जीनियरिंग, प्रा० लि० 332 अग्रवाल मॉडर्न बाजार, सी-33 लॉरेन्स रोड दिल्ली।	18.0.225	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	कार्य प्रगति पर है।
4	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	96%	-	-do-	कार्य प्रगति पर है।
5	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony,	श्री अक्षय कुमार, गांव-पलौहटा डा० अपर वैहली, तह० सुन्दरनगर,	13.03.25	74.91	-do-	20.03.25	19.12.25	-	45%	-	-do-	-do-

			Sundernagar.	जिला-मण्डी, हि०प्र०।										
6	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	जेएमएम इनफ्राकोन-51, ए/4, भोजपुर, तहसील-सुन्दरनगर।	20.05.25	188.80	-do-	20.05.25	19.11.25	-	90%	-	-do-	-do
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distempering and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	मै० लियाम अहमद, प्रो० श्री अखिल अहमद, आर. /ओ० हाउस नं० 5/13, बिहाईण्ड मैमोरियल हॉस्पिटल, नन्दवानी नगर, सोनीपत, हरयाणा।	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	5%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. दुगली, तहसील-भोरंज, जिला-	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	कार्यकारी अभियंता,	कार्य प्रगति पर है।

2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	हमीरपुर, हि0प्र0। प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील- भोरंज, जिला- हमीरपुर, हि0प्र0।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	श्री प्रवीण कुमार, सुपुत्र चान्द गंव व डा0 जरल, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	22.07.24	39381314	Open	22.07.24	21.02.25	-	47%	12153710	-do-	कार्य प्रगति पर है।
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of exisiting metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	कम तापमान के कारण कार्य रोका गया।
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	17547074	Open	27.11.24	26.07.25	-	65%	-	-do-	कार्य प्रगति पर है।
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-

7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, डा0 बायला, तह0 सुन्दरनगर, जिला-मण्डी।	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	कार्य पूरा हो गया है।
8	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहणु, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-	-do-	कार्य प्रगति पर है।
9	15/24-25 dt. 11- 01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydrel Channel in Habitation area adjoining Sundernagar Hydrel Channel.	श्री राकेश सिंह राघव, गांव- सकराह, डा0 चाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी, हि0प्र0।	01.01.25	14292316	Open	01.01.25	31.08.25	-	75%	-	-do-	कार्य प्रगति पर है।
10	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydrel Channel, BBMB, S/Nagar.	शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	09.06.25	471500	Open	16.06.25	15.02.25	-	50%	-	-do-	कार्य प्रगति पर है।
11	03/25- 26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distemping and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old	श्री राज कुमार, ठेकेदार, केयर ऑफ किशोरी लाल उप्पल, गांव- चौगान, डा0 पुराना बाजार, सुन्दरनगर।	12.06.25	562986	Open	17.06.25	16.04.25	-	50%	-	-do-	-do-

			for old emergency gate at BCW complex BBMB Sundernagar.	Sh. Raj										
12	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dows, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	श्री अकशय चौधरी, गांव-डडौर, डा0 दावण, तहसील-बल्ह, जिला-मण्डी।	16.06.25	592505	Open	23.06.25	22.06.25	-	58%	-	-do-	-do-
13	05 /25- 26 dt. 11.08.25	-do-	Outsourcing of One No. Mahindra Bolero Camper (5 seater) Vehicle for Hydel Channel Sub Divn. BBMB, S/Nagar.	श्री होशियार सिंह, गांव-थला, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	11.08.25	1006484	Open	18.08.25	17.08.27	-	-	-	-do-	-do-
14	06/25- 26 dt. 16.09.20	-do-	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	द बाबा अजीत सिंह, को-ऑप एल/सी सोसायटी, लिमि0 लोधी माजरा, डाक0 लोधी माजरा, जिला- रोपड़ पंजाब।	16.09.25	346117	Open	23.09.25	22.01.26	-	-	-	-do-	कार्य अभी शुरू करना है।
15	07/25- 26 dt. 24.09/2 5	-do-	Providing and Erection of "W" Metal Beam Crash Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	मै0 शर्मा इलैक्ट्रिकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	24.09.25	6274041	Open	01.10.25	31.03.26	-	5%	-	-do-	-do-
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
I	06/22-23 dt.	कार्यकारी अभियंता	Providing & lying C.I. Pipe Line near Govt. Sen.	श्री कुराल सिंह राघव,	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	कार्यकारी अभियंता,	कार्य प्रगति पर है।

	06.02.23	पण्डोह बांध	Sec. School at Pandoh.	गांव-सकराह, डा0 चाम्बी, तह0 सुन्दरनगर।										
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अक्षय कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा0 द्रवल,, तहसील- कोटली, जिला-मण्डी, हि0प्र0।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	कार्य प्रगति पर है।
3	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	मै0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी, जिला-मण्डी, हि0 प्र0।	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-
4	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	हार्ड एल्टीटयूट कन्सट्रक्शन प्रॉ लि0 जिला मण्डी, हि0प्र0।	15.01.25	2241582	-do-	15.01.25	15.05.25	-	95%	-	-do-	-do-
5	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	मै0 मारुती इंजिनियरिंग बलॉक नं0 141, एनआर. सोहन इण्ड. एन.एच-8, नवागम, कामरेज, सुरत गुजरात- 39185	04.03.25	3443500	-do-	04.03.25	08.06.25	-	0%	-	-do-	कार्य प्रगति पर है।
6	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	शिव कुमार, गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	20%	-	-do-	-do-

	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 धनेहरा मोहल्ला, मण्डी।	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	40%	-	-do-	-do-
8	03/25-26 dt. 04.07.25	-do-	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud Clearance from Diversion Tunnel at Samla Complex Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 धनेहरा मोहल्ला, मण्डी।	04.07.25	69538109	E-tender.	04.07.25	10.07.26	-	37%	-	-do-	-do-
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।				शून्य									
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति भण्डार एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									
बी	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	12	कार्यकारी अभियंता सलापड़ मण्डल	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह दर्मा, गांव- सलापड़, डा० सुडान, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	कार्य प्रगति पर है।
2	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	10.02.25	515967.1 0	-do-	17.0.25	16.05.25	-	-	-	-do-	कार्य प्रगति पर है।
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper	होशियार सिंह, सुपुत्र श्री खेम	02.02.24	969256	NIT	02.02.24	02.02.26	-	77%	Xen	-	कार्य प्रगति पर है।

			(5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	चन्द, गांव-थला, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।										
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै0 हन्स दूअर एण्ड टरैवलज, गांव व डा0 तिरफालघाट, तहसील-घुमारवीं, जिला-मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	65%	Xen	-	-do-
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P), BBMB, Sundernagar.	याम्ने शिप, मैनेजमेंट प्राईवेट लिमि0 ऑफिस नं0 ए-506, सैलटन, साफिर, सैक्टर-15, सीवीडी बेलापुर, नई मुम्बई।	30.06.25	4856499	NIT	01.07.25	92 days.	30.09.25	90%	-do-	-	-do-
डी बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।														
1	10/24-25 dt. 7.1.25	बीआरएससी एण्ड पीडी मण्डल	Digitalization of land of BSL Project.	गेंदासा इन्फरा. पलानर हाउस नं0 884, शिव नगर, कन्ननपुर रोड, सिरसा-12 हरयाणा।	07.01.25	23.86	On-line	14.01.25	13.06.25	-	12%	-	-do-	कार्य प्रगति पर है।
2	11/24-25 dt. 7.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-	-do-

				भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।											
3	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD- 5200 to 7800 ((Phase-II).	मै0 जेएमएम इन्फ्रा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-	
4	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Poxy in place of CA-50 Paint.	मै0 डीवाईन कन्सट्रक्शन, हाउस नं0 छ-14, सेक्टर-34 सनसीटी रोहतक।	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-	
5	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	श्रीमति द्रोमती देवी, पत्नि मोहन सिंह, गांव-मजरोट, डा0 चाम्बी, तहसील-सुन्द रनगर, जिला-मण्डी, हि0प्र0।	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-do-	
6	02/25-26 dt. 04.07.25	-do-	Outsourcing of Trash Cleaning Activity at SST (Pungh)	श्री रणजीत सिंह, गांव- कन्धार, डा0 खुराहल-79, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	04.07.25	54.05	On-line	11.07.25	20.03.26	-	-	-	-do-	-do-	

अ. मुख्या अभियन्ता/मुख्याल
Dy. Chief Engineer/Hqr


 Dy. Chief Engineer/Hqr
 कार्यालय मुख्य अभियन्ता/बी.एस.एल.
 O/o Chief Engineer/BSL
 बी.बी.एम.बी. सुन्दरनगर (हि0प्र0)
 BBMB, Sundernagar (H

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 10/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of MT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	BSL Circle No. I, BBMB, S/Nagar.									
A	Township Divn. S/Nagar.									
1	Township Divn.	07/2025-26 dt. 09.10.25	Protection and Stabilization of land slide zone by providing wire crates beneath Radha Swami Satsang Bhawan Colony, Sundernagar.	Sh. Amzad Khan S/O Sh. Asmail Ali, Vill- Dugrain, P.O. Kanaid, Tehsil- S/Nagar, Distt. Mandi(HP).	30.04.2025	Online.	12,67,615/-	9,18,640/-	09.10.25	-
B	HC&BG Divn. S/Nagar									
C	Pandoh Dam Divn.									
			-NIL-							
D	Elect. & Mech. Divn. Pandoh.									
			-NIL-							
(II)	BSL Circle No. II, BBMB, S/Nagar.									
A	Proc. Stores & Disposal Divn. SNR.									
			-NIL-							
B	Slapper Divn. BBMB Slapper.									
I	Slapper Divn. BBMB Slapper.									
			-NIL-							
C	Elect. & W/Shop Divn.									
			-NIL-							
D	BRSC & PD Divn. S/Nagar.									
1	BRSC & PD Divn.	03/ 25-26 dt. 24.10.25	Removal/ Clearance of weed growth congress grass, shrubs and jungle bushes of complex view point area lawn (inside and outside) along B.R. Slopes Sundernagar) (four cutting in a year) Mtc. of landscaped slope of BR and collection of Trash from B.R. Slops.	Sh. Shive Kumar, Village- Palhota, P.O. Upper Behli, Tehsil- Sundernagar, Distt. Mandi (HP).	25.04.2025	Online	10.57 lacs	10.57 lacs	5.14 lacs.	Work in progress.

उपमुख्य अभियंता/मुख्यालय
कार्य, मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 10/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I)	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।									
A	नगर मण्डल बीबीएमबी सुन्दरनगर।									
1	नगर मण्डल	07/2025-26 dt. 09.10.25	Protection and Stabilization of land slide zone by providing wire crates beneath Radha Swami Satsang Bhawan Colony, Sundernagar.	श्री अमजद खान, सुपुत्र श्री असमेल अली, गांव- दुगराई, डा० कर्नेड, तहसील- सुन्दरनगर, जिला-मण्डी, हि०प्र०।	30.04.2025	Online.	12,67,615/-	9,18,640/-	09.10.25	-
B	एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।									
1	एचसी एवं बीजी मण्डल,			-शून्य-						
C	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
D	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।									
				-शून्य-						
(II)	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।									
A	प्राप्ति मण्डल एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।									
				-शून्य-						
B	सलापड़ मण्डल बीबीएमबी सलापड़।									
1	सलापड़ मण्डल बीबीएमबी सलापड़			-शून्य-						
C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।			-शून्य-						
D	बीआरएससी एण्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
1	बीआरएससी एण्ड पीडी मण्डल	03/25-26 dt. 24.10.25	Removal/ Clearance of weed growth congress grass, shrubs and jungle bushes of complex view point area lawn (inside and outside) along B.R. Slopes Sundernagar (four cutting in a year) Mtc. of landscaped slope of BR and collection of Trash from B.R. Slops.	श्री शिव कुमार, गांव- पलौहटा, डा० अपर बैहली, तहसील- सुन्दरनगर, जिला- मण्डी, हि० प्र०।	25.04.2025	Online	10.57 lacs	10.57 lacs	5.14 lacs.	कार्य प्रगति पर है।

अम मुख् अभियन्ता/मुख्या
 Dy. Chief Engineer/Hqr
 कार्या मुख् अभियन्ता/बी.एस.एल.
 O/o Chief Engineer/BSL
 बी.बी.एम.बी. सुन्दरनगर (हि०प्र०)
 BBMB, Sundernagar (H