

क्रमांक 1683-85

/बीएसएल/टी-4/1406/03

दिनांक 21/01/2026

सेवा में,

मुख्य सतर्कता अधिकारी,
बीबीएमबी, चण्डीगढ़।

विषय:-

1. Statement of contracts/ works awarded during the month of 12/2025.
2. Statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 12/2025 .

संदर्भ:-

आपके कार्यालय का पत्र क्रमांक 514-22/सीवीओ-78 दिनांक 15.9.2015,
एवं क्रमांक 531-36/सीवीओ-78 दिनांक 15.9.2015

Please find enclosed herewith the Statement of contracts/ works awarded during the month and statement of on-going contracts/ works with award value more than Rs. 2 lacs during the month of 12/2025 (English & Hindi), as desired vide your office letter under reference for information and necessary action.

DA/As above.

18/1/2026
उपमुख्य अभियंता/मुख्यालय
कार्यालय मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

प्रतिलिपि:-

1. निदेशक/एचआरडी, बीबीएमबी चण्डीगढ़।
2. ई.डी.पी. मैनेजर, बीबीएमबी चण्डीगढ़ को सीवीओओ, बीबीएमबी चण्डीगढ़ के नीमो क्रमांक 834-37/CVO-78 dated. 18.11.2016 for uploading the data on the website.

DA/As above

Monthly Return in respect of on-going contracts with award value more than Rs. 2 lacs for the month 12/2025
in respect to BSL(P), BBMB, Sundernagar.

Sr No	Work order No	Name of office	Name of work	Name of contractor	Date of award	Work order amount	Open tender/ single tender	Stipulated Date of start	Stipulated Date of completion	Likely/ Actual Date of completion	Progress in %	Final value of work done	Awarding authority	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
I	S.E. BSL Circle No. I, BBMB, S/Nagar.													
A	Township Divn. BBMB, S/Nagar.													
1	7/19-20 dt. 26.8.19	Township Divn. BBMB, S/Nagar.	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	Sh. Sanjay Kumar, VPO- Rohanda, Tehsil- S/Nagar, Distt. Mandi.	26.8.19	48.72	E-Tender	2.9.19	2.6.20	-	75%	-	Xen	75% work has been completed but now work stopped.
2	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	Sh. Amandeep Kalia Tehsil- Nangal, Distt. Roopnagar.	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	Work in progress.
3	18/24- 25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	KRP Engineering Pvt., Ltd. 332 Aggarwal Modern Bazar, C-33 Lawrence Road Delhi.	18.02.25	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	Work in progress.
4	20/24- 25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village- Sakrah, P.O. Chambi, Sundernagar, Distt. Mandi.	07.03.25	64.80	-do-	14.03.25	13.11.25	-	96%	-	-do-	Work in progress.
5	21/24- 25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type= 08 Nos., S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	Sh. Akshay Kumar, Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi (HP).	13.03.25	74.91	-do-	20.03.25	19.12.25	-	75%	-	-do-	-do-

6	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	JMM Infracon, 51-A/4, Bhojpur Tehsil-Sundernagar.	20.05.25	188.80	-do-	20.05.25	19.11.25	-	90%	-	-do-	-do-
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distempering and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	M/S Liam Ahmed (Prop. Sh. Akhil Ahmed) R/O House No. 5/13, Behind Memorial Hospital, Nandwani Nagar Sonipat (Haryana).	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	Sh. Lekh Raj, Village Sakrah, P.O. Chambi, Sundernagar.	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	35%	-	-do-	-do-
9	7/25-26	-do-	Protection and stabilization of land slide zone by providing wire crates beneath Radha Swami Satsang Bhawan Colony, SNR.	Sh. Lekh Raj, Village Sakrah, P.O. Chambi, Sundernagar.	09.10.25	9.18	-do-	15.10.25	14.02.26	-	65%	-	-do-	-do-
10	8/25-26	-do-	Painting work with acrylic smooth exterior paint and with cement based water soluble exterior aint i.e. snowcem on Non-residential building in BSL Colony at BBMB S/Nagar.	Raj Kumar S/O Sh. Jagiri Lal S/O Kishori Lal, Uppal, Vill-Chaugan, P.O. Purana Bazar, Tehsil- S/Nagar, Distt. Mandi.	08.12.25	9.67	-do-	15.12.25	14.04.26	-	65%	-	-do-	-do-
B	HC & BG Divn.													
1	22/22-23	HC & BG	Providing RCC Burgies	Sh. Parmod Kumar,	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	449040	-do-	Work in progress.

	dt. 28.03.22		including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	S/O Sh. Piar Chand, Vill & PO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).										
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	Parmod Kumar S/O Sh. Piar Chand, VPO Dugli, Tehsil-Bhoranj, Distt. Hamirpur (HP).	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	-do-
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	Sh. Parveen Kumar, S/O Chand, VPO-Jaral, Tehsil-S/Nagar, Distt. Mandi (HP).	22.07.24	39381314	Open	22.07.24	21.02.25	-	49%	12153710	-do-	Work in progress.
4	5/24-25 dt. 10.09.24	-do-	Repair and maintenance of existing metalled road on L/S of Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar Village- Palahota, P.O. Upper Behli, Tehsil- S/Nagar.	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	Work stopped due to low temperature for the execution of work.
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSL(P), Sundernagar.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	17547074	Open	27.11.24	26.07.25	-	75%	9184922	-do-	Work in progress.
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	M/S JMM, Ifra. Cont. House No. 51-A/4, Bhojpur, P.O. Bhojpur Tehsil-Sundernagar.	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	2200562	-do-	-do-
7	10/24-25 dt. 29.11.24	-do-	Construction of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	Jaswant Singh S/O Sh. Balak Ram, Village-Luhnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	Work order issued on 29.11.24 and finalization of site by the concerned Panchayat has been done and work will be started after demarcation.
8	1/24-25	-do-	Re-construction of Foot	Jaswant Singh	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	1161886	-do-	Work in progress.

	dt. 26.12.24		Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-SNR, Distt. Mandi.										
9	15/24-25 dt. 11-01-25	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel in Habitation area adjoining Sundernagar Hydel Channel.	Sh. Rakesh Kumar S/O Sh. Balak Ram, Village-Luhnnoo, P.O. Bayla, Tehsil-Sundernagar, Distt. Mandi (HP).	01.01.25	14292316	Open	01.01.25	31.08.25	-	95%	1313635	-do-	-do-
10	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydel Channel, BBMB, S/Nagar.	Sh. Shiv Kumar, Vill- Palahota, P.O. Upper Behli, Sundernagar.	09.06.25	471500	Open	16.06.25	15.02.25	-	50%	-	-do-	Work in progress.
11	03/25-26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	Sh. Raj Kumar, Cont. C/O Kishori Lal Uppal Vill- Chaugan, P.O. Purana Bazar, S/Nagar.	12.06.25	562986	Open	17.06.25	16.04.25	-	70%	-	-do-	-do-
12	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowels, embankments of Sundernagar Hydel Channel alongwith providing and painting of various structure, BBMB,	Sh. Akshay Chaudhary, Vill- Dadour, P.O. Dhaban, Tehsil-Balh, Distt. Mandi.	16.06.25	592505	Open	23.06.25	22.06.25	-	65%	-	-do-	-do-

			Sundernagar.											
13	05/25-26 dt. 11.08.25	-do-	Outsourcing of One No. Mahindra Bolero Camper (5 seater) Vehicle for Hydel Channel Sub Divn. BBMB, S/Nagar.	Sh. Hoshiyar Singh, Village-Thalla, Tehsil-S/Nagar, Distt. Mandi(HP).	11.08.25	1006484	Open	18.08.25	17.08.27	-	-	-	-do-	-do-
14	06/25-26 dt. 16.09.20	-do-	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	The Baba Ajit Singh, Co-Op L/C Society Ltd. Lodhi Majra, Post Office Lodhi Majra, Distt. Ropar (Punjab).	16.09.25	346117	Open	23.09.25	22.01.26	-	10%	-	-do-	-do-
15	07/25-26 dt. 24.09/25	-do-	Providing and Erection of "W" Metal Beam Crash Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	M/S Sharma Electrical Works, H. N. 149/11, Mandi.	24.09.25	6274041	Open	01.10.25	31.03.26	-	90%	-	-do-	Work in progress.
C Pandoh Dam Divn. Pandoh														
1	06/22-23 dt. 06.02.23	Xen Pandoh Dam.	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	Sh. Kushal Singh Raghay, Village- Sakrah, P.O. Chambi, Tehsil-Sundernagar, Distt. Mandi (HP).	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	Xen	Work in progress.
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	Sh. Akshay Kumar S/O Sh. Krishan Chand, VPO- Druval, Tehsil-Kotli Distt. Mandi (HP)	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	-do-
3	01/24-25 dt.	-do-	Replacement of 1 No. 170 HP Motor with Pump &	M/S S.B. Trading Company,	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-

	09.07.24		Control Panel at Juni Road Water Works at BBMB Pandoh.	Collage Road Mandi, Distt. Mandi (HP).										
4	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	High Altitude Construction Pvt. Ltd. Distt. Mandi (HP)	15.01.25	2241582	-do-	15.01.25	15.05.25	-	95%	-	-do-	-do-
5	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	M/S Maruti Engineering, Block No. 141, NR Soham Ind. NH-8, Navagam, Kamrej, Surat, Gujrat-394185.	04.03.25	3443500	-do-	04.03.25	08.06.25	-	0%	-	-do-	Work in progress.
6	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	Sh. Shiv Kumar, Vill- Palhota, P.O. Upper Behli, Sundernagar.	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	40%	-	-do-	-do-
7	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	90%	-	-do-	-do-
8	03/25-26 dt. 04.07.25	-do-	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud Clearance from Diversion Tunnel at Samla Complex Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi.	04.07.25	69538109	E-tender.	04.07.25	10.07.26	-	55%	-	-do-	-do-
D	Elect. & Mech. Divn. Pandoh			-Nil-										
II	BSL Circle No. II													
A	Proc. Stores & Disposal Divn.			-NIL-										
B	Slapper Divn. BBMB, Slapper.													
1	12	-do-	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	Work in progress.

2	01/4	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	Sh. Yashwant Singh Verma, Village- Slapper, P.O. Sudhan, Tehsil- Sundernagar, Distt. Mandi (HP).	10.02.25	515967	-do-	17.02.25	16.05.25	-	-	-	-do-	Work deferred due to Demarcation of land pending/ carried out from Akhara Smiti.
C Elect. & W/Shop Divn. S/Nagar.														
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	Hosiyar Singh S/O Sh. Khem Chand, Village- Thala, Tehsil- S/Nagar, Distt. Mandi (HP)	02.02.24	969256	NIT	02.02.24	02.02.26	-	90%	Xen	-	Work in progress.
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	M/S Hans Tour & Travles, VPO- Trifalghat, Tehsil- Ghumarwin, Distt. Bilaspur (HP).	02.02.24	3524826	NIT	02.02.24	02.02.26	-	80%	-do-	-	-do-
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(P), BBMB, Sundernagar.	BOMBAY SHIP MANAGEMENT PRIVATE LTD. office No. A506, Shelton Sapphire Sec-15, CBD Belapur Navi Mumbai.	30.06.25	4856499	NIT	01.07.25	92 days.	30.09.25	90%	-do-	-	-do-
D BRSC & PD Divn. S/Nagar.														
1	11/24-25 dt. 7.01.25	BRSC Divn.	Protection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-	Work in progress.
2	12/24-25 dt. 07.01.25	-do-	Protection work for repair and damages of Suketi Diversion Channel during rainy season from RD-5200 to 7800 (Phase-II).	JMM Infracon H. No. 51-A/4, Bhojpur Bazar, Sundernagar, Distt. Mandi (HP).	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-
3	13/24-25 dt.	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos.	M/S Divine Construction, H.	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-

	07.01.25		Panel at SST Intake Structure with Poly Pox in place of CA-50 Paint.	No. B-14, Sector-34 Suncity Rohini.										
4	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satuj Intake Structure, Balancing Reservoir, Sundernagar.	Smt. Deepam Devi, W/O Mohan Singh, Village- Majhot, P.O. Chambi, Tehsil- S/Nagar, Distt. Mandi (HP).	19.06.25	23.20	On-line	25.06.25	24.12.25	-	-	-	-do-	-do-
5	02/25-26 dt. 04.07.25	-do-	Outsourcing of Trash Cleaning Activity at SST (Punh)	Sh. Ranjeet Singh, VIB- Kandhar, P.O. Kharai-79, Tehsil- S/Nagar, Mandi (HP).	04.07.25	54.05	On-line	11.07.25	20.03.26	-	-	-	-do-	-do-
6	03/25-26 dt. 24.10.25	-do-	Removal/ clearance of weed growth congress grass, shrubs and jungle bushes of office complex view point area lawn (inside and outside along B.R. slopes Sundernagar) (Four cutting in an year) and of landscaped slopes of BR and collection of Trash from BR Slopes.	Sh. Shiv Kumar, Village- Palbota, P.O. Upper Behli, Tehsil- S/Nagar, Distt. Mandi.	24.10.25	5.14	On-line	31.10.25	10.03.26	-	-	-	-do-	-do-


 उपमुख्य अभियंता/मुख्यालय
 कार्यो मुख्यालय/वीरवार/वीरवार
 बीबीबी, सुन्दरनगर/

2 लाख से अधिक मूल्य के चालू ठेके/ कार्यों का विवरण माह-12/2025

क्र. सं.	निविदा क्र.	कार्य करवाने वाले कार्यालय का नाम	कार्य का नाम	ठेकेदार का नाम	कार्य अर्वाइ करने की तिथि	अर्वाइ राशि	क्या खुली/ एकल निविदा	कार्य शुरू करने की तिथि	कार्य पूर्ण होने की तिथि	कार्य पूर्ण होने की सही तिथि	प्रतिशत ता अंशदान	कार्य की अंतिम कीमत	अर्वाइंग अथॉरिटी	कथन
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।													
ए	नगर मण्डल बीबीएमबी सुन्दरनगर।													
1	7/19-20 dt. 26.8.19	नगर मण्डल	Widening of playground of Govt. Sr. Sec. School (Punjab School) in BBMB Colony S/Nagar.	श्री संजय कुमार, गांव बडा रोहाण्डा, तहसील-सुन्दरनगर, जिला-मण्डी।	26.8.19	48.72	Open Tender	2.9.19	2.6.20	-	75%	-	कार्यकारी अभियंता, नगरमण्डल	75 प्रतिशत कार्य पूर्ण हो गया है लेकिन कार्य अब बन्द कर दिया गया है।
2	8/24-25	-do-	Water Proofing Roof replacement, laying vitrified tiles in OT block in BBMB Hospital, Sundernagar.	श्री अमनदीप कालीया, तहसील-नंगल, जिला-रूपनगर।	14.10.24	70.95	-do-	21.10.24	20.07.25	-	95%	28.91	-do-	कार्य प्रगति पर है।
3	18/24-25	-do-	Relaying of rising main from water works to main water storage tank in BBMB Colony, Sundernagar.	के.आर.पी. ईन्जीनियरिंग, प्रा० लि० 332 अग्रवाल मॉडर्न बाजार, सी-33 लॉरेन्स रोड दिल्ली।	18.0.225	84.48	-do-	25.02.25	24.10.25	-	35%	-	-do-	कार्य प्रगति पर है।
4	20/24-25	-do-	Construction of retaining wall and Chowkidar Hut and renovation of Pump house drying beds and existing stores in sewerage treatment plant of BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	07.03.25	64.80	-do-	14.03.25	13.11.25	-	96%	-	-do-	कार्य प्रगति पर है।
5	21/24-25	-do-	Replacement work of damaged roofing for S-3 type= 10 Nos., S-4 type=	श्री अक्षय कुमार, गांव-पलौहटा डा०	13.03.25	74.91	-do-	20.03.25	19.12.25	-	75%	-	-do-	-do-

			08 Nos. S-5 type= 5 Nos. quarter in BBMB Colony, Sundernagar.	अपर बैहली, तहल सुन्दरनगर, जिला-मण्डी, हि०प्र०।										
6	01/25-26	-do-	Recarpeting of old damaged road from Naresh Chowk to Suket Sadan and Colony road at BBMB Colony BSL(P), BBMB, SNR.	जेएमएम इनफराकॉन-51, ए/4, भोजपुर, तहसील-सुन्दरनगर।	20.05.25	188.80	-do-	20.05.25	19.11.25	-	90%	-	-do-	-do
7	04/25-26	-do-	White washing, Painting one coat with Synthetic Enamel paint, Distemping and Cement based paint in 20 Nos. S-2 type, 20 Nos. S-3 type old house and 10 Nos. S-4 type and 7 Nos. block in New Colony houses in BBMB Colony, Sundernagar.	मै० लियाम अहमद, प्रो० श्री अखिल अहमद, आर, /ओ० हाउस नं० 5/13, बिहाईण्ड मैमोरियल हॉस्पिटल, नन्दवानी नगर, सोनीपत, हरयाणा।	10.07.2025	5.33	-do-	17.07.25	16.11.25	-	25%	-	-do-	-do-
8	3/25-26	-do-	Renovation of Central Office complex of Township Sub Division at BBMB Colony, Sundernagar.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	20.06.2025	97.22	-do-	29.06.2025	19.10.2026	-	35%	-	-do-	-do-
9	7/25-26	-do-	Protection and stabilization of land slide zone by providing wire crates beneath Radha Swami Satsang Bhawan Colony, SNR.	श्री लेख राज, गांव-सकराह, डा० चाम्बी, सुन्दरनगर, जिला-मण्डी, हि०प्र०।	09.10.25	9.18	-do-	15.10.25	14.02.26	-	65%	-	-do-	-do-

10	8/25-26	-do-	Painting work with acrylic smooth exterior paint and with cement based water soluble exterior aint i.e. snowcem on Non-residential building in BSL Colony at BBMB S/Nagar.	श्राज कुमार सुपुत्र श्री जागीरी लाल केयर ऑफ किशोरी लाल उप्पल, गांव-चौगान, डा0 पुराना बाजार, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।	08.12.25	9.67	-do-	15.12.25	14.04.26	-	65%	-	-do-	-do-
बी	एच.सी. एण्ड बीजी मण्डल सुन्दरनगर।													
1	22/22-23 dt. 28.03.22	एचसी एण्ड बीजी मण्डल सुन्दरनगर।	Providing RCC Burgies including demarcation of BBMB Land on SNHC both sides from Baggi to Sundernagar to protect BBMB land from Encroachment.	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	28.03.22	2115600	Open	03.04.22	30.06.24	-	20%	219060	कार्यकारी अभियंता,	कार्य प्रगति पर है।
2	13/22-23 dt. 22.02.23	-do-	Reconstruction of side drains outfall and parallel drain along SNHC (Phase-III)	प्रमोद कुमार, सुपुत्र श्री पियार चन्द, गांव व डा. डुगली, तहसील-भोरंज, जिला-हमीरपुर, हि0प्र0।	22.02.23	4717255	Open	28.02.23	27.10.23	-	80%	3341384	-do-	कार्य प्रगति पर है।
3	2/24-25 dt. 25.07.24	-do-	Restoration and Stabilization of damaged outer slopes of Sundernagar Hydel Channel at BSL(P), BBMB, S/Nagar.	श्री प्रवीण कुमार, सुपुत्र चान्दण गंव व डा0 जरल, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	22.07.24	39381314	Open	22.07.24	21.02.25	-	49%	12153710	-do-	कार्य प्रगति पर है।
4	5/24-25	-do-	Repair and maintenance of	शिव कुमार,	10.09.24	740363	Open	10.09.24	16.02.25	-	35%	-	-do-	कम तापमान

	dt. 10.09.24		exisiting metalled road on L/S of Sundernagar Hydel Channel; BBMB, S/Nagar.	गांव- पलौहटा, डा0 अपर बैहली, तहसील- सुन्दरनगर।										के कारण कार्य रोका गया।
5	8/24-25 dt. 21.11.24	-do-	Restoration of damages in Silt Ejector Channel of Baggi Khad by providing wire crates, bed bars, Toe wall and other protection work at various critical reaches of Baggi Khad at BSI(P), Sundernagar.	मै0 जेएमएम इन्फ्रा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	17547074	Open	27.11.24	26.07.25	-	75%	-	-do-	कार्य प्रगति पर है।
6	9/24-25 dt. 21.11.24	-do-	Re-construction of 02 No. Trussed Foot bridge at Rd 425 mtr. (Near Seri) and RD-2140 mtr. (Near Darbathu) of Baggi Khad at BSL(P), SNR.	मै0 जेएमएम इन्फ्रा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	21.11.24	4317583	Open	27.11.24	26.05.25	-	60%	-	-do-	-do-
7	10/24-25 dt. 29.11.24	-do-	Constructiion of Foot Bridge on Baggi Khad near Lohardi Village at BSL(P), BBMB, S/Nagar.	जशवन्त सिंह, सुपुत्र श्री बालक राम, गांव- लुहणु, डा0 बायला, तह0 सुन्दरनगर, जिला-मण्डी।	29.11.24	2249109	Open	05.12.24	04.05.25	-	-	-	-do-	कार्य पूर्ण हो गया है।
8	1/24-25 dt. 26.12.24	-do-	Re-construction of Foot Bridge at RD-6000 mtr. of Baggi Khad (Dhaban).	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लुहणु, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	26.12.24	2247248	Open	01.01.25	30.06.25	-	60%	-	-do-	कार्य प्रगति पर है।
9	15/24-25 dt. 11-	-do-	Providing & Fixing Chain Link fencing along Sundernagar Hydel Channel	श्री राकेश सिंह राघव,	01.01.25	14292316	Open	01.01.25	31.08.25	-	95%	-	-do-	कार्य प्रगति पर है।

	01-25		in Habitation area adjoining Sundernagar Hydrel Channel.	गाव- सकराह, डा० धाम्बी, तहसील- सुन्दरनगर, जिला- मण्डी, हि०प्र०।										
10	02 dt. 09.06.25	-do-	Clearance of weed, jalla, silts etc. from side drain along Sundernagar Hydrel Channel, BBMB, S/Nagar.	शिव कुमार, गाव- पलौहटा, डा० अमर बैहली, तहसील- सुन्दरनगर।	09.06.25	471500	Open	16.06.25	15.02.25	-	50%	-	-do-	कार्य प्रगति पर है।
11	03/25- 26 dt. 12.06.25	-do-	Removal and clearance of Weed growth, Shurbs and jungle bushes along BCW complex area at Baggi and Distempering and painting of Baggi Rest Camp Building alongwith fabrication of steel plat from for old for old emergency gate at BCW complex BBMB Sundernagar.	श्री राज कुमार, ठेकेदार, केयर ऑफ किशोरी लाल उप्पल, गाव- चौगान, डा० पुराना बाजार, सुन्दरनगर। Sh. Raj	12.06.25	562986	Open	17.06.25	16.04.25	-	70%	-	-do-	-do-
12	04 dt. 16.06.25	-do-	Removal of weed growth, Shrubs jungle, Bushes etc. from slopes, dowers, embankments of Sundernagar Hydrel Channel alongwith providing and painting of various structure, BBMB, Sundernagar.	श्री अकशय चौधरी, गाव- डडौर, डा० डायण, तहसील- बल्ल, जिला- मण्डी।	16.06.25	592505	Open	23.06.25	22.06.25	-	65%	-	-do-	-do-
13	05 /25- 26 dt. 11.08.25	-do-	Outsourcing of One No. Mahindra Bolero Camper (5 seater) Vehicle for Hydrel Channel Sub Divn. BBMB, S/Nagar.	श्री होशियार सिंह, गाव- थला, तह० सुन्दरनगर, जिला- मण्डी, हि०प्र०।	11.08.25	1006484	Open	18.08.25	17.08.27	-	-	-	-do-	-do-

14	06/25-26 dt. 16.09.20	-do-	PU based painting work of RTC Gates at Tail Control BBMB, S/Nagar.	द बाबा अजीत सिंह, को-ऑप एल/सी सोसायटी, लिमिटेड लोधी माजरा, डाक 0 लोधी माजरा, जिला- रोपड़ पंजाब।	16.09.25	346117	Open	23.09.25	22.01.26	-	10%	-	-do-	-do-
15	07/25-26 dt. 24.09/25	-do-	Providing and Erection of "W" Metal Beam Crash Barrier along Sundernagar Hydel Channel service road (both sides) from BCW (RD 80 mtr.) to Silt Ejector BSL(P) BBMB, S/Nagar.	मै 0 शर्मा इलेक्ट्रिकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	24.09.25	6274041	Open	01.10.25	31.03.26	-	90%	-	-do-	-do-
सी	पण्डोह बांध मण्डल बीबीएमबी पण्डोह।													
1	06/22-23 dt. 06.02.23	कार्यकारी अभियंता पण्डोह बांध	Providing & lying C.I. Pipe Line near Govt. Sen. Sec. School at Pandoh.	श्री कुशल सिंह राघव, गांव-सकराह, डा 0 चाम्बी, तह 0 सुन्दरनगर।	13.09.23	1019790	E-Tender	-	10.03.24	-	70%	-	कार्यकारी अभियंता,	कार्य प्रगति पर है।
2	11/23-24 dt. 07.03.24	-do-	Carrying out the work for Sludge clearance from 38 Nos. Main Holes (size 6'x5'x5') as well as Sludge clearance from Pipe line dia 0.30 mtr. & length of Pipe is 1500 Mtr.	श्री अर्जुन कुमार सुपुत्र श्री कृष्ण चन्द, गांव एवं डा 0 द्रवल, तहसील-कोटली, जिला-मण्डी, हि 0 प्र 0।	12.03.24	408000	-do-	12.03.24	11.04.24	-	90%	-	-do-	कार्य प्रगति पर है।
3	01/24-25 dt. 09.07.24	-do-	Replacement of 1 No. 170 HP Motor with Pump & Control Panel at Juni Road Water Works at BBMB Pandoh.	मै 0 एस.बी. ट्रेडींग कम्पनी, कॉलेज रोड, मण्डी, जिला-मण्डी, हि 0 प्र 0।	09.07.24	3392063	-do-	09.07.24	14.10.24	-	90%	-	-do-	-do-

4	04/24-25 dt. 15.01.25	-do-	Renovation of Memorial & Memorial Park at Dam site Pandoh.	हाई एल्टीटयूट कन्सट्रक्शन प्रॉजैक्ट लि० जिला मण्डी, हि०प्र०।	15.01.25	2241582	-do-	15.01.25	15.05.25	-	95%	-	-do-	-do-
5	09/24-25 dt. 04.03.25	-do-	Procurement of New EOT Crane 10 Ton Capacity in replacement of old EOT Crane at Pandoh Dam site (NIT-12/2024-25)	मै० मारुती इंजिनियरिंग बलॉक नं० 141, एनआर. सोहन इण्ड. एन.एच-8, नवागम, कामरेज, सुरत गुजरात-39185	04.03.25	3443500	-do-	04.03.25	08.06.25	-	0%	-	-do-	कार्य प्रगति पर है।
6	01/25-26 dt. 27.05.25	-do-	Replacement of floors, repairing of RCC roofs slab and exterior of 4 No. New P-2 type buildings at Jaral Colony, BBMB Pandoh.	शिव कुमार, गांव- पलौहटा, डा० अपर बैहली, तहसील- सुन्दरनगर।	27.05.25	4289792	E-tender	27.05.25	01.12.25	-	40%	-	-do-	-do-
7	02/25-26 dt. 04.06.25	-do-	Renovation of Division office (P/Dam and E & M Divn) complex at BBMB, Pandoh.	मै० शर्मा इलैक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	04.06.25	4201896	E-tender.	04.06.25	18.12.25	-	90%	-	-do-	-do-
8	03/25-26 dt. 04.07.25	-do-	Construction of damaged wire create with back filling use as a service road Downstream of Pandoh Dam from Machinery yard to Diversion Tunnel & Silt/ Mud Clearance from Diversion Tunnel at Samla Complex Pandoh.	मै० शर्मा इलैक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी।	04.07.25	69538109	E-tender.	04.07.25	10.07.26	-	55%	-	-do-	-do-
डी	विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।				शून्य									
2	बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।													
ए	प्राप्ति मण्डल एवं निपटान मण्डल, बीबीएमबी सुन्दरनगर।				शून्य									

क्र.	सलापड़ मण्डल बीबीएमबी सलापड़।													
1	12	कार्यकारी अभियंता सलापड़ मण्डल	Renovation of Commercial Sub Division, and Civil Sub Division, BBMB Slapper.	श्री यशवन्त सिंह वर्मा, गांव- सलापड़, डा0 सुडान, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	09.01.25	8,88,155/-	-do-	16.01.25	15.07.25	-	90%	-	-do-	कार्य प्रगति पर है।
2	14	-do-	Construction of Public Toilet and bathroom in Himalaa Roop Akhada Samiti at Dhawal under Social Welfare Activity.	जशबन्त सिंह, सुपुत्र श्री बालक राम, गांव- लूहण, गांव- बायला, तहसील- सुन्दरनगर, जिला- मण्डी।	10.02.25	515967.10	-do-	17.0.25	16.05.25	-	-	-	-do-	Work deferred due to Demarcation of land pending/ carried out from Akhara Smiti.
सी	विद्युत एवं कार्यशाला मण्डल सुन्दरनगर।													
1	3/24	Xen, E & W/Shop.	Outsourcing of One No. Mahindra Bolero Camper (5 seater) vehicles for Commercial Sub Divn, BSL(P) BBMB S/Nagar.	होशियार सिंह, सुपुत्र श्री खेम चन्द, गांव- थला, तहसील-सुन्दरनगर, जिला-मण्डी, हि0प्र0।	02.02.24	969256	NIT	02.02.24	02.02.26	-	90%	Xen	-	कार्य प्रगति पर है।
2	4/24	-do-	Outsourcing of 4 No. Mahindra Bolero inspection vehicles in Auto & Transport Sub Division, BSL(P), BBMB, S/Nagar for two year.	मै0 हन्स टूअर एण्ड टरैवलज, गांव व डा0 तिरफालघाट, तहसील- घुमारवीं, जिला- मण्डी, हि0प्र0।	02.02.24	3524826	NIT	02.02.24	02.02.26	-	80%	Xen	-	-do-
3	02	-do-	Outsourcing of Operation of 01 No. Dredger during the month of July, August and September 2025 at BSL(F), BBMB,	बाम्बे शिप, मैनेजमेंट प्राईवेट लिमि0 ऑफिस नं0	30.06.25	4856499	NIT	01.07.25	92 days.	30.09.25	90%	-do-	-	-do-

			Sundernagar.	ए-506, सैलटन, साफिर, सैक्टर-15, सीबीडी बेलापुर, नई मुम्बई।											
डी	बीआरएससी एण्ड पीडी मण्डल सुन्दरनगर।														
1	11/24-25 dt. 7.01.25	बीआरएससी एण्ड पीडी मण्डल	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD-0 to 5200 (Phase-I).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	41%	-	-do-	कार्य प्रगति पर है।	
2	12/24-25 dt. 07.01.25	-do-	Proection work for repair and damages of Suketi Diversion Channel during rainy season from RD- 5200 to 7800 (Phase-II).	मै0 जेएमएम इन्फरा0 हाउस नं0 51-ए/4 भोजपुर, डा0 भोजपुर, तहसील- सुन्दरनगर।	08.01.25	250.34	On-line	15.01.25	14.11.25	-	34%	-	-do-	-do-	
3	13/24-25 dt. 07.01.25	-do-	Maintenance of 70 Nos. Trash Racks & 10 Nos. Panel at SST Intake Structure with Poly Pox in place of CA-50 Paint.	मै0 डीवाईन/ कन्सट्रक्शन, हाउस नं0 छ-14, सैक्टर-34 सनसीटी रोहतक।	24.01.25	99.20	On-line	31.01.25	30.01.26	-	5%	-	-do-	-do-	
4	01/25-26	-do-	Outsourcing of Clam-shell operation at Sundernagar Satluj Intake Structure, Balancing Reservoir, Sundernagar.	श्रीमति द्रोमती देवी, पत्नि मोहन सिंह, गांव-मजरोट, डा0 चाम्बी, तहसील-सुन्दर नगर, जिला-मण्डी,	19.06.25	23.20	On-line	25.06.25	24.12.25-	-	-	-	-do-	-do-	

				हि0प्र0।										
5	02/25-26 dt. 04.07.25	-do-	Outsourcing of Trash Cleaning Activity at SST (Pungh)	श्री रमजीता सिंह, गांव- कन्धार, डा0 खुतहल-72, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	04.07.25	54.05	On-line	11.07.25	20.03.26	-	-	-	-do-	-do-
6	03/25-26 dt. 24.10.25	-do0	Removal/ clearance of weed - growth congress grass, shrubs and jungle bushes of office complex view point area lawn (inside and outside along B.R. slopes Sundernagar) (Four cutting in an year) etc. of landscaped slopes of BR and collection of Trash from BR Slopes.	श्री शिव सुमार, गांव-पलौहटा, डा0 अपर बैहली, तह0 सुन्दरनगर, जिला- मण्डी, हि0प्र0।	24.10/25	5.14	On-line	31.10.25	10.03.26	-	-	-	-do-	-do-

उपमुख्य अभियंता/मुख्यालय
कायाल, मुख्य अभियंता/बीएसएस
बीबीएनबी, सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 12/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) BSL Circle No. I, BBMB, S/Nagar.										
A Township Divn. S/Nagar.										
1	Xen, T/Ship	08/25 dt. 24.12.25	Painting work with acrylic smooth exterior paint and with cement based water soluble exterior paint i.e. snowcem on Non-Residential Building in BSL Colony at BBMB, S/Nagar.	Sh. Raj Kumar, S/O Sh. Jagiri Lal C/O Kishori Lal Uppal, Village-Chaugan, P.O. Purana Bazar, Tehsil- S/Nagar, Distt. Mandi (HP).	02.06/25	Open	1019331	967381	08.12.25	-
B HC&BG Divn. S/Nagar										
			-NIL-							
1	Xen, HC & BG	08/25 dt. 24.12.25	Construction of Check Dam in Upstream of Baggi Aqueduct at BSL(P), BBMB, S/Nagar.	Sh. Aman sharma, H. No. 149/11 Thanera Muhalla, Mandi.	05.08.25	Open	1013793	1064197	24.12.25	Work yet to be started.
C Pandoh Dam Divn.										
1	Xen Pandoh Dam.	06/25-26 dt. 03.12.25	Renovation of Stores at Samla Complex Pandoh.	Sh. Gauri Ram S/O Late Sh. Karmia Ram, VPO-Gharan, Tehsil- Sadar, Distt. Mandi (HP).	03.10.25	E-Tender	11,09,383/-	11,63,318/-	03.12.25	-
2	-do-	07/25-26 dt. 03.12.25	Replacement of old rheostats of 2 Nos. Slipring Motor 170 HP and 150 HP at Water works BBMB Pandoh.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi (HP).	09.07.25	E-Tender	3,55,000/-	3,70,000/-	10.12.25	-
3	-do-	08/25-26 dt. 10.12.25	Installation and commissioning of 01 No. Panel of 600 Amp. MCCB as incomer and other MCCB and MCB as outgoing with metering and wiring complete in all respects at Pandoh Dam site area.	M/S Sharma Electrical Works # 10/11 Thanera Mohalla Mandi (HP).	16.07.25	E-Tender	5,81,000/-	6,09,000/-	10.12.25	-
D Elect. & Mech. Divn. Pandoh.										
			-NIL-							
(II) BSL Circle No. II, BBMB, S/Nagar.										
A Proc. Stores & Disposal Divn. SNR.										
			-NIL-							
B Slapper Divn. BBMB Slapper.										
1	Slapper Divn. BBMB Slapper.		-NIL-							
C Elect. & W/Shop Divn.										
			-NIL-							

D	BRSC & PD Divn. S/Nagar.									
1	Xen, BRSC	04/25-26 dt. 24.12.25	Outsourcing for removal and clearance of weeds growth, congress grass, shrubs, embankment & side drains of Suketi Diversion Channel and hiring/requirement of Poclain, JCB & Tipper for clearance or various Nalahs.	Sh. Ranjeet Singh, Village- Kandar, P.O. Khurahai-79, SNR, Mandi, HP,	12.05.25	On-line	24.38	15.86	-	-
2	-do-	05/25-26 dt. 24.12.25	Removal/ clearance of weed growth congress grass, shrubs and jungle bushes at Harabag complex.	Sh. Hoshiyar Singh, Village- Thala, P.O. & Tehsil- S/Nagar, Distt. Mandi(HP).	28.05.25	Off-line	5.96	1.85	-	-
3	-do-	06/25-26 dt. 24.12.25	Clearance of Muck/ Silt in Suketi Khad from Pungh to Rani Ki Bain by L & T Poclain.	Amzad Khan, VPO- Kanaid, Tehsil- S/Nagar, Distt. Mandi (HP)	27.06.25	On-line	27.65	8.00	-	-
4	-do-	07/25-26 dt. 24.12.25	Fabrication of 50 Nos. Block of Span with length 15 feet and width 2 ½ feet along with piers of varying heigh in replacement of damaged old blocks of Temporary steel foot bridges installed at various location from Pungh to Mandi.	Aman Sharma H. No. 149/11 Thanra Mandi.	19.08.25	On-line	24.66	24.66	-	-

उपमुख्य अभियंता/मुख्यालय
कार्गिल, मुख्य अभियंता/बीएसएल
बीबीएमबी सुन्दरनगर।

Monthly return of Contracts/Works awarded in respect of BSL (P), BBMB, Sundernagar for the month of 12/2025.

Sr. No.	Name of office	Work Order No.	Name of work	Name of contractor	Date of NIT	Mode of Tender	Estimate Amount	Tender Amount	Date of awarded	Remarks
1	2	3	4	5	6	7	8	9	10	11
(I) बीएसएल परिमण्डल नं० 1, बीबीएमबी सुन्दरनगर।										
A नगर मण्डल बीबीएमबी सुन्दरनगर।										
1	नगर मण्डल	08/25 dt. 24.12.25	Painting work with acrylic smooth exterior paint and with cement based water soluble exterior paint i.e. snowcem on Non-Residential Building in BSL Colony at BBMB, S/Nagar.	श्री राजकुमार, सुपुत्र श्री जागीरी लाल, केयर ऑफ किशोरी लाल उप्पल, गांव-चोगान, डा० पुराना बाजार, तहसील- सुन्दरनगर, जिला-मण्डी, हि०प्र०।	02.06/25	Open	1019331	967381	08.12.25	-
B एचसी एवं बीजी मण्डल, बीबीएमबी सुन्दरनगर।										
1	एचसी एवं बीजी मण्डल,	08/25 dt. 24.12.25	Construction of Check Dam in Upstream of Baggi Aqueduct at BSL(P), BBMB, S/Nagar.	श्री अमन शर्मा, हाउस नं० 149/11, थनेहरा मोहल्ला, मण्डी, हि०प्र०।	05.08.25	Open	1013793	1064197	24.12.25	Work yet to be started.
C पण्डोह बांध मण्डल बीबीएमबी पण्डोह।										
1	पण्डोह बांध मण्डल	06/25-26 dt. 03.12.25	Renovation of Stores at Samla Complex Pandoh.	श्री गौरी राम सुपुत्र स्व० करमीयां राम, गाव व डाक० घराहन, तह० सदर, जिला-मण्डी, हि०प्र०।	03.10.25	E-Tender	11,09,383/-	11,63,318/-	03.12.25	-
2	-do-	07/25-26 dt. 03.12.25	Replacement of old rheostats of 2 Nos. Slipring Motor 170 HP and 150 HP at Water works BBMB Pandoh.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी, हि०प्र०।	09.07.25	E-Tender	3,55,000/-	3,70,000/-	10.12.25	-
3	-do-	08/25-26 dt. 10.12.25	Installation and commissioning of 01 No. Panel of 600 Amp. MCCB as incomer and other MCCB and MCB as outgoing with metering and wiring complete in all respects at Pandoh Dam site area.	मै० शर्मा इलेक्ट्रीकल वर्क्स # 10/11 थनेहरा मोहल्ला, मण्डी, हि०प्र०।	16.07.25	E-Tender	5,81,000/-	6,09,000/-	10.12.25	-
D विद्युत एवं यांत्रिक मण्डल बीबीएमबी पण्डोह।										
				-शून्य-						
(II) बीएसएल परिमण्डल नं० 2, बीबीएमबी सुन्दरनगर।										
A प्राप्ति भण्डार एवं निपटान मण्डल बीबीएमबी सुन्दरनगर।										
				-शून्य-						
B सलापड़ मण्डल बीबीएमबी सलापड़।										
1	सलापड़ मण्डल बीबीएमबी सलापड़			-शून्य-						

C	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
1	विद्युत एवं कार्यशाला मण्डल बीबीएमबी सुन्दरनगर।									
D	बीआरएससी एम्ड पीडी मण्डल बीबीएमबी सुन्दरनगर।									
1	बीआरएससी एम्ड पीडी मण्डल	04/25-26 dt. 24.12.25	Outsourcing for removal and clearance of woods growth, congress grass, shrubs, embankment & side drains of Suketi Diversion Channel and hiring/ requirement of Poclain, JCB & Tipper for clearance or various Nalaha,	श्री रमजीत सिंह, गांव- कन्दार काठ खुलहल-72, सुन्दरनगर मण्डी, हिउडा।	12.05.25	On-line	24.38	15.86	-	-
2	-do-	05/25-26 dt. 24.12.25	Removal/ clearance of weed growth congress grass, shrubs and jungle bushes at Harabag complex.	श्री होशियार सिंह, गांव-बाला, काठ एवं तहसील- सुन्दरनगर जिला-मण्डी, हिउडा।	28.05.25	Off-line	5.96	1.85	-	-
3	-do-	06/25-26 dt. 24.12.25	Clearance of Muck/ Silt in Suketi Khad from Pungh to Rani Ki Bain by L & T Poclain.	अमरजद खान, गांव # काठ कर्नेद तहसील- सुन्दरनगर जिला- मण्डी, हिउडा।	27.06.25	On-line	27.65	8.00	-	-
4	-do-	07/25-26 dt. 24.12.25	Fabrication of 50 Nos. Block of Span with length 15 feet and width 2 ½ feet along with piers of varying heigh in replacement of damaged old blocks of Temporary steel foot bridges installed at various location from Pungh to Mandi.	अमन शर्मा, मकान नं० 140/11, बनेहल मोहल्ला, मण्डी, हिउ डा।	19.08.25	On-line	24.66	24.66	-	-

उपमुख्य अभियंता/मुलाखत
कर्मि: मुख्य अभियंता/बीएसएस
बीबीएमबी सुन्दरनगर।